

Hampshire Country Club Planned Residential Development
Village of Mamaroneck,
Westchester County, New York
Final Environmental Impact Statement

M Preliminary Stormwater Pollution Prevention Plan



Hampshire Country Club

Prepared for **Hampshire Recreation, LLC**
1500 Broadway, 25th Floor
New York, NY 10036
646-723-4750

Prepared By **Kimley Horn of New York**
1 North Lexington Avenue, Suite 1575
White Plains, NY 10601
914 368 9193

June 2015

Revised: August 2018~~November 2017~~

Michael W. Junghans, P.E.

New York License # 072072

Table of Contents

| | |
|---|-------------------|
| Introduction and Instruction to Owner/Operator..... | 1 |
| I Notice of Intent (NOI) Form..... | <u>33</u> |
| II Contractor Certifications and Designation Letters..... | <u>181</u> |
| III Project Figures | <u>202</u> |
| IV Project Description..... | <u>232</u> |
| Site Location and Summary..... | <u>232</u> |
| Existing Conditions | <u>232</u> |
| Proposed Conditions | <u>252</u> |
| Six Step Process for Stormwater Site Planning and Practices Selection | <u>262</u> |
| General Project Construction Stages | <u>302</u> |
| Project Materials | <u>353</u> |
| Non-Industrial Discharges | <u>353</u> |
| V Required Erosion and Sediment Control..... | <u>373</u> |
| Erosion and Sediment Controls | <u>373</u> |
| VI Additional Erosion and Sediment Controls..... | <u>414</u> |
| VII Water Quality Controls..... | <u>424</u> |
| Water Quality Controls..... | <u>424</u> |
| VIII Maintenance, Inspections and Project Documentation | <u>444</u> |
| Inspections..... | <u>444</u> |
| Maintenance | <u>454</u> |
| Documentation..... | <u>464</u> |
| Homeowner Association | <u>464</u> |
| IX Spill Prevention Plan and Response Procedures..... | <u>474</u> |
| Material Management Practices | <u>474</u> |
| Product-Specific Practices..... | <u>484</u> |
| Spill Control/Notification Practices..... | <u>494</u> |
| X Notice of Termination Form..... | <u>555</u> |
| XI SPDES Permit & Fact Sheet | <u>595</u> |

Attachments

Attachment A – BMP Construction Inspection Checklist

Attachment B – BMP Maintenance Inspection Checklist

Attachment C – Soils Report

Attachment D1 – Existing and Proposed Drainage Maps

Attachment D2 – Water Quality Map & Calculations

Attachment E – CDS Inspection and Maintenance Manual

Attachment F – Erosion and Sediment Control Plan

Attachment G – Phasing Plan

Attachment H – Channel Improvement Details

Attachment I – Percolation Test Data

Introduction and Instruction to Owner/Operator

This Erosion and Sediment Control / Pollution Prevention Manual has been developed as a base for the Stormwater Pollution Prevention Plan (SWPPP) to be prepared by the Owner/Operator as required under New York's State Pollutant Discharge Elimination System (SPDES) Permit for Construction Activities (GP-0-15-002). This manual provides the following information, as required for the SWPPP by the SPDES Permit:

- Site Description
- Development Description
- Drainage Characteristics
- Soil Characteristics
- Construction Phasing Information
- Pollution Prevention Practices
- Erosion and Sediment Control BMPs
- Operations and Maintenance Plans
- Grading, Drainage and Erosion Control Plans
- SPDES Permit and Fact Sheet
- Notice of Intent (NOI) Form (to be finalized and Certified by the Owner/Operator)
- Notice of Termination (NOT) Form
- Inspection Forms, Monitoring and Reporting Requirements
- Contractor Certification Form

The SWPPP must be prepared prior to filing of the Notice of Intent (NOI). If the SWPPP conforms to the Department's technical standards and the activities will not discharge a pollutant of concern to an impaired water or a TMDL watershed, authorization to discharge under this permit may occur five (5) business days after the date on which the NOI is received by the Department. For activities which do not comply with the technical standards or for construction site activities subject to a TMDL, authorization to discharge begins no sooner than sixty (60) business days from receipt of the NOI by the DEC unless notified otherwise. NOI forms can be found on the NYS DEC website (<http://www.dec.ny.gov/>) and must be mailed to the NYSDEC Central Office in Albany (Division of Water, 625 Broadway, 4th Floor, Albany, NY 12233-3505).

In order to complete the pre-construction SWPPP, the Owner/Operator must complete the following:

- Certify that they have read and understand the terms of the SPDES Permit.

- Review this manual and update and/or revise as necessary.
- Update location and types of erosion and sediment control materials as required by the site.
- Include designation letters to authorize implementation of the SWPPP.
- Designate areas for stockpiles, sanitary facilities, dumpsters, wash-down, lay-down and construction trailers and appropriate erosion and sediment control features (these can be hand drawn on a copy of the site plan).
- Designate project contact person(s) and include contact information.

The SWPPP is a dynamic document, and must be continually updated by the Owner/Operator throughout construction. This manual does not comprise a complete SWPPP. It is the responsibility of the Owner/Operator to update this manual and perform the activities herein, including, but not limited to:

- Post a sign at the site construction entrance that includes a copy of the Notice of Intent and a brief description of the project, location of the SWPPP, and a person to contact should the public want to review the SWPPP.
- Perform inspections and maintenance as designated in this manual, and as required as the project phases change.
- Prepare and certify inspection reports and include reports in the SWPPP.
- Update plans, as necessary, to denote major site changes and/or changes in the site BMPs.
- Update Plans to reflect changes in stockpile, sanitary facility, lay-down and other site areas.
- Maintain schedule of dates of major earthwork, stabilization and/or erosion control installations.
- Document any spills.
- Document off-site sedimentation resulting from this construction.


The Owner/Operator completed SWPPP must be updated throughout construction, until a Notice of Termination (NOT) Form has been submitted to the DEC. From the date of submittal of the NOT form, the SWPPP documents must be maintained by the Site operator for a period of five years.

I

Notice of Intent (NOI) Form

The Department of Environmental Conservation must receive the completed NOI at least five (5) business days prior to the start of construction. Kimley Horn has supplied some of the information necessary for portions of this form. The remainder of the information must be completely filled out, reviewed, and submitted by the owner and construction site operator. The completed NOI Form must be certified and submitted by the owner/operator in order for it to take effect.

NOTICE OF INTENT



New York State Department of Environmental Conservation

Division of Water

625 Broadway, 4th Floor

Albany, New York 12233-3505

NYR

| | | | | | |
|--|--|--|--|--|--|
| | | | | | |
|--|--|--|--|--|--|

(for DEC use only)

Stormwater Discharges Associated with Construction Activity Under State Pollutant Discharge Elimination System (SPDES) General Permit # GP-0-15-002

All sections must be completed unless otherwise noted. Failure to complete all items may result in this form being returned to you, thereby delaying your coverage under this General Permit. Applicants must read and understand the conditions of the permit and prepare a Stormwater Pollution Prevention Plan prior to submitting this NOI. Applicants are responsible for identifying and obtaining other DEC permits that may be required.

-IMPORTANT-

RETURN THIS FORM TO THE ADDRESS ABOVE

OWNER/OPERATOR MUST SIGN FORM

Owner/Operator Information

Owner/Operator (Company Name/Private Owner Name/Municipality Name)

H A M P S H I R E R E C R E A T I O N , L L C

Owner/Operator Contact Person Last Name (NOT CONSULTANT)

N A P P I

Owner/Operator Contact Person First Name

T O M

Owner/Operator Mailing Address

1 5 0 0 B R O A D W A Y 2 5 T H F L O O R

City

N E W Y O R K

State

N Y

Zip

1 0 0 3 6 -

Phone (Owner/Operator)

9 1 7 - 5 4 7 - 2 9 8 7

Fax (Owner/Operator)

- - -

Email (Owner/Operator)

T N A P P I @ N W R A D V I S O R S . C O M

FED TAX ID

- (not required for individuals)

Project Site Information

Project/Site Name

H A M P S H I R E C O U N T R Y C L U B

Street Address (NOT P.O. BOX)

1 0 2 5 C O V E R O A D

Side of Street

☐ North ☒ South ☐ East ☐ West

City/Town/Village (THAT ISSUES BUILDING PERMIT)

M A M A R O N E C K

State

N Y

Zip

1 0 5 4 3 -

County

W E S T C H E S T E R

DEC Region

3

Name of Nearest Cross Street

E A G L E K N O L L S R O A D

Distance to Nearest Cross Street (Feet)

1 0 0

Project In Relation to Cross Street

☐ North ☐ South ☐ East ☒ West

Tax Map Numbers

Section-Block-Parcel

9 - 4 2 - 5 6 8

Tax Map Numbers

1. Provide the Geographic Coordinates for the project site in NYTM Units. To do this you **must** go to the NYSDEC Stormwater Interactive Map on the DEC website at:

www.dec.ny.gov/imsmaps/stormwater/viewer.htm

Zoom into your Project Location such that you can accurately click on the centroid of your site. Once you have located your project site, go to the tool boxes on the top and choose "i"(identify). Then click on the center of your site and a new window containing the X, Y coordinates in UTM will pop up. Transcribe these coordinates into the boxes below. For problems with the interactive map use the help function.

X Coordinates (Easting)

6 0 6 2 7 3

Y Coordinates (Northing)

4 5 3 2 4 4 1

2. What is the nature of this construction project?

- ☐ New Construction
- ☒ Redevelopment with increase in impervious area
- ☐ Redevelopment with no increase in impervious area

3. Select the predominant land use for both pre and post development conditions.

SELECT ONLY ONE CHOICE FOR EACH

**Pre-Development
Existing Land Use**

- ☐ FOREST
☐ PASTURE/OPEN LAND
☐ CULTIVATED LAND
☐ SINGLE FAMILY HOME
☐ SINGLE FAMILY SUBDIVISION
☐ TOWN HOME RESIDENTIAL
☐ MULTIFAMILY RESIDENTIAL
☐ INSTITUTIONAL/SCHOOL
☐ INDUSTRIAL
☐ COMMERCIAL
☐ ROAD/HIGHWAY
☐ RECREATIONAL/SPORTS FIELD
☐ BIKE PATH/TRAIL
☐ LINEAR UTILITY
☐ PARKING LOT
☒ OTHER

G o l f C o u r s e

**Post-Development
Future Land Use**

- ☐ SINGLE FAMILY HOME
☐ SINGLE FAMILY SUBDIVISION
☒ TOWN HOME RESIDENTIAL
☐ MULTIFAMILY RESIDENTIAL
☐ INSTITUTIONAL/SCHOOL
☐ INDUSTRIAL
☐ COMMERCIAL
☐ MUNICIPAL
☐ ROAD/HIGHWAY
☐ RECREATIONAL/SPORTS FIELD
☐ BIKE PATH/TRAIL
☐ LINEAR UTILITY (water, sewer, gas, etc.)
☐ PARKING LOT
☐ CLEARING/GRADING ONLY
☐ DEMOLITION, NO REDEVELOPMENT
☐ WELL DRILLING ACTIVITY *(Oil, Gas, etc.)
☐ OTHER

Number of Lots

| | | |
|--|--|--|
| | | |
|--|--|--|

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|

***Note:** for gas well drilling, non-high volume hydraulic fractured wells only

4. In accordance with the larger common plan of development or sale, enter the total project site area; the total area to be disturbed; existing impervious area to be disturbed (for redevelopment activities); and the future impervious area constructed within the disturbed area. (Round to the nearest tenth of an acre.)

**Total Site
Area**

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

**Total Area To
Be Disturbed**

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

**Existing Impervious
Area To Be Disturbed**

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

**Future Impervious
Area Within
Disturbed Area**

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

5. Do you plan to disturb more than 5 acres of soil at any one time? ☐ Yes ☒ No

6. Indicate the percentage of each Hydrologic Soil Group(HSG) at the site.

A

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

 %

B

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

 %

C

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

 %

D

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

 %

7. Is this a phased project? ☒ Yes ☐ No

8. Enter the planned start and end dates of the disturbance activities.

Start Date

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

End Date

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |

Name _____

[illegible]

9a. Type of waterbody identified in Question 9?

- ☐ Wetland / State Jurisdiction On Site (Answer 9b)
☐ Wetland / State Jurisdiction Off Site
☐ Wetland / Federal Jurisdiction On Site (Answer 9b)
☐ Wetland / Federal Jurisdiction Off Site
☐ Stream / Creek On Site
☐ Stream / Creek Off Site
☐ River On Site
☐ River Off Site
☐ Lake On Site
☐ Lake Off Site
☐ Other Type On Site
☒ Other Type Off Site

9b. How was the wetland identified?

- ☐ Regulatory Map
- ☐ Delineated by Consultant
- ☐ Delineated by Army Corps of Engineers
- ☐ Other (identify)

| | | | | | | | | | | | | |
|---|---|---|---|---|--|--|--|--|--|--|--|--|
| T | i | d | a | l | | | | | | | | |
|---|---|---|---|---|--|--|--|--|--|--|--|--|

[illegible]

10. Has the surface waterbody(ies) in question 9 been identified as a 303(d) segment in Appendix E of GP-0-15-002?

☐ Yes ☒ No

11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-15-002?

☐ Yes ☒ No

12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters?

☐ Yes ☒ No

If no, skip question 13.

13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as an E or F on the USDA Soil Survey?

☐ Yes ☒ No

If Yes, what is the acreage to be disturbed?

| | | | | | |
|--|--|--|--|--|--|
| | | | | | |
|--|--|--|--|--|--|

14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area?

☐ Yes ☒ No

15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)? ☐ Yes ☒ No ☐ Unknown

- [illegible]

17. Does any runoff from the site enter a sewer classified as a Combined Sewer? ☐ Yes ☒ No ☐ Unknown

18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law? ☐ Yes ☒ No

19. Is this property owned by a state authority, state agency, federal government or local government? ☐ Yes ☒ No

20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.) ☐ Yes ☒ No

21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)? ☒ Yes ☐ No

22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)? ☒ Yes ☐ No
- If No, skip questions 23 and 27-39.**

23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual? ☒ Yes ☐ No

24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:

- ☒ Professional Engineer (P.E.)
☐ Soil and Water Conservation District (SWCD)
☐ Registered Landscape Architect (R.L.A.)
☐ Certified Professional in Erosion and Sediment Control (CPESC)
☐ Owner/Operator
☐ Other

[illegible]

SWPPP Preparer

[illegible]

Contact Name (Last, Space, First)

[illegible]

Mailing Address

[illegible]

City

[illegible]

State Zip

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|--|--|--|--|
| N | Y | 1 | 0 | 6 | 0 | 1 | - | | | | |
|---|---|---|---|---|---|---|---|--|--|--|--|

Phone

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 9 | 1 | 4 | - | 3 | 6 | 8 | - | 9 | 2 | 0 | 0 |
|---|---|---|---|---|---|---|---|---|---|---|---|

Fax

| | | | | | | |
|--|--|--|--|--|--|--|
| | | | | | | |
|--|--|--|--|--|--|--|

Email

[illegible][illegible]

SWPPP Preparer Certification

I hereby certify that the Stormwater Pollution Prevention Plan (SWPPP) for this project has been prepared in accordance with the terms and conditions of the GP-0-15-002. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of this permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

First Name

[illegible]

MI

W

Last Name

[illegible]

Signature

Date _____

| | | | |
|--|--|--|--|
| | | | |
|--|--|--|--|

25. Has a construction sequence schedule for the planned management practices been prepared? ☒ Yes ☐ No

26. Select **all** of the erosion and sediment control practices that will be employed on the project site:

Temporary Structural

- ☐ Check Dams
- ☐ Construction Road Stabilization
- ☐ Dust Control
- ☐ Earth Dike
- ☐ Level Spreader
- ☐ Perimeter Dike/Swale
- ☐ Pipe Slope Drain
- ☐ Portable Sediment Tank
- ☐ Rock Dam
- ☐ Sediment Basin
- ☐ Sediment Traps
- ☒ Silt Fence
- ☒ Stabilized Construction Entrance
- ☒ Storm Drain Inlet Protection
- ☒ Straw/Hay Bale Dike
- ☐ Temporary Access Waterway Crossing
- ☐ Temporary Stormdrain Diversion
- ☐ Temporary Swale
- ☐ Turbidity Curtain
- ☐ Water bars

Biotechnical

- Brush Matting
- Wattling

Other

[illegible]

Vegetative Measures

- ☐ Brush Matting
- ☐ Dune Stabilization
- ☐ Grassed Waterway
- ☒ Mulching
- ☐ Protecting Vegetation
- ☐ Recreation Area Improvement
- ☒ Seeding
- ☐ Sodding
- ☐ Straw/Hay Bale Dike
- ☐ Streambank Protection
- ☐ Temporary Swale
- ☐ Topsoiling
- ☐ Vegetating Waterways

Permanent Structural

- ☐ Debris Basin
- ☐ Diversion
- ☐ Grade Stabilization Structure
- ☐ Land Grading
- ☐ Lined Waterway (Rock)
- ☐ Paved Channel (Concrete)
- ☐ Paved Flume
- ☐ Retaining Wall
- ☐ Riprap Slope Protection
- ☐ Rock Outlet Protection
- ☐ Streambank Protection

Post-construction Stormwater Management Practice (SMP) Requirements

**Important: Completion of Questions 27-39 is not required
if response to Question 22 is No.**

27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.

- ☐ Preservation of Undisturbed Areas
- ☐ Preservation of Buffers
- ☒ Reduction of Clearing and Grading
- ☐ Locating Development in Less Sensitive Areas
- ☐ Roadway Reduction
- ☐ Sidewalk Reduction
- ☐ Driveway Reduction
- ☐ Cul-de-sac Reduction
- ☐ Building Footprint Reduction
- ☐ Parking Reduction

27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).

- ☒ All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).
- ☐ Compacted areas were considered as impervious cover when calculating the **WQv Required**, and the compacted areas were assigned a post-construction Hydrologic Soil Group (HSG) designation that is one level less permeable than existing conditions for the hydrology analysis.

28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout).

Total WQv Required

. acre-feet

29. Identify the RR techniques (Area Reduction), RR techniques(Volume Reduction) and Standard SMPs with RRv Capacity in Table 1 (See Page 9) that were used to reduce the Total WQv Required(#28).

Also, provide in Table 1 the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

Note: Redevelopment projects shall use Tables 1 and 2 to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

Table 1 - Runoff Reduction (RR) Techniques
and Standard Stormwater Management
Practices (SMPs)

| RR Techniques (Area Reduction) | Total Contributing Area (acres) | Total Contributing Impervious Area(acres) |
|--|---|--|
| ○ Conservation of Natural Areas (RR-1) ... | <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/> | and/or <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Sheetflow to Riparian Buffers/Filters Strips (RR-2) | <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/> | and/or <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Tree Planting/Tree Pit (RR-3) | <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/> | and/or <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Disconnection of Rooftop Runoff (RR-4) .. | <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/> | and/or <input type="text"/> <input type="text"/> <input type="text"/> . <input type="text"/> <input type="text"/> <input type="text"/> |
| <u>RR Techniques (Volume Reduction)</u> | | |
| ○ Vegetated Swale (RR-5) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Rain Garden (RR-6) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Stormwater Planter (RR-7) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Rain Barrel/Cistern (RR-8) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Porous Pavement (RR-9) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Green Roof (RR-10) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| <u>Standard SMPs with RRv Capacity</u> | | |
| ○ Infiltration Trench (I-1) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ✓ Infiltration Basin (I-2) | 1 2 | 3 0 5 |
| ○ Dry Well (I-3) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Underground Infiltration System (I-4) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ✓ Bioretention (F-5) | 1 | 7 2 3 |
| ○ Dry Swale (O-1) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| <u>Standard SMPs</u> | | |
| ○ Micropool Extended Detention (P-1) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Wet Pond (P-2) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Wet Extended Detention (P-3) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Multiple Pond System (P-4) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Pocket Pond (P-5) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Surface Sand Filter (F-1) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Underground Sand Filter (F-2) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Perimeter Sand Filter (F-3) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Organic Filter (F-4) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Shallow Wetland (W-1) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Extended Detention Wetland (W-2) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Pond/Wetland System (W-3) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Pocket Wetland (W-4) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |
| ○ Wet Swale (O-2) | <input type="text"/> <input type="text"/> <input type="text"/> | <input type="text"/> <input type="text"/> <input type="text"/> |

[illegible][illegible]

30. Indicate the Total RRv provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRv capacity identified in question 29.

| | | |
|--|--|---|
| | | 1 |
|--|--|---|

.

| | | |
|---|--|--|
| 6 | | |
|---|--|--|

acre-feet

- If Yes, go to question 36.
If No, go to question 32.

- | | | |
|--|--|---|
| | | 0 |
|--|--|---|
- .
- | | | |
|---|---|---|
| 6 | 6 | 6 |
|---|---|---|
- acre-feet

- If No, sizing criteria has not been met, so NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

33. Identify the Standard SMPs in Table 1 and, if applicable, the Alternative SMPs in Table 2 that were used to treat the remaining total WQv(=Total WQv Required in 28 - Total RRv Provided in 30).

Also, provide in Table 1 and 2 the total impervious area that contributes runoff to each practice selected.

Note: Use Tables 1 and 2 to identify the SMPs used on Redevelopment projects.

- 33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question 29.

WQv Provided

0 . 1 2 7 acre-feet

Note: For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - RRv provided by the practice. (See Table 3.5 in Design Manual)

34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a).

1 . 7 2 7

35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)? ☒ Yes ☐ No

If Yes, go to question 36.

If No, sizing criteria has not been met, so NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

36. Provide the total Channel Protection Storage Volume (CPv) required and provided or select waiver (36a), if applicable.

CPv Required

. acre-feet

CPv Provided

. acre-feet

- 36a. The need to provide channel protection has been waived because:

- ☒ Site discharges directly to tidal waters or a fifth order or larger stream.
- ☐ Reduction of the total CPv is achieved on site through runoff reduction techniques or infiltration systems.

37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (37a), if applicable.

Total Overbank Flood Control Criteria (Qp)

Pre-Development

. CFS

Post-development

. CFS

Total Extreme Flood Control Criteria (Qf)

Pre-Development

. CFS

Post-development

. CFS

37a. The need to meet the Qp and Qf criteria has been waived because:

- ☒ Site discharges directly to tidal waters or a fifth order or larger stream.
- ☐ Downstream analysis reveals that the Qp and Qf controls are not required

38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed? ☒ Yes ☐ No

If Yes, Identify the entity responsible for the long term
Operation and Maintenance

[illegible]

39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required(#28). (See question 32a)
This space can also be used for other pertinent project information.

40. Identify other DEC permits, existing and new, that are required for this project/facility.

○ Air Pollution Control

○ Coastal Erosion

☐ Hazardous Waste

○ Long Island Wells

○ Mined Land Reclamation

○ Solid Waste

○ Navigable Waters Protection / Article 15

○ Water Quality Certificate

○ Dam Safety

○ Water Supply

○ Freshwater Wetlands/Article 24

○ Tidal Wetlands

○ Wild, Scenic and Recreational Rivers

○ Stream Bed or Bank Protection / Article 15

○ Endangered or Threatened Species(Incidental Take Permit)

- Individual SPDES

| | | | | | | | | | |
|-------------------------|---|---|---|--|--|--|--|--|--|
| ○ SPDES Multi-Sector GP | N | Y | R | | | | | | |
|-------------------------|---|---|---|--|--|--|--|--|--|

☐ Other _____

☐ None

41. Does this project require a US Army Corps of Engineers Wetland Permit? ☐ ☐ ☐ ☐ ☐ ☐

☐ Yes ☒ No

| | | | | | |
|----------------------------------|--|--|--|--|---|
| If Yes, Indicate Size of Impact. | | | | | . |
|----------------------------------|--|--|--|--|---|

42. Is this project subject to the requirements of a regulated, traditional land use control MS4?
(If No, skip question 43)

☒ Yes ☐ No

43. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?

☐ Yes ☐ No

44. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.

| | | | | | | |
|---|---|---|--|--|--|--|
| N | N | D | | | | |
|---|---|---|--|--|--|--|

| | | | | | | | | |
|---|---|---|--|--|--|--|--|--|
| N | Y | R | | | | | | |
|---|---|---|--|--|--|--|--|--|

Owner/Operator Certification

I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I hereby certify that this document and the corresponding documents were prepared under my direction or supervision. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgment that I will receive as a result of submitting this NOI and can be as long as sixty (60) business days as provided for in the general permit. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction, and agreeing to comply with all the terms and conditions of the general permit for which this NOI is being submitted.

Print First Name

| | | | | | | | | | | | | | | | | | | | |
|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| T | O | M | | | | | | | | | | | | | | | | | |
|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|

MI

| |
|--|
| |
|--|

Print Last Name

| | | | | | | | | | | | | | | | | | | | |
|---|---|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| N | A | P | P | I | | | | | | | | | | | | | | | |
|---|---|---|---|---|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|

Owner/Operator Signature

| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | | | |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|

Date

| | | | | | | | | | |
|--|--|---|--|--|---|--|--|--|--|
| | | / | | | / | | | | |
|--|--|---|--|--|---|--|--|--|--|

II

Contractor Certifications and Designation Letters

It is a requirement of the SPDES Permit that all those implementing the SWPPP certify that they have read and understand the permit. Certification Forms are included in this manual.

In addition, those implementing the SWPPP must be certified as designees of the contract firm's owner as described in Part III, Subsection A of the SPDES Permit. A copy of the New York State SPDES Permit GP-0-15-002 is included in Section XII of this manual.

CERTIFICATION OF PROJECT CONSTRUCTION CONTRACTORS

Hampshire Recreation, LLC
1500 Broadway, 25th Floor
New York, NY 10036

The following certification shall be signed by each contractor and subcontractor responsible for on-site activities, or any other subcontractor who will perform any action that may reasonably be expected to cause or have the potential to cause pollution of the waters of New York.

"I hereby certify that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the qualified inspector during a site inspection. I also understand that the owner or operator must comply with the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings. "


| Owner/Operator | Contractor | Subcontractor |
|------------------------------|------------------------------|------------------------------|
| _____ Signature and Date | _____ Signature and Date | _____ Signature and Date |
| _____ Title | _____ Title | _____ Title |
| _____ | _____ | _____ |
| _____ | _____ | _____ |
| _____ Company and Address | _____ Company and Address | _____ Company and Address |
| Subcontractor | Subcontractor | Subcontractor |
| _____ Signature and Date | _____ Signature and Date | _____ Signature and Date |
| _____ Title | _____ Title | _____ Title |
| _____ | _____ | _____ |
| _____ | _____ | _____ |
| _____ Company and Address | _____ Company and Address | _____ Company and Address |

III

Project Figures

Figure 1. Site Location Map

Figure 2. FEMA Floodplain Map



SOURCE: USGS Mamaroneck, New York

HAMPSHIRE COUNTRY CLUB
Village of Mamaroneck, New York

Site Location Map

Figure
1

IV

Project Description

Site Location and Summary

The site is located in the southern portion of the Westchester County in the Town of Mamaroneck and Village of Mamaroneck, NY. It's also situated just north of the Long Island Sound. The project is not located within a Total Maximum Daily Load (TMDL) watershed nor does it discharge into a 303(d) listed waterbody. The site location is shown on Figures 1 and 2. As outlined in Chapter 3P, Historic and Cultural Resources, no significant cultural resource sites, buildings, structures, or objects were identified within the Project Site and therefore the Proposed Action would not impact historic properties, in accordance with Part I.F.8 of the SPDES General Permit

Existing Conditions

Currently, the subject site consists of a golf course and a club house. The site is approximately 94.5 acres (R-20 zone) of which approximate 2.7 acres is impervious. The rest are golf course, overgrown and grass areas.

Existing on the Project Site is a system of seven ponds, two vegetated marshlands, drainage pipes, and several drainage ditches that channel runoff away from the property and toward the Long Island Sound. Ponds are located across the Project Site, including two ponds to the northeast; one long pond in the Town of Mamaroneck portion of the Project Site; one pond at the border between the existing golf course and the Fairway Green townhomes; and several ponds at the southern end of the Project Site that connect directly to the Long Island Sound. Two drainage ditches are located on the northwest portion of the Project Site, connecting the northeast ponds. Another series of ditches are located on the eastern and southern portions of the Project Site. The southern ponds discharge to an existing drainage ditch the to the west through a culvert under the existing Eagle Knolls Road ultimately to the tide gates in Delancey Cove. Under the proposed condition the culvert under the Existing Eagle Knolls Road will remain and the vacated portion of Eagle Knolls Road will be converted to a pathway. The ponds and man-made drainage ditches have well defined, rock-lined edges, and serve a dual function as drainage infrastructure and water hazards for the golf course. A network of underground pipes connects the surface water features described above.

There are two sets of existing tide gates on the Project Site. At the southwestern end of the Project Site near Hommocks Road, there are two existing flood gates and at the southeastern end of the Project Site near the intersection of Cove Road and Eagle Knolls Road there are three existing tide gates. These tide gates control the input and output of water between the Project Site and Delancey Cove which is tributary to the Long Island Sound. During high tide, the tide gates will close to prevent tidal water from entering the Project Site. After the tidal waters recede, the tide gates will open to release any flooding within the Project Site. The tide gates are sized for a typical tide, not a tidal storm event. Both sets of tide gates were inspected and documented.

The two tidal gates at the southwestern end of the Project Site near Hommocks Road were inspected from the southwestern-most pond on the Project Site to two chambers that are adjacent to the Hommock's School sports fields, to the outfall at Delancey Cove that is adjacent to the Larchmont Flint Park. Both tidal gates, which are located in a subgrade vault, appear to be in fair condition and function properly per the golf course manager in both the low and high tide conditions. The applicant performs routine maintenance and upkeep of the flood gates to assure that that the gates are fully functional at all times.

The three tidal gates at the southeastern end of the Project Site near the intersection of Cove Road and Eagle Knolls Road were inspected from the southeastern-most pond on the Project Site to the outfall at Delancey Cove which is located southwest of the existing Clubhouse. All three tidal gates appear to be in fair condition and function properly per the golf course manager in both the low and high tide conditions. The applicant performs routine maintenance and upkeep of the flood gates to assure that that the gates are fully functional at all times.

In general, the site rainfall runoff drains toward the golf course and then drain to two discharge points (Point A and B) before eventually drain to the Long Island Sound. Discharge point A is at the existing pond where Hommocks Road and Eagle Knolls Road intersect. Discharge point B is at existing pond located at southeast of the property next to Delancey Cove. Refer to Attachment D1 for existing drainage map.

According to the Flood Insurance Rate Map (FIRM) prepared by Federal Emergency Management Agency (FEMA) includes as Figure 2, the project site is located within the 100-year tidal floodplain. [FIRM map number 36119C0361F, effective date September 28, 2007].

According to the NRCS soil survey for Westchester County, NY, majority of the golf course (59%) is hydrology soil group D. The rest of the site is hydrologic soil group B. USDA soils report is included in attachment C.

Proposed Conditions

The property is intended to be developed into a planned residential development (PRD) containing 44 unit of single family subdivision and 61 unit carriage homes. The existing club house will be remained under proposed conditions.

The proposed project will consist of approximately 13.56 ac. of impervious area of which 12.18 ac is new impervious area. The total disturbance area of the development is approximate 57.8 acres.

Runoff from the proposed development will be collected via the proposed drainage system along the proposed roads. The runoff will then be discharged to the proposed two infiltration basins and ~~threetwo~~ bioretention basins for water quality treatment. The two infiltration basins range from approximately ~~9,900~~^{3,500} square feet to ~~16,100~~^{10,000} square feet. The ~~threetwo~~ bioretention basins range from approximately ~~700~~^{1,400} square feet to 3,500 square feet. Continuous deflective system (CDS) units are proposed as pre-treatment for the infiltration basins. Stone diaphragms are proposed as pre-treatment for the bioretention basins.

Bottom of the infiltration basins are not located on fill soil and have at least three feet of vertical separation from ground water.

~~The roof runoff will be drained to proposed dry well for water quality treatment. One drywell is needed per each residential unit. Each dry well is 8 feet in diameter and 6.5 feet deep.~~

Refer to attachment D2 for details water quality calculations.

Runoff from proposed development will drain toward the same discharge point A and B as under existing conditions. Refer to attachment D1 for proposed drainage map. There is a reduction in contribution drainage area to discharge point A under proposed conditions which offset the increase in peak rates of runoff due to the development. Thus, resulting in decreases of 100-year peak rate at discharge point A from 116 cfs (existing) to 113 cfs (proposed).

Increase in contribution drainage area to discharge point B under proposed development will increase the peak rate runoff to discharge point B. The 100-year peak rate increases from 189 cfs (existing) to 222 cfs (proposed). The drainage channel draining from the site to Delancey Cove would have to be modified to have minimum 10 feet wide by 4 feet deep in order conveyed the increase in peak flowrate. Refer to Attachment H for channel improvement details. The existing culvert under the Eagle Knolls Road will be evaluated for its capacity to handle the increase of runoff from the proposed development. If found to be undersized, it will be replaced with 10 feet wide by 4 feet deep box culvert matching the proposed channel size.

Since the onsite runoff is discharging into the tidal water (Long Island Sound), channel protection volume (CPv), overbank flood control (Qp) and extreme flood control (Qf) are not required as per Chapter 4 of New York State Stormwater Management Design Manual (NYS-SMDM).

Six Step Process for Stormwater Site Planning and Practices Selection

The NYS Stormwater Management Design Manual (SMDM) required a six-step process that integrates site planning, usage of green infrastructure practices and standard stormwater management practices to treat stormwater. The stormwater management design is based on the NYSDEC design guideline. The six steps process are:

1. Site Planning to preserve natural area and reduce impervious cover,
2. Calculate initial required Water Quality Volume for the site,
3. Provide Runoff Reduction by incorporating green infrastructure technique and standard stormwater management practice (SMP) with Runoff Reduction Volume (RRv) capacity,
4. Calculate minimum RRv required,
5. Provide standard SMP's to treat remaining portion of water quality volume (WQv) not addressed by green infrastructure and standard SMP's with RRv capacity, and
6. Provide volume and peak rate control practices where required.

Following further discuss each of the six steps process in details.

Step 1: Site Planning

During site planning process, the designer try to conserve natural resources and reduce proposed impervious coverage to reduce the impact of water quality from proposed development.

Preservation of Natural Resources includes:

- Preservation of undisturbed areas
- Minimizing site clearing and grading
- Avoiding sensitive area
- Open space design

Reduction of impervious coverage includes:

- Roadway reduction
- Sidewalk reduction
- Driveway reduction
- Building footprint reduction
- Parking reduction

Step 2: Required Water Quality Volume (WQv)

Required WQv was calculated for the site based on 90% rule as per Chapter 4 of New York State Stormwater Management Design Manual (NYS-SMDM). Following equation is used to calculate the water quality volume:

$$WQv \text{ (ac-ft)} = \frac{(P)(Rv)(A)}{12}$$

Where: P = 90% Rainfall Event = 1.5 inches

$$Rv = 0.05 + 0.009(I)$$

I = Percentage of impervious cover

A = Drainage area in acres

Step 3: Runoff Reduction Volume (RRv)

RRv requirement can be achieved through application of green infrastructure and standard SWM with runoff reduction capacity. If RRv provided by these techniques is greater than the required WQv, the RRv requirement is met. However if the RRv is less than the required WQv, the designer must at a minimum, reduce a percentage of the runoff from impervious areas to be constructed on site.

Step 4: Minimum Runoff Reduction Volume (RRv)

The percent reduction is based on the Hydrologic Soil Groups present on the site, and is determined by the Specific Reduction Factor (S). The following equation is used to determine the minimum runoff reduction volume:

$$RRv \text{ (ac-ft)} = \frac{(P)(Rv^*)(Ai)}{12}$$

Where: P = 90% Rainfall Event in inches

$$Rv^* = 0.05 + 0.009(I) = 0.95 \text{ where } I \text{ is } 100\% \text{ impervious}$$

$Ai = (S)(Aic)$ = impervious cover targeted for runoff reduction

(Aic) = total area of new impervious cover

S = hydrologic soil ground (HSG) specific reduction factor (S)

The hydrologic soil ground for the site consists of HSG B and D. The Specific Reduction Factor (S) is 0.4 and 0.2 for HSG B and HSG D respectively.

Below are the list of green infrastructure techniques and or standard SMP with runoff reduction capacity and an evaluation of its use for this project.

Conservation of Natural Area

Conserving the natural area can avoid the unnecessary disturbance of the natural soil and maintain the water quality. The proposed development is located at the existing golf course which the natural soil has already been disturbed. This method is not applicable for runoff reduction calculation

Sheetflow to Riparian Buffers / Filter Strips

The wetlands and surrounding area will remain undisturbed to allow runoff sheet flow toward the wetlands.

Vegetated Open Swales

Most of the runoff from proposed building surrounding pervious area is sheet flowing toward the proposed road which encourage the runoff reduction. These areas might consist of minor vegetated swales. However no RRv credit was taken for this green infrastructure technique to be conservative.

Tree Planting/Tree Box

There are many trees that will be planted for the site however the no RRv credit was taken due to its minor contribution to the calculation and is a more conservative approach.

Disconnection of Rooftop Runoff

The proposed buildings roof runoff will be drained to drywells for runoff reduction..

Stream Daylighting

RRv is not applied for this green infrastructure technique because there is no onsite stream to be daylight.

Infiltration Basin/Dry Well Infiltration basins and dry wells are proposed to treat the entire required WQv for the proposed development. Roof runoff will be drained to the drywells; driveways and roadway runoff will be drained to the infiltration basins. The runoff is temporarily stored and infiltrated through the soil within the infiltration basins and dry wells.

Green Roof

This green infrastructure technique is not applied for the project because the disconnection of rooftop runoff method has been applied for the RRv.

Stormwater Planters

This green infrastructure technique are typically suitable for urban redevelopment site which is not the case for this project site. There are many tree will be planted for the site however no RRV credit was taken due to its minor contribution to the calculation and is a more conservative approach.

Rain Barrels/Cisterns

Since the proposed development is a subdivision project. The usage of rain barrels are very dependable to the preference of the building future owner. Therefore this green infrastructure is not applied for RRV.

Porous Pavement

Porous pavement will be considered at the proposed building driveways and parking lot next time lot 3 depending on their feasibility.

Step 5: Water Quality Volume by Standard Stormwater Management Practice

Required water quality volume is treated by standard stormwater management practices or stormwater management manufactured treatment device certified by NYSDEC. Following are the stormwater management practices applied to the project.

i Infiltration Basin/~~Dry Well~~

Infiltration basin ~~and dry well~~ are infiltration practices to temporarily store and infiltrate the WQv into the soil.

ii Bioretention Basin

Bioretention basin is a filtering practices to temporarily store the WQv and filter it through a special engineering soil mixture.

Step 6: Volume and Peak Rate Control Practices

Since the onsite runoff is discharging into the tidal water (Long Island Sound), channel protection volume (CPv), overbank flood control (Qp) and extreme flood control (Qf) are not required as per Chapter 4 of New York State Stormwater Management Design Manual (NYS-SMDM).

General Project Construction Stages

Site development will occur in three overlapping stages:

1. Site Preparation,
2. Construction, and
3. Final grading and Stabilization.

On site soil disturbance shall be limited to 5-acres at any time. Authorization will be obtained from the Village or NYSDEC if soil disturbance of more than 5-acres is needed. Refer to Attachment G for phasing plan.

Site Preparation Stage

Prior to beginning any construction activities, construction fences will be installed as shown on the attached project plans. Silt fencing and/or hay bale barriers will be entrenched to eliminate sediment underflow. Fencing will be placed around trees to be protected and will be at a minimum at the drip line of the longest branches. The erosion control barriers will be inspected and maintained routinely throughout the duration of the project. Following the installation of erosion and sediment controls, the site grading and excavation will occur.

The following steps will be followed to ensure that the controls are installed correctly and will be effective.

Resource Protection

- Evaluate, mark and protect important trees and associated rooting zones, wetlands, on-site septic systems absorption fields, etc.
- Fencing will be placed around trees to be protected and will be at a minimum at the drip line of the longest branches.
- Protect existing vegetated areas suitable for filter strips, especially in perimeter areas.
- Protect stream buffers and phasing lines as necessary.

Surface Water Protection

- Identify the drainage area in the plan. Divide the site into natural drainage areas.
- Divert the off-site clean runoff from entering disturbed areas.
- Identify bodies of water located either on site or in the vicinity of the site.

- Plan appropriate practices to protect on-site or downstream surface water and its buffer.

Stabilized Construction Exit

- Establish a temporary construction entrance to capture mud and debris from construction vehicles before they enter the public highway.
- Stabilize bare areas (entrances, construction routes, equipment parking areas) immediately as work takes place. Top these areas with gravel or maintain vegetative cover.
- Sediment tracked onto public streets should be removed or cleaned on a daily basis.
- A description of the Stabilized Construction Exit is included in Section V Required Erosion and Sediment Control Practices.

Perimeter Sediment Controls

- Silt fence material and installation must comply with the standard drawing and specifications.
- Silt fencing and hay bale barriers will be entrenched to eliminate sediment underflow.
- Silt fences will be installed based on appropriate spacing intervals. This interval will decrease as the slope increases. Silt fence should be placed on or parallel to contours where there is no concentration of water flowing to the silt fence and where erosion occurs in the form of sheet erosion. On sloped areas, the area below the final silt fence shall be undisturbed ground.
- Principal sediment basins will be installed after construction site is assessed.
- Additional sediment traps and barriers will be installed as needed during grading.
- Erosion control blankets will be stapled and/or staked into place on slopes 2:1 or greater.
- The erosion control barriers will be inspected and maintained routinely throughout the duration of the project.

Runoff Control

- Install practices after sediment traps are installed and before land grading starts.
- Control the runoff in each small drainage area before flow reaches runoff from entire site.
- Divert offsite or clean runoff from disturbed areas.
- Convey surface flows from highly erodible soil and steep slopes to more suitable stable areas.

- Runoff from existing or proposed cut and fill slopes should be redirected to reduce water velocity without causing erosion.
- Final site drainage should be designed to prevent erosion, concentrated flows to adjacent properties, uncontrolled overflow, and ponding.

Runoff Conveyance System

- Stabilize conveyance system.
- Channels and streambanks need to be seeded at the outlet points.
- Install check dams to slow down the velocity of concentrated flow.
- Protect existing natural drainage systems and streams by maintaining vegetative buffers and by implementing other appropriate practices.

Groundwater Recharge Measures

- Install practices to infiltrate the runoff on the site as much as possible.
- Provide groundwater recharge to maintain the hydrologic regime of the downstream water bodies and simulate predevelopment hydrology.
- Use infiltration practices to prevent concentrated flows.
- Provide soil decompaction or minimizing unnecessary soil compaction on site.

Temporary sediment basins will be constructed during this phase. Temporary berms and swales will be used to direct runoff to the basins on the site.

No sediment-laden water will be allowed to discharge to resource areas or to the existing stormwater management system on the site. Following the installation of erosion and sediment controls, the site grading and excavation will occur.

Construction Stage

The proposed building, access drive, utility/infrastructure, stormwater management system, and landscaping will be constructed during this phase. Temporary swales and berms will be constructed and maintained and relocated by the contractor as necessary to control and direct runoff to temporary basins during this phase.

Grading

- Limit the initial clearing and earth disturbance to that necessary to install sediment control measures. Excavation for footings, clearing, or other earth disturbance may only take place after the sediment and erosion controls are installed.
- Stockpile the topsoil removed from the site. The topsoil should be protected, stabilized and sited in a location away from the storm drains and waterbodies, and saved on-site for reuse if not contaminated.

- Changes in grade or removal of vegetation should not disturb established buffers and should not be allowed within any regulated distance from wetlands, the high water line of a body of water affected by tidal action, or other such protected zones.
- Avoid unnecessary disturbance of steep slopes.
- An undisturbed buffer should be maintained to control runoff from steep slopes within sensitive areas.
- Proposed grading should not impair existing surface drainage resulting in a potential erosion hazard impacting adjacent land or waterbodies.

Erosion Control (Stabilization)

- Implement erosion control practices to keep the soil in place.
- Stabilization should be completed immediately for the surface of all perimeter controls and perimeter slopes.
- When activities temporarily cease during construction, soil stockpiles and exposed soil should be stabilized by seed, mulch or other appropriate measures as soon as possible, but in no case more than 14 days after construction activity has ceased.
- Apply temporary or permanent stabilization measures immediately on all disturbed areas where work is delayed or completed.
- Where the initiation of stabilization measures by the 14th day after construction activity temporarily or permanently ceased is precluded by snow cover or frozen ground conditions, stabilization measures shall be initiated as soon as practicable;
- For an area to be disturbed is more than five (5) acres at one time; in areas where soil disturbance activity has been temporarily or permanently ceased, temporary and/or permanent soil stabilization measures shall be installed and/or implemented within seven (7) days from the date the soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the most current version of the technical standard, New York State Standards and Specification for Erosion and Sediment Control.
- Consult the local Soil and Water Conservation District for proper timing and application rate of seed, fertilizer and mulch.

Sediment Control

- At any location where surface runoff from disturbed or graded areas may flow off the construction area, sediment control measures must be installed to prevent sediment from being transported off site. No grading, filling or other disturbance is allowed within existing drainage swales.
- Swales or other areas that transport concentrated flow should be appropriately stabilized.

- Downspout or sump pump discharges must have acceptable outfalls that are protected by splash blocks, sod, or piping as required by site conditions (i.e., no concentrated flow directed over fill slopes).

Maintenance and Inspections

- Identify the type, number and frequency of maintenance actions required for stormwater management and erosion control during construction and for permanent practices that remain on the site once construction is finalized.
- Inspections must be indicated on the Construction Sequence Schedule to be prepared by the owner/contractor.
- Inspections must be performed every 7 calendar days.
- For construction where soil disturbance activities are greater than five (5) acres of soil at any one time, the inspection must be performed at least two (2) times every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
- Inspections must verify that all practices are adequately operational, maintained properly, and that sediment is removed from all control structures.
- Inspections must look for evidence of the soil erosion on the site, potential of pollutants entering drainage systems, problems at discharge points (such as turbidity in receiving water), and signs of soil and mud transport from the site to the public road at the entrance.
- Routine maintenance must be identified on the schedule and performed on a regular basis and as soon as a problem is identified.
- Identify the person or entities responsible for conducting the maintenance actions during construction and post-construction.
- Retain a copy of the inspection on-site with the SWPPP.
- Color photographs shall be taken during inspection and shall be included in the inspection report.
- Inspection and maintenance shall be in compliance with Part IV of the SPDES Permit requirements.

Final Grading and Stabilization Stage

Final site grading and stabilization will be completed as soon as practicable to eliminate exposed soils and potential sources of erosion. Areas to be paved will be covered by bituminous pavement after final subgrades are established. All litter, as well as debris generated by construction activities, will be removed by hand from the site and adjacent undeveloped areas.

Finalize Grading & Landscaping

- Identify the final grading and stabilization plan once the construction is completed.

- All open areas, including borrow and spoil areas must be stabilized.
- Plan a permanent top soil, seed, sod, mulch, riprap or other stabilization practices in the remaining disturbed areas as appropriate.
- Stabilization must be undertaken no later than 14 days after construction activity has ceased except as noted in the GP-0-15-002.
- Remove the temporary control measures.
- Provide soil decompaction or minimizing unnecessary soil compaction on site.

Post-construction Controls

- Identify the permanent structural or non-structural practices that will remain on the site.
- Ensure that the permanent structural or non-structural practices utilized during construction are properly designed to suit the post-construction site conditions.
- In finalizing the plan, evaluate the post-construction runoff condition on the site.
- Minimize the risk of concentrated flow and erosion.
- On-site runoff controls help reduce the risk of increased runoff velocity, erosion and point source discharge. In addition to the standard runoff and erosion control practices identified in NY Standards for Erosion and Sediment Control, some of the techniques discussed under on-site runoff control in the discussion of Site Preparation may be applied.

Project Materials

The materials or substances below are expected to be present on-site during the construction period:

| | |
|--------------------------|---------------------------------|
| <i>Structural Steel</i> | <i>Welding Supplies</i> |
| <i>Concrete</i> | <i>Petroleum-Based Products</i> |
| <i>Metal Studs</i> | <i>Paints</i> |
| <i>Cleaning Solvents</i> | <i>Wood</i> |
| <i>Detergents</i> | <i>Fertilizer</i> |

This materials list will be updated by the contractor, as necessary, prior to and during the construction process.

Non-Industrial Discharges

The following non-stormwater discharges may occur on this construction site:

- Fire hydrant flushing;
- Potable water including uncontaminated water line flushing;

- Pavement wash water where spills or leaks of toxic or hazardous materials have not occurred (unless all spilled material has been removed) and where detergents are not used;
- Uncontaminated air conditioning or compressor condensate;
- Uncontaminated ground water or spring water;
- Foundation or footing drains where flows are not contaminated with process materials such as solvents; and
- Uncontaminated excavation dewatering;

Required Erosion and Sediment Control

The Owner/Operator will be responsible for ensuring that the specified stormwater pollution control measures are installed, maintained, relocated and added to as necessary. Details of recommended stormwater pollution control techniques are provided below. Refer to Attachment F for erosion and sediment control plan.

Erosion and Sediment Controls

The purpose of an erosion and Sediment control program is to minimize temporary impacts to downgradient wetlands during the construction phase of the project by retaining sediment on site to the maximum extent practicable. The program incorporates BMPs specified in guidelines developed by the DEC¹ and complies with the requirements of the SPDES General Permit for Storm Water Discharges from Construction Activities and Village of Mamaroneck.

Proper implementation of the erosion and Sediment control program will:

- minimize exposed soil areas through temporary seeding and construction sequencing;
- place structures to manage stormwater runoff and erosion; and
- establish a permanent vegetative cover or other forms of stabilization as soon as practicable.

All manufactured control measures must be installed and maintained in accordance with the manufacturer's specifications. The following sections describe the erosion and Sediment controls that will be used on this site. The Owner/Operator will implement and add to these site conditions, when required.

Stabilization Practices

Stabilization practices to be used on this site include mulching and temporary seeding. Stabilization practices will be initiated as soon as practicable in portions of the site where



¹ New York State Department of Environmental Conservation (DEC). *New York Stormwater Management Design Manual*, January 2015 and *New York Standards and Specifications for Erosion and Sediment Control*, November 2016

construction activities have temporarily or permanently ceased. The project has been designed to preserve existing vegetation where possible.

Site Layout

A naturally occurring vegetated buffer that will be flagged on site before construction will provide protection for the on-site wetland areas and resources adjacent to the site in addition to the various selected BMPs.

Mulching

Straw mulching will be employed on all inactive and disturbed areas that will remain unstabilized for more than 14 days. Mulch materials will be spread uniformly by hand or machine at a rate of approximately 100 pounds per 1,000 square feet. Mulch will be spread such that at least 75 percent of the ground surface is covered. Mulching may be used with temporary or permanent seeding, or with slope stabilization techniques. Hydro mulch may also be used for temporary soil stabilization

- *For an area to be disturbed is more than five (5) acres at one time; in areas where soil disturbance activity has been temporarily or permanently ceased, temporary and/or permanent soil stabilization measures shall be installed and/or implemented within seven (7) days from the date the soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the most current version of the technical standard, New York State Standards and Specification for Erosion and Sediment Control.*

Erosion Control Slope Blankets

Upon completion of final grading, any areas not covered by pavement, other forms of stabilization or landscaping and which are on slopes of 2:1 and greater will be protected with erosion control slope blankets and seeded with an erosion control seed mix. The blanket will be installed from the top of the slope, with the upper edge of the blanket secured in a trench. Blankets shall be unrolled down the slope or swale in the direction of the water flow. Edges of blanket shall be stapled with approximately four inches of overlap where two or more strip widths are required. The end of an upper blanket shall overlap the end of a lower blanket by at least six inches and both ends shall be stapled in place. The blankets will be staked and/or stapled into place as per manufacturer's recommendations.

Temporary Seeding

A temporary vegetative cover will be established on areas of exposed soils (including stockpiles) that remain inactive and unstabilized for a period of more than 14 days for slopes. The seeded surfaces will be covered with a layer of straw mulch or hydro mulch as described above.

Permanent Seeding

Upon completion of final grading, any areas not covered by pavement, other forms of stabilization, or other methods of landscaping will be seeded with an erosion control seed mix. Loamed and seeded areas will be mulched with hay to prevent erosion prior to germination of the seed.

Structural Practices

Structural erosion and Sediment controls to be used on the site include the following:

Hay Bale and Silt Fence Barriers

Prior to any ground disturbance, a professional engineer or land surveyor will certify that a barrier of staked hay bales and silt fence is in place at the downgradient limit of work in accordance with the plan filed with the Conservation Commission (see relevant plans). When necessary, additional hay bale and silt fence barriers will be installed immediately downgradient of erosion-prone areas, such as the base of steep exposed slopes and around the base of stockpiles, throughout the construction phase of the project. The barriers will be entrenched into the substrate to prevent underflow.

The erosion control barriers will be inspected weekly and after every storm event. Any sediment that collects behind the barriers will be removed and will be either reused at the site or disposed of at a suitable offsite location. Any damaged sections of silt fence or hay bales will be repaired or replaced.

Catch Basin Inlet Protection

The inlets of proposed catch basins will be protected from sediment inflow during the work period by following the guideline specify by New York State Standards and Specifications for Erosion and Sediment Control (aka blue book) or approved equal.

Stabilized Construction Exits

Stone anti-tracking pads will be installed at each access point to the work area to prevent the off-site transport of sediment by construction vehicles. The stabilized construction exits will be at least fifty feet long and will consist of a 6-inch thick layer of crushed stone (1.5 to 2.5 inches in diameter). The stone will be placed over a layer of non-woven filter fabric. The anti-tracking pads will remain in place until a binder coat of pavement has been established in areas to be paved.

Diversion Channels

Diversions will also be used to collect runoff from construction areas and convey it to a temporary sediment basin or trap. Diversion Channels must be constructed properly with

stabilized beds using crushed stone, plastic or other approved materials, crushed stone check dams as necessary.

Temporary diversions will remain in place until slopes are permanently stabilized or graded level. If vegetation of the diversion channel is required to avoid erosion of the channel, the channel will be temporarily stabilized to ensure viability of the grass seed.

VI

Additional Erosion and Sediment Controls

The following controls may be implemented at the site if necessary.

Interior Site Erosion Controls

Additional erosion controls may be used in the central portions of the site in the event that excessive erosion occurs. Placement of temporary silt fence, hay bales or earthen berms may be used to control the movement of material within the site. If such controls are deemed necessary for adequate protection, they will be installed perpendicular to the flow direction to contain sediment. These measures will be installed to prevent perimeter erosion controls and diversion swales from becoming compromised.

Dust Control

Fugitive dust from large areas of unstabilized soil can be a problem during construction. On dry and windy days when dust generation is a concern, a water truck will traverse the site and spray water as necessary to prevent dust from forming.

VII

Water Quality Controls

The Owner/Operator will be responsible for ensuring that the specified water quality and water quantity control measures are installed and maintained as necessary. Details of recommended stormwater pollution control techniques are provided below.

Water Quality Controls

Water quality control measures are designed to minimize impact to receiving waterbodies from stormwater pollution. As stormwater runoff travels across impervious surfaces, it collects pollutants such as sediments, oil, and trash and carries them to a receiving waterbody. Properly installed and maintained stormwater best management practices (BMPs) can capture these pollutants and reduce the impact that the proposed development has on the environment. The BMPs selected for this project were designed based on guidelines developed in the New York State Stormwater Management Design Manual² and Village of Mamaroneck.

Proper implementation of the water quality control measures will:

- reduce post-construction sediment impacts; and
- promote infiltration of stormwater to maintain pre-construction hydrology

All manufactured control measures must be installed and maintained in accordance with the manufacturer's specifications. The following sections describe the water quality controls that will be used on this site. The Owner/Operator will implement and add to these site conditions, when required.

▼
² New York State Department of Environmental Conservation (DEC). *New York Stormwater Management Design Manual*, January 2015

Non-structural Practices

Pavement Sweeping

The sweeping program will remove sediments and contaminants directly from paved surfaces before their release into stormwater runoff. Pavement sweeping has been demonstrated to be an effective initial treatment for reducing pollutant loading.

Catch Basin Cleaning

Sediments and other contaminants that are not removed by pavement sweeping are transported by stormwater runoff to the site's catch basin system. Once in the catch basin, they settle to the bottom of the system. This material will be removed on a regular basis to prevent contaminants from migrating out of the drainage system during high flow events or reducing the infiltration capacity of the devices.

Infiltration Practices

The following -infiltration practices have been selected and approved for installation at this site.

Infiltration Basin/~~Dry Well~~

Infiltration basin ~~and dry well~~ capture, temporarily store and infiltrate the WQv into the soil.

Filtering Practices

The following filtering practice has been selected and approved for installation at this site.

Bioretention Basin

Bioretention basin is a filtering practices to temporarily store the WQv and filter it through a special engineering soil mixture.

VIII

Maintenance, Inspections and Project Documentation

The SPDES Construction General Permit requires that the Owner/Operator be responsible for implementing, inspecting and maintaining each of the stormwater controls described in the plan. In addition, the Owner/Operator must document compliance with the Permit throughout construction.

Inspections

The operator shall have a qualified professional conduct an assessment of the site prior to the commencement of construction and certify in an inspection report that the appropriate erosion and sediment controls described in the SWPPP and required by this permit have been adequately installed or implemented to ensure overall preparedness of the site for the commencement of construction.

Following the commencement of construction, site inspections shall be conducted by the qualified professional at least every 7 calendar days. If the soil disturbance is greater than five (5) acres at any one time, the qualified inspector shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days. During each inspection, the qualified professional shall record the information required by Part IV.C.4 of the Permit. Color photographs shall be taken during inspection and shall be included in the inspection report

Inspections shall include all areas of the site disturbed by construction activity and areas used for materials storage that are exposed to precipitation. The Inspector must look for evidence of, or the potential for, pollutants entering the storm water system, inspect the BMPs installed as part of the Plan, inspect the site drainage outfalls and inspect the site egress points for tracking. If, in the course of the inspection, the inspector identifies an eroded area or an area impacted by sedimentation, additional erosion and Sediment controls will be implemented, and the SWPPP will be revised to include these changes.

For each inspection, the inspector must complete a written inspection report in accordance with the Permit. The operator shall maintain a record of all inspection reports in a site log book. The site log book shall be maintained on site and be made

available to the permitting authority upon request. Prior to the commencement of construction, the operator shall certify in the site log book that the SWPPP, prepared in accordance with Part III of this permit, meets all Federal, State and local erosion and sediment control requirements. The operator shall post at the site, in a publicly-accessible location, a summary of the site inspection activities on a monthly basis.

The completed forms become part of the Owner/Operator's SWPPP and should be maintained for five years after the filing of the Notice of Termination. Prior to filing of the Notice of Termination or the end of permit term, the operator shall have the qualified professional perform a final site inspection. The qualified professional shall certify that the site has undergone final stabilization using either vegetative or structural stabilization methods and that all temporary erosion and sediment controls (such as silt fencing) not needed for long-term erosion control have been removed.

Maintenance

All erosion and sediment controls and other protective measures identified in the SWPPP must be maintained in effective operating condition. If site inspections identify BMPs that are not operating effectively, maintenance, modification or replacement with an alternative or additional BMPs must be performed as soon as possible, and before the next storm event whenever practicable. If implementation before the next storm event is impracticable, the situation must be documented in the SWPPP and alternative BMPs must be implemented as soon as possible.

The following maintenance program is proposed to ensure the effectiveness of the structural controls during the construction phase of this project:

- The on-site representative will inspect all sediment and erosion control structures and records of the inspections will be prepared and maintained on-site by the Owner/Operator.
- Silt shall be removed from behind barriers if greater than 6-inches deep or as needed.
- Paved areas of the site will be swept on an as needed basis during the site construction.
- Damaged or deteriorated items will be repaired immediately after identification.
- The underside of hay bales should be kept in close contact with the earth and reset as necessary.
- Sediment from sediment traps or sedimentation ponds must be removed when design capacity has been reduced by 50 percent or every five to six years.
- Sediment that is collected in structures shall be disposed of properly and covered if stored on-site.

- Erosion control structures shall remain in place until all disturbed earth has been securely stabilized. After removal of structures, disturbed areas shall be re-graded and stabilized as necessary.

If, in the course of the inspection, the inspector identifies an eroded area or an area impacted by sedimentation, additional erosion and sediment controls will be implemented, and the SWPPP will be revised to include these changes.

Documentation

The following records must be maintained as part of the Owner/Operator's SWPPP:

- Dates when major grading activities occur;
- Dates when construction activities temporarily or permanently cease on a portion of the site;
- Dates when stabilization measures are initiated;
- Inspection dates and processes.

Homeowner Association

Upon completion of proposed development construction, the homeowner association would be responsible for inspection and maintaining of the proposed stormwater management facilities.

- Refer to attachment A and B for the construction inspection and maintenance inspection checklist for the stormwater management practices.
- Refer to attachment E for CDS inspection and maintenance manual.
- ~~➤ Dry well shall be inspected every 3 months. Any sediment within dry well shall be removed when it reaches 6 inches.~~
- A conspicuous and legible sign of not less than 18 inches by 24 inches shall be erect or post in the immediate vicinity of each stormwater management practices bearing the following information:

Stormwater Management Practice – (name of practice)
Project Identification - (SPDES Construction Permit #, other)
Must Be Maintained in Accordance With O&M Plan
DO NOT REMOVE OR ALTER

IX

Spill Prevention Plan and Response Procedures

All construction personnel will be instructed regarding spill prevention practices and procedures. Notices stating these practices will be posted in the office trailer, and the site construction supervisor will be responsible for seeing that these procedures are followed.

Material Management Practices

The following material management practices will be used to reduce the risk of spills or other accidental exposure of materials and substances to stormwater runoff. These include good housekeeping practices and guidelines for the handling of hazardous products.

The following good housekeeping practices will be followed on-site during the construction period.

- An effort will be made to store only enough products required to do the job.
- All materials stored on-site will be stored in a neat, orderly manner in their appropriate containers, and (if possible) under a roof or other enclosure.
- Products will be kept in their original containers with the original manufacturer's label.
- Substances will not be mixed with one another unless recommended by the manufacturer.
- Whenever possible, all of a product will be used before disposing of the container.
- Manufacturer's recommendations for proper use and disposal will be followed.
- The site superintendent will inspect the storage area daily to ensure proper use and disposal of materials on-site.

The following practices will reduce the risks associated with hazardous materials (e.g., petroleum products, solvents):

- A copy of all Material Safety Data Sheets (MSDS) for materials or products used during construction will be kept in the office trailer.
- Products will be kept in original containers unless they are not re-sealable.
- Original labels and material safety data (MSD sheets) will be retained; they contain important product information.
- If surplus product must be disposed, manufacturer's or local- and state-recommended methods for proper disposal will be followed.

Product-Specific Practices

The following product-specific practices will be followed on-site. Recommendations are provided for petroleum products, fertilizers, solvents, paints, and other hazardous substances, and concrete.

Petroleum Products

All on-site vehicles will be monitored for leaks and will receive regular preventive maintenance to reduce the chance of leakage. No vehicle maintenance or handling of petroleum products will occur within 100 feet of a wetland or waterway. Petroleum products will be stored in tightly sealed containers that are clearly labeled. Any asphalt substances used on-site will be applied according to manufacturer's recommendations. No petroleum-based or asphalt substances will be stored within 100 feet of a wetland or waterway.

Fertilizers

Fertilizers will be applied only in the minimum amounts recommended by the manufacturer. Once applied, the fertilizer will be worked into the soil to limit exposure to stormwater. Storage will be in a covered shed; and the contents of any partially used bags will be transferred to a sealable, plastic bin to avoid spills. No fertilizer storage will occur within 100 feet of a wetland or waterway. Refer to the "NYS Dishwater Detergent and Nutrient Runoff Law" for regulation regarding usage of fertilizers. Usage of fertilizers also shall be restricted in the aquifer overlay district and any restrictions from the habitat management plan.

Solvents, Paints, and other Hazardous Substances

All containers will be tightly sealed and stored when not required for use. Excess materials will not be discharged to the storm sewer system, but will be properly disposed according to manufacturer's instructions or state and local regulations. No storage will occur within 100 feet of a wetland or waterway.

Concrete Trucks

Concrete trucks will not be allowed to wash out or discharge surplus concrete or drum wash water within 100 feet of wetland resources or into catch basins that are already in place.

Spill Control/Notification Practices

In addition to the good housekeeping and material management practices discussed above, the following practices will be followed for spill control, notification and cleanup.

- Manufacturer's recommended methods for spill cleanup will be clearly posted and site personnel will be informed of the procedures and the location of the information and cleanup supplies.
- Materials and equipment necessary for spill cleanup will be kept in the material storage area on-site. Equipment and materials will include, but will not be limited to, shovels, wheelbarrows, brooms, dustpans, mops, rags, gloves, goggles, kitty litter or Speedi-Dry, sand, sawdust, and plastic and metal trash containers specifically designated for this purpose.
- All spills will be cleaned up immediately after discovery.
- The spill area will be kept well ventilated and personnel will wear protective clothing to prevent injury from contact with a hazardous substance.
- Spills of toxic or hazardous material in excess of reportable quantities, as established by the New York State Department of Environmental Conservation (NYSDEC), will be reported to the NYSDEC Spill Hotline: 1-800-457-7362 (within NYS) or 1-518 457-7362 (from outside NYS) or to the National Response Center: 1-800-424-8802. The Emergency Spill Response Procedure is attached.
- The construction superintendent responsible for the daily operations will be the spill prevention and cleanup coordinator. He will designate at least three other site personnel to receive spill prevention and cleanup training. The names of the responsible spill personnel will be posted in the material storage area and in the on-site office trailer.

Source Control

Trash removal, designated trash storage areas, pavement sweeping and the controlled use of fertilizer and deicing agents on the site will reduce the pollutant load in the site's stormwater management system.

Construction Trash Removal

Daily loose trash removal will prevent litter, construction debris, and construction chemicals exposed to stormwater from becoming a pollutant source for stormwater

discharges. All loose trash will be placed in appropriate storage containers until disposed of properly off-site.

Covered Trash/Storage Areas

Areas to be used for storing dumpsters, compactors or other raw or waste materials will be covered to prevent contact with stormwater.

Pavement Sweeping

Pavement sweeping may be required daily or even more frequently during construction where sediment tracking from construction equipment is a problem.

Fertilizer

Only slow-release organic fertilizers will be used in landscaped areas. This will limit the amount of nutrients that could enter the stormwater and wetland systems. Fertilizer use will be reduced once the proposed landscaping is established. Refer to the "NYS Dishwater Detergent and Nutrient Runoff Law" for regulation regarding usage of fertilizers.

Waste Disposal

All waste materials will be collected and stored in securely lidded metal dumpsters leased from a licensed solid waste management company and the dumpster will be emptied as necessary. Trash will be hauled by a licensed contractor and disposed in accordance with federal, state, and local environmental regulations. No trash or construction waste will be buried on-site, and all personnel will be instructed regarding the correct procedure for waste disposal. Notices stating these practices will be posted in the office trailer and the site construction supervisor will be responsible for seeing that these procedures are followed.

Hazardous Waste

All hazardous waste materials (e.g., petroleum products, solvents) will be disposed in the manner specified by local and state regulation, or by the manufacturer. Site personnel will be instructed in these practices, and the site construction supervisor will be responsible for seeing that these procedures are followed.

Sanitary Waste

All sanitary waste will be collected from the portable units by a licensed contractor a minimum of three times weekly, and disposed in compliance with state and local regulation.

Spill Response Procedure

Initial Notification

In the event of a spill, the facility and/or construction manager or supervisor will be notified immediately.

Facility Manager: (name) _____
(phone) _____

Construction Manager: (name) _____
(phone) _____

Assessment - Initial Containment

The supervisor or manager will assess the incident and initiate containment control measures with the appropriate spill containment equipment included in the spill kit kept on-site. The supervisor will first contact the *Village of Mamaroneck* Fire Department and then notify the *Village of Mamaroneck* Police Department and *Westchester County* Public Health Commission. The fire department is ultimately responsible for matters of public health and safety and should be notified immediately.

Fire Department: 911 or (914) -698-0200

Police Department: (914) 777-1122

Westchester County Public Health Commission: (914) 813-5000

Further Notification

Based on the assessment from the Fire Chief, additional notification to a cleanup contractor may be made. The New York Department of Environmental Conservation and the EPA may be notified depending upon the nature and severity of the spill. The Fire Chief will be responsible for determining the level of cleanup and notification required. The attached list of emergency phone numbers shall be posted in the main construction/facility office and readily accessible to all employees.

NYSDEC Spill Hotline: 1-800-457-7362 (within NYS)

National Response Center: 1-800-424-8802 / (518) 457-7362 (outside NYS)

For further information, contact:

New York State Department of Environmental Conservation

Division of Environmental Remediation

Bureau of Spill Prevention & Response

625 Broadway – 11th Floor

Albany, NY 12233-7020

(518) 402-9546

HAZARDOUS WASTE / OIL SPILL REPORT

Date____/____/____

Time_____AM / PM

Exact location (Transformer #)_____

Type of equipment_____Make_____Size_____

S / N_____Weather Conditions_____

On or near water ☐ Yes If yes, name of body of water_____
 ☐ No

Type of chemical / oil spilled_____

Amount of chemical / oil spilled_____

Cause of spill_____

Measures taken to contain or clean up spill_____

Amount of chemical / oil recovered_____Method_____

Material collected as a result of clean up

_____drums containing_____

_____drums containing_____

_____drums containing_____

Location and method of debris disposal_____

Name and address of any person, firm, or corporation suffering damages_____

Procedures, method, and precautions instituted to prevent a similar occurrence from recurring_____

Spill reported to General Office by_____Time_____AM / PM

Spill reported to DEC / National Response Center by_____

DEC Date____/____/____Time_____AM / PM Inspector_____

NRC Date____/____/____Time_____AM / PM Inspector_____

Additional comments_____

EMERGENCY RESPONSE EQUIPMENT INVENTORY

The following equipment and materials shall be maintained at all times and stored in a secure area for construction activities emergency response need.

| | | |
|----|----------------------|------------|
| -- | SORBENT PADS | 5 PADS |
| -- | SAND BAGS (empty) | 10 |
| -- | SPEEDI-DRI ABSORBENT | 5 40# BAGS |
| -- | SHOVEL | 1 |
| -- | PICK | 1 |
| -- | PRY BAR | 1 |

The following items shall be placed in a convenient, readily accessible location on site.

| | | |
|----|--------------------------|---------------|
| -- | HAY BALES & GRADE STAKES | 10 |
| -- | SAND | 2 CUBIC YARDS |

EMERGENCY NOTIFICATION PHONE NUMBERS

1. SUPERVISOR/MANAGER
NAME: _____ BEEPER: _____
PHONE: _____ HOME PHONE: _____

ALTERNATE:
NAME: _____ BEEPER: _____
PHONE: _____ HOME PHONE: _____
2. *Village of Mamaroneck* FIRE DEPARTMENT
EMERGENCY: 911 or (914) -698-0200

Village of Mamaroneck POLICE DEPARTMENT
GENERAL NUMBER: (914) 777-1122
3. CLEANUP CONTRACTOR: _____
ADDRESS: _____
PHONE: _____
4. NEW YORK DEPARTMENT OF ENVIRONMENTAL CONSERVATION
EMERGENCY: 1-800-457-7362
OUTSIDE NEW YORK: 1-518 457-7362
5. NATIONAL RESPONSE CENTER
PHONE: 1-800-424-8802

ALTERNATE: U.S. ENVIRONMENTAL PROTECTION AGENCY
BUSINESS: 1-212-637-3660
6. *Westchester County* PUBLIC HEALTH COMMISSION – ENVIRONMENTAL PROTECTION
PHONE: (914) 813-5000

X

Notice of Termination Form



New York State Department of Environmental Conservation
Division of Water
625 Broadway, 4th Floor
Albany, New York 12233-3505

(NOTE: Submit completed form to address above)

NOTICE OF TERMINATION for Storm Water Discharges Authorized
under the SPDES General Permit for Construction Activity

Please indicate your permit identification number: NYR ____

I. Owner or Operator Information

1. Owner/Operator Name:

2. Street Address:

3. City/State/Zip:

4. Contact Person:

4a. Telephone:

5. Contact Person E-Mail:

II. Project Site Information

5. Project/Site Name:

6. Street Address:

7. City/Zip:

8. County:

III. Reason for Termination

9a. ☐ All disturbed areas have achieved final stabilization in accordance with the general permit and SWPPP.

*Date final stabilization completed (month/year): _____

9b. ☐ Permit coverage has been transferred to new owner/operator. Indicate new owner/operator's permit identification number: NYR ____

(Note: Permit coverage can not be terminated by owner identified in I.1. above until new owner/operator obtains coverage under the general permit)

9c. ☐ Other (Explain on Page 2)

IV. Final Site Information:

10a. Did this construction activity require the development of a SWPPP that includes post-construction stormwater management practices? ☐ yes ☐ no (If no, go to question 10f.)

10b. Have all post-construction stormwater management practices included in the final SWPPP been constructed? ☐ yes ☐ no (If no, explain on Page 2)

10c. Identify the entity responsible for long-term operation and maintenance of practice(s)?

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the
SPDES General Permit for Construction Activity - continued**

10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit? ☐ yes ☐ no

10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s):

- ☐ Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality.
- ☐ Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s).
- ☐ For post-construction stormwater management practices that are privately owned, the deed of record has been modified to include a deed covenant that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.
- ☐ For post-construction stormwater management practices that are owned by a public or private institution (e.g. school, college, university), or government agency or authority, policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.

10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? _____ (acres)

11. Is this project subject to the requirements of a regulated, traditional land use control MS4? ☐ yes ☐ no
(If Yes, complete section VI - "MS4 Acceptance" statement)

V. Additional Information/Explanation:

(Use this section to answer questions 9c. and 10b., if applicable)

VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative (Note: Not required when 9b. is checked -transfer of coverage)

I have determined that it is acceptable for the owner or operator of the construction project identified in question 5 to submit the Notice of Termination at this time.

Printed Name:

Title/Position:

Signature:

Date:

| | |
|---|-------|
| NOTICE OF TERMINATION for Storm Water Discharges Authorized under the SPDES General Permit for Construction Activity - continued | |
| VII. Qualified Inspector Certification - Final Stabilization: | |
| I hereby certify that all disturbed areas have achieved final stabilization as defined in the current version of the general permit, and that all temporary, structural erosion and sediment control measures have been removed. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings. | |
| Printed Name: | |
| Title/Position: | |
| Signature: | Date: |
| VIII. Qualified Inspector Certification - Post-construction Stormwater Management Practice(s): | |
| I hereby certify that all post-construction stormwater management practices have been constructed in conformance with the SWPPP. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings. | |
| Printed Name: | |
| Title/Position: | |
| Signature: | Date: |
| IX. Owner or Operator Certification | |
| I hereby certify that this document was prepared by me or under my direction or supervision. My determination, based upon my inquiry of the person(s) who managed the construction activity, or those persons directly responsible for gathering the information, is that the information provided in this document is true, accurate and complete. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings. | |
| Printed Name: | |
| Title/Position: | |
| Signature: | Date: |

(NYS DEC Notice of Termination - January 2010)

XI

SPDES Permit & Fact Sheet



Department of
Environmental
Conservation

NEW YORK STATE
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
SPDES GENERAL PERMIT
FOR STORMWATER DISCHARGES

From

CONSTRUCTION ACTIVITY

Permit No. GP-0-15-002

Issued Pursuant to Article 17, Titles 7, 8 and Article 70
of the Environmental Conservation Law

Effective Date: January 29, 2015

Expiration Date: January 28, 2020

John J. Ferguson
Chief Permit Administrator

A handwritten signature in black ink, appearing to be "John J. Ferguson", written over a horizontal line. The signature is stylized and somewhat cursive.

Authorized Signature

1 / 12 / 15

Date

Address: NYS DEC
Division of Environmental Permits
625 Broadway, 4th Floor
Albany, N.Y. 12233-1750

PREFACE

Pursuant to Section 402 of the Clean Water Act ("CWA"), stormwater *discharges* from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System ("NPDES")* permit or by a state permit program. New York's *State Pollutant Discharge Elimination System ("SPDES")* is a NPDES-approved program with permits issued in accordance with the *Environmental Conservation Law ("ECL")*.

This general permit ("permit") is issued pursuant to Article 17, Titles 7, 8 and Article 70 of the ECL. An *owner or operator* may obtain coverage under this permit by submitting a Notice of Intent ("NOI") to the Department. Copies of this permit and the NOI for New York are available by calling (518) 402-8109 or at any New York State Department of Environmental Conservation ("the Department") regional office (see Appendix G). They are also available on the Department's website at:

<http://www.dec.ny.gov/>

An *owner or operator* of a *construction activity* that is eligible for coverage under this permit must obtain coverage prior to the *commencement of construction activity*. Activities that fit the definition of "*construction activity*", as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a point source and therefore, pursuant to Article 17-0505 of the ECL, the *owner or operator* must have coverage under a SPDES permit prior to *commencing construction activity*. They cannot wait until there is an actual *discharge* from the construction site to obtain permit coverage.

***Note: The italicized words/phrases within this permit are defined in Appendix A.**

**NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES
FROM CONSTRUCTION ACTIVITIES**

| | |
|---|----|
| Part I. PERMIT COVERAGE AND LIMITATIONS | 1 |
| A. Permit Application | 1 |
| B. Effluent Limitations Applicable to Discharges from Construction Activities | 1 |
| C. Post-construction Stormwater Management Practice Requirements | 4 |
| D. Maintaining Water Quality | 8 |
| E. Eligibility Under This General Permit..... | 9 |
| F. Activities Which Are Ineligible for Coverage Under This General Permit | 9 |
| Part II. OBTAINING PERMIT COVERAGE | 12 |
| A. Notice of Intent (NOI) Submittal | 12 |
| B. Permit Authorization..... | 13 |
| C. General Requirements For Owners or Operators With Permit Coverage | 15 |
| D. Permit Coverage for Discharges Authorized Under GP-0-10-001 | 17 |
| E. Change of <i>Owner or Operator</i> | 17 |
| Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)..... | 18 |
| A. General SWPPP Requirements | 18 |
| B. Required SWPPP Contents | 20 |
| C. Required SWPPP Components by Project Type..... | 23 |
| Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS | 24 |
| A. General Construction Site Inspection and Maintenance Requirements | 24 |
| B. Contractor Maintenance Inspection Requirements | 24 |
| C. Qualified Inspector Inspection Requirements..... | 24 |
| Part V. TERMINATION OF PERMIT COVERAGE | 28 |
| A. Termination of Permit Coverage | 28 |
| Part VI. REPORTING AND RETENTION OF RECORDS | 30 |
| A. Record Retention | 30 |
| B. Addresses | 30 |
| Part VII. STANDARD PERMIT CONDITIONS..... | 31 |
| A. Duty to Comply..... | 31 |
| B. Continuation of the Expired General Permit..... | 31 |
| C. Enforcement..... | 31 |
| D. Need to Halt or Reduce Activity Not a Defense..... | 31 |
| E. Duty to Mitigate | 32 |
| F. Duty to Provide Information..... | 32 |
| G. Other Information | 32 |
| H. Signatory Requirements..... | 32 |
| I. Property Rights..... | 34 |
| J. Severability | 34 |
| K. Requirement to Obtain Coverage Under an Alternative Permit..... | 34 |
| L. Proper Operation and Maintenance | 35 |
| M. Inspection and Entry | 35 |
| N. Permit Actions | 36 |
| O. Definitions | 36 |
| P. Re-Opener Clause | 36 |

| | |
|--|----|
| Q. Penalties for Falsification of Forms and Reports..... | 36 |
| R. Other Permits..... | 36 |
| APPENDIX A..... | 37 |
| APPENDIX B..... | 44 |
| APPENDIX C..... | 46 |
| APPENDIX D..... | 52 |
| APPENDIX E..... | 53 |
| APPENDIX F..... | 55 |

(Part I)

I.

Part I. PERMIT COVERAGE AND LIMITATIONS

A. Permit Application

This permit authorizes stormwater *discharges* to *surface waters of the State* from the following *construction activities* identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

1. *Construction activities* involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a *larger common plan of development or sale* that will ultimately disturb one or more acres of land; excluding *routine maintenance activity* that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
2. *Construction activities* involving soil disturbances of less than one (1) acre where the Department has determined that a *SPDES* permit is required for stormwater *discharges* based on the potential for contribution to a violation of a *water quality standard* or for significant contribution of *pollutants* to *surface waters of the State*.
3. *Construction activities* located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

B. Effluent Limitations Applicable to Discharges from Construction Activities

Discharges authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) – (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

1. Erosion and Sediment Control Requirements - The *owner or operator* must select, design, install, implement and maintain control measures to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated August 2005, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must include in the Stormwater Pollution Prevention Plan (“SWPPP”) the reason(s) for the deviation or alternative design and provide information

(Part I.B.1)

which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:

- (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize pollutant discharges*;
- (ii) Control stormwater *discharges* to *minimize* channel and streambank erosion and scour in the immediate vicinity of the *discharge* points;
- (iii) *Minimize* the amount of soil exposed during *construction activity*;
- (iv) *Minimize* the disturbance of *steep slopes*;
- (v) *Minimize* sediment *discharges* from the site;
- (vi) Provide and maintain natural buffers around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
- (vii) *Minimize* soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted; and
- (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover.

b. **Soil Stabilization.** In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that *directly discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

c. **Dewatering.** *Discharges* from dewatering activities, including *discharges*

(Part I.B.1.c)

from dewatering of trenches and excavations, must be managed by appropriate control measures.

d. **Pollution Prevention Measures.** Design, install, implement, and maintain effective pollution prevention measures to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such measures must be designed, installed, implemented and maintained to:

- (i) *Minimize* the *discharge* of *pollutants* from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used;
- (ii) *Minimize* the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a *discharge* of *pollutants*, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use) ; and
- (iii) Prevent the *discharge* of *pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.

e. **Prohibited Discharges.** The following *discharges* are prohibited:

- (i) Wastewater from washout of concrete;
- (ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;
- (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
- (iv) Soaps or solvents used in vehicle and equipment washing; and
- (v) Toxic or hazardous substances from a spill or other release.

f. **Surface Outlets.** When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion

(Part I.B.1.f)

at or below the outlet does not occur.

C. Post-construction Stormwater Management Practice Requirements

1. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the *performance criteria* in the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices ("SMPs") are not designed in conformance with the *performance criteria* in the Design Manual, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

a. Sizing Criteria for New Development

- (i) Runoff Reduction Volume ("RRv"): Reduce the total Water Quality Volume ("WQv") by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: *Construction activities* that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to *site limitations* shall direct runoff from all newly constructed *impervious areas* to a RR technique or standard SMP with RRv capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 4.3 of the Design Manual. The remaining portion of the total WQv

(Part I.C.2.a.ii)

that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (“Cpv”): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site *discharges* directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria (“Qp”): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.
- (v) Extreme Flood Control Criteria (“Qf”): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.

b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed

- (i) Runoff Reduction Volume (RRv): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRv capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be calculated in accordance with the criteria in Section 10.3 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: *Construction activities* that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to *site limitations* shall direct runoff from all newly constructed *impervious areas* to a RR technique or

(Part I.C.2.b.ii)

standard SMP with RRv capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual. The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
 - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
 - (2) The site *discharges* directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
 - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
 - (2) A downstream analysis reveals that overbank control is not required.

c. Sizing Criteria for Redevelopment Activity

(Part I.C.2.c.i)

- (i) Water Quality Volume (WQv): The WQv treatment objective for *redevelopment activity* shall be addressed by one of the following options. *Redevelopment activities* located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other *redevelopment activities* shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
 - (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
 - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRv capacity., or
 - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
 - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1 – 4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iii) Overbank Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.

(Part I.C.2.c.iv)

- (iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.

d. *Sizing Criteria for Combination of Redevelopment Activity and New Development*

Construction projects that include both *New Development* and *Redevelopment Activity* shall provide post-construction stormwater management controls that meet the *sizing criteria* calculated as an aggregate of the *Sizing Criteria* in Part I.C.2.a. or b. of this permit for the *New Development* portion of the project and Part I.C.2.c of this permit for *Redevelopment Activity* portion of the project.

D. Maintaining Water Quality

The Department expects that compliance with the conditions of this permit will control *discharges* necessary to meet applicable *water quality standards*. It shall be a violation of the *ECL* for any discharge to either cause or contribute to a violation of *water quality standards* as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharges* authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or

(Part I.D)

if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.

E. Eligibility Under This General Permit

1. This permit may authorize all *discharges* of stormwater from *construction activity to surface waters of the State* and *groundwaters* except for ineligible *discharges* identified under subparagraph F. of this Part.
2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges* from *construction activities*.
3. Notwithstanding paragraphs E.1 and E.2 above, the following non-stormwater *discharges* may be authorized by this permit: *discharges* from firefighting activities; fire hydrant flushings; waters to which cleansers or other components have not been added that are used to wash vehicles or control dust in accordance with the SWPPP, routine external building washdown which does not use detergents; pavement washwaters where spills or leaks of toxic or hazardous materials have not occurred (unless all spilled material has been removed) and where detergents are not used; air conditioning condensate; uncontaminated *groundwater* or spring water; uncontaminated *discharges* from construction site de-watering operations; and foundation or footing drains where flows are not contaminated with process materials such as solvents. For those entities required to obtain coverage under this permit, and who *discharge* as noted in this paragraph, and with the exception of flows from firefighting activities, these *discharges* must be identified in the SWPPP. Under all circumstances, the *owner or operator* must still comply with *water quality standards* in Part I.D of this permit.
4. The *owner or operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner or operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

F. Activities Which Are Ineligible for Coverage Under This General Permit

All of the following are not authorized by this permit:

(Part I.F)

1. *Discharges* after *construction activities* have been completed and the site has undergone *final stabilization*;
2. *Discharges* that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
4. *Construction activities* or *discharges* from *construction activities* that may adversely affect an endangered or threatened species unless the *owner or operator* has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.C.2 of this permit.
5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the *ECL* and its accompanying regulations;
6. *Construction activities* for residential, commercial and institutional projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which disturb one or more acres of land with no existing *impervious cover*; and
 - c. Which are undertaken on land with a Soil Slope Phase that is identified as an E or F, or the map unit name is inclusive of 25% or greater slope, on the United States Department of Agriculture ("USDA") Soil Survey for the County where the disturbance will occur.
7. *Construction activities* for linear transportation projects and linear utility projects:
 - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
 - b. Which disturb two or more acres of land with no existing *impervious cover*; and
 - c. Which are undertaken on land with a Soil Slope Phase that is identified as an E or F, or the map unit name is inclusive of 25% or greater slope, on the USDA Soil Survey for the County where the disturbance will occur.

(Part I.F.8)

8. *Construction activities* that have the potential to affect an *historic property*, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.C.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
- a. Documentation that the *construction activity* is not within an archeologically sensitive area indicated on the sensitivity map, and that the *construction activity* is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the construction site within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the construction site within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
 - 1-5 acres of disturbance - 20 feet
 - 5-20 acres of disturbance - 50 feet
 - 20+ acres of disturbance - 100 feet, or
 - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
 - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
 - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
 - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
 - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
 - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:
 - (i) No Affect
 - (ii) No Adverse Affect

(Part I.F.8.c.iii)

(iii) Executed Memorandum of Agreement, or

d. Documentation that:

(i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.

9. *Discharges from construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner or operator* has failed to renew an expired individual permit.

II.

Part II. OBTAINING PERMIT COVERAGE

A. Notice of Intent (NOI) Submittal

1. An *owner or operator* of a *construction activity* that is not subject to the requirements of a *regulated, traditional land use control MS4* must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed NOI form to the Department in order to be authorized to *discharge* under this permit. An *owner or operator* shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (<http://www.dec.ny.gov/>). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address.

**NOTICE OF INTENT
NYS DEC, Bureau of Water Permits
625 Broadway, 4th Floor
Albany, New York 12233-3505**

2. An *owner or operator* of a *construction activity* that is subject to the requirements of a *regulated, traditional land use control MS4* must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have its SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department. The *owner or operator* shall have the "MS4 SWPPP Acceptance" form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department. An *owner or operator* shall use either the electronic (eNOI) or paper version of the NOI.

The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the address in Part II.A.1.

(Part II.A.2)

The requirement for an *owner or operator* to have its SWPPP reviewed and accepted by the *MS4* prior to submitting the NOI to the Department does not apply to an *owner or operator* that is obtaining permit coverage in accordance with the requirements in Part II.E. (Change of Owner or Operator) or where the *owner or operator* of the *construction activity* is the *regulated, traditional land use control MS4*.

3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

B. Permit Authorization

1. An *owner or operator* shall not *commence construction activity* until their authorization to *discharge* under this permit goes into effect.
2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied all of the following criteria:
 - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (<http://www.dec.ny.gov/>) for more information,
 - b. where required, all necessary Department permits subject to the *Uniform Procedures Act* ("UPA") (see 6 NYCRR Part 621) have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). *Owners or operators of construction activities* that are required to obtain UPA permits must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary UPA permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,
 - c. the final SWPPP has been prepared, and
 - d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
3. An *owner or operator* that has satisfied the requirements of Part II.B.2 above

(Part II.B.3)

will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:

a. For *construction activities* that are not subject to the requirements of a *regulated, traditional land use control MS4*:

- (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.; or
- (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has not been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
- (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.

b. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*:

- (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed “MS4 SWPPP Acceptance” form, or
- (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed “MS4 SWPPP Acceptance” form.

4. The Department may suspend or deny an *owner’s or operator’s* coverage

(Part II.B.4)

under this permit if the Department determines that the SWPPP does not meet the permit requirements. In accordance with statute, regulation, and the terms and conditions of this permit, the Department may deny coverage under this permit and require submittal of an application for an individual SPDES permit based on a review of the NOI or other information pursuant to Part II.

5. Coverage under this permit authorizes stormwater *discharges* from only those areas of disturbance that are identified in the NOI. If an *owner or operator* wishes to have stormwater *discharges* from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The *owner or operator* shall not *commence construction activity* on the future or additional areas until their authorization to *discharge* under this permit goes into effect in accordance with Part II.B. of this permit.

C. General Requirements For Owners or Operators With Permit Coverage

1. The *owner or operator* shall ensure that the provisions of the SWPPP are implemented from the *commencement of construction activity* until all areas of disturbance have achieved *final stabilization* and the Notice of Termination ("NOT") has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
2. The *owner or operator* shall maintain a copy of the General Permit (GP-0-15-002), NOI, *NOI Acknowledgment Letter*, SWPPP, MS4 SWPPP Acceptance form, inspection reports, and all documentation necessary to demonstrate eligibility with this permit at the construction site until all disturbed areas have achieved *final stabilization* and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
3. The *owner or operator* of a *construction activity* shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*). At a minimum, the *owner or operator* must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:
 - a. The *owner or operator* shall

(Part II.C.3.a)

have a *qualified inspector* conduct **at least** two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.

- b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated August 2005.
 - c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
 - d. The *owner or operator* shall install any additional site specific practices needed to protect water quality.
 - e. The *owner or operator* shall include the requirements above in their SWPPP.
4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an *owner's or operator's* coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the *owner or operator*.
5. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*, the *owner or operator* shall notify the *regulated, traditional land use control MS4* in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the *regulated, traditional land use control MS4*, the *owner or operator* shall have the SWPPP amendments or modifications reviewed and accepted by the *regulated, traditional land use control MS4* prior to commencing construction of the post-construction stormwater management practice

(Part II.D)

D. Permit Coverage for Discharges Authorized Under GP-0-10-001

1. Upon renewal of SPDES General Permit for Stormwater Discharges from *Construction Activity* (Permit No. GP-0-10-001), an *owner or operator* of a *construction activity* with coverage under GP-0-10-001, as of the effective date of GP-0-15-002, shall be authorized to *discharge* in accordance with GP-0-15-002, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-15-002.

E. Change of *Owner or Operator*

2. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original *owner or operator* must notify the new *owner or operator*, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. Once the new *owner or operator* obtains permit coverage, the original *owner or operator* shall then submit a completed NOT with the name and permit identification number of the new *owner or operator* to the Department at the address in Part II.A.1. of this permit. If the original *owner or operator* maintains ownership of a portion of the *construction activity* and will disturb soil, they must maintain their coverage under the permit.

Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or operator* was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new *owner or operator*.

(Part III)

III.

Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

A. General SWPPP Requirements

1. A SWPPP shall be prepared and implemented by the *owner or operator* of each *construction activity* covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the *commencement of construction activity*. A copy of the completed, final NOI shall be included in the SWPPP.
2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
3. All SWPPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
4. The *owner or operator* must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the *owner or operator* shall amend the SWPPP:
 - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;
 - b. whenever there is a change in design, construction, or operation at the construction site that has or could have an effect on the *discharge* of *pollutants*; and
 - c. to address issues or deficiencies identified during an inspection by the *qualified inspector*, the Department or other regulatory authority.
5. The Department may notify the *owner or operator* at any time that the

(Part III.A.5)

SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.C.4. of this permit.

6. Prior to the *commencement of construction activity*, the *owner or operator* must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The *owner or operator* shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the *trained contractor*. The *owner or operator* shall ensure that at least one *trained contractor* is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the

(Part III.A.6)

trained contractor responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the construction site. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

B. Required SWPPP Contents

1. Erosion and sediment control component - All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated August 2005. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
 - a. Background information about the scope of the project, including the location, type and size of project;
 - b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the *construction activity*; existing and final contours ; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater *discharge(s)*;
 - c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
 - d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other

(Part III.B.1.d)

activity at the site that results in soil disturbance;

- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated August 2005, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated August 2005;
- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a *pollutant* source in the stormwater *discharges*;
- k. A description and location of any stormwater *discharges* associated with industrial activity other than construction at the site, including, but not limited to, stormwater *discharges* from asphalt plants and concrete plants located on the construction site; and
- l. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated August 2005. Include the reason for the deviation or alternative design

(Part III.B.1.I)

and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

2. Post-construction stormwater management practice component – The *owner or operator* of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable *sizing criteria* in Part I.C.2.a., c. or d. of this permit and the *performance criteria* in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

- a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;
- b. A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
 - (i) Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
 - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
 - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
 - (iv) Summary table, with supporting calculations, which demonstrates

(Part III.B.2.c.iv)

that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;

- (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I.C. of this permit; and
 - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
 - e. Infiltration test results, when required; and
 - f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.
3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I.C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

C. Required SWPPP Components by Project Type

Unless otherwise notified by the Department, *owners or operators* of *construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators* of the *construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

(Part IV)

IV. Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS

A. General Construction Site Inspection and Maintenance Requirements

1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York, or protect the public health and safety and/or the environment.

B. Contractor Maintenance Inspection Requirements

1. The *owner or operator* of each *construction activity* identified in Tables 1 and 2 of Appendix B shall have a *trained contractor* inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.
2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

C. Qualified Inspector Inspection Requirements

(Part IV.C)

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
- Certified Professional in Erosion and Sediment Control (CPESC),
- Registered Landscape Architect, or
- someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].

1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, with the exception of:
 - a. the construction of a single family residential subdivision with 25% or less *impervious cover* at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
 - b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
 - c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
 - d. *construction activities* located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
 - a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
 - b. For construction sites where soil disturbance activities are on-going and

(Part IV.C.2.b)

the *owner or operator* has received authorization in accordance with Part II.C.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.

- c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to reducing the frequency of inspections.
- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved *final stabilization*, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the “*Final Stabilization*” and “*Post-Construction Stormwater Management Practice*” certification statements on the NOT. The *owner or operator* shall then submit the completed NOT form to the address in Part II.A.1 of this permit.
- e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall

(Part IV.C.2.e)

be separated by a minimum of two (2) full calendar days.

3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site, and all points of *discharge* from the construction site.
4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:
 - a. Date and time of inspection;
 - b. Name and title of person(s) performing inspection;
 - c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
 - d. A description of the condition of the runoff at all points of *discharge* from the construction site. This shall include identification of any *discharges* of sediment from the construction site. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
 - e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the construction site which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
 - f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
 - g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
 - h. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;

(Part IV.C.4.i)

- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
 - j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s);
 - k. Identification and status of all corrective actions that were required by previous inspection; and
 - l. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.C.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

V. Part V. TERMINATION OF PERMIT COVERAGE

A. Termination of Permit Coverage

- 1. An *owner or operator* that is eligible to terminate coverage under this permit must submit a completed NOT form to the address in Part II.A.1 of this permit. The NOT form shall be one which is associated with this permit, signed in accordance with Part VII.H of this permit.

(Part V.A.2)

2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
 - a. Total project completion - All *construction activity* identified in the SWPPP has been completed; and all areas of disturbance have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;
 - b. Planned shutdown with partial project completion - All soil disturbance activities have ceased; and all areas disturbed as of the project shutdown date have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
 - c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.E. of this permit.
 - d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the “*Final Stabilization*” and “*Post-Construction Stormwater Management Practice* certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
4. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4* and meet subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *regulated, traditional land use control MS4* sign the “*MS4 Acceptance*” statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The *regulated, traditional land use control MS4* official, by signing this statement, has determined that it is acceptable for the *owner or operator* to submit the NOT in accordance with the requirements of this Part. The *regulated, traditional land use control MS4* can make this determination by performing a final site inspection themselves or by accepting the *qualified inspector’s* final site inspection certification(s) required in Part V.A.3. of this permit.

(Part V.A.5)

5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
 - a. the post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,
 - b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
 - c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or operator's* deed of record,
 - d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

VI. Part VI. REPORTING AND RETENTION OF RECORDS

A. Record Retention

The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

B. Addresses

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.A.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

(Part VII)

VII. Part VII. STANDARD PERMIT CONDITIONS

A. Duty to Comply

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

B. Continuation of the Expired General Permit

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

C. Enforcement

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

D. Need to Halt or Reduce Activity Not a Defense

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

(Part VII.E)

E. Duty to Mitigate

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

F. Duty to Provide Information

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

G. Other Information

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

H. Signatory Requirements

1. All NOIs and NOTs shall be signed as follows:

a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

(i) a president, secretary, treasurer, or vice-president of the

(Part VII.H.1.a.i)

corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or

- (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;

b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or

c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:

- (i) the chief executive officer of the agency, or

- (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).

2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:

a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;

b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field, superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named

(Part VII.H.2.b)

individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4*, or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

I. Property Rights

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

J. Severability

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

K. Requirement to Obtain Coverage Under an Alternative Permit

1. The Department may require any *owner or operator* authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any *discharger* authorized by a general permit to apply for an individual SPDES permit, it shall notify the *discharger* in writing that a permit application is required. This notice shall include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the *owner or operator* to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from *owner or operator* receipt of the notification letter, whereby the authorization to

(Part VII.K.1)

discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to *discharge* under a general SPDES permit for the same *discharge(s)*, the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

L. Proper Operation and Maintenance

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

M. Inspection and Entry

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a construction site which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

1. Enter upon the *owner's or operator's* premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and
3. Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

(Part VII.N)

N. Permit Actions

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

O. Definitions

Definitions of key terms are included in Appendix A of this permit.

P. Re-Opener Clause

1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with *construction activity* covered by this permit, the *owner or operator* of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
2. Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

Q. Penalties for Falsification of Forms and Reports

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

R. Other Permits

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

VIII. APPENDIX A

Definitions

Alter Hydrology from Pre to Post-Development Conditions - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

Combined Sewer - means a sewer that is designed to collect and convey both “sewage” and “stormwater”.

Commence (Commencement of) Construction Activities - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for “*Construction Activity(ies)*” also.

Construction Activity(ies) - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

Direct Discharge (to a specific surface waterbody) - means that runoff flows from a construction site by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a construction site to a separate storm sewer system and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

Discharge(s) - means any addition of any pollutant to waters of the State through an outlet or point source.

Environmental Conservation Law (ECL) - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

Equivalent (Equivalence) – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

Final Stabilization - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied

on all disturbed areas that are not covered by permanent structures, concrete or pavement.

General SPDES permit - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

Groundwater(s) - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

Historic Property – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

Impervious Area (Cover) - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

Infeasible – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

Larger Common Plan of Development or Sale - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term “plan” in “larger common plan of development or sale” is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same “common plan” is not concurrently being disturbed.

Minimize – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

Municipal Separate Storm Sewer (MS4) - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters,

ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a *combined sewer*; and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

National Pollutant Discharge Elimination System (NPDES) - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

New Development – means any land disturbance that does meet the definition of Redevelopment Activity included in this appendix.

NOI Acknowledgment Letter - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

Owner or Operator - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; and/or an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications.

Performance Criteria – means the design criteria listed under the “Required Elements” sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRv, Cpv, Qp and Qf) in Part I.C.2. of the permit.

Pollutant - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq .

Qualified Inspector - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

Qualified Professional - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York..

Redevelopment Activity(ies) – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

Regulated, Traditional Land Use Control MS4 - means a city, town or village with land use control authority that is required to gain coverage under New York State DEC's SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s).

Routine Maintenance Activity - means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Stream bank restoration projects (does not include the placement of spoil material),
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that makes the transition between the road shoulder and the ditch or embankment,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material,
- Long-term use of equipment storage areas at or near highway maintenance facilities,
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or embankment,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

Site limitations – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

Sizing Criteria – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRv), Channel Protection Volume (Cpv), Overbank Flood (Qp), and Extreme Flood (Qf).

State Pollutant Discharge Elimination System (SPDES) - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

Steep Slope – means land area with a Soil Slope Phase that is identified as an E or F, or

the map unit name is inclusive of 25% or greater slope, on the United States Department of Agriculture ("USDA") Soil Survey for the County where the disturbance will occur.

Surface Waters of the State - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

Temporarily Ceased – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

Temporary Stabilization - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

Total Maximum Daily Loads (TMDLs) - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and nonpoint sources. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for point source discharges, load allocations (LAs) for nonpoint sources, and a margin of safety (MOS).

Trained Contractor - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

Uniform Procedures Act (UPA) Permit - means a permit required under 6 NYCRR Part

621 of the Environmental Conservation Law (ECL), Article 70.

Water Quality Standard - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.

APPENDIX B

Required SWPPP Components by Project Type

Table 1
CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP
THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS

The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:

- Single family home not located in one of the watersheds listed in Appendix C or not directly discharging to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions with 25% or less impervious cover at total site build-out and not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E
- Construction of a barn or other agricultural building, silo, stock yard or pen.

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains
- Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects
- Bike paths and trails
- Sidewalk construction projects that are not part of a road/ highway construction or reconstruction project
- Slope stabilization projects
- Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics
- Spoil areas that will be covered with vegetation
- Land clearing and grading for the purposes of creating vegetated open space (i.e. recreational parks, lawns, meadows, fields), excluding projects that *alter hydrology from pre to post development* conditions
- Athletic fields (natural grass) that do not include the construction or reconstruction of *impervious area* and do not *alter hydrology from pre to post development* conditions
- Demolition project where vegetation will be established and no redevelopment is planned
- Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with *impervious cover*
- Structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State", excluding projects that involve soil disturbances of less than five acres and construction activities that include the construction or reconstruction of impervious area

The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:

- All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

Table 2
CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES
POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES

The following construction activities that involve soil disturbances of one (1) or more acres of land:

- Single family home located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- Amusement parks
- Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Commercial developments
- Churches and other places of worship
- Construction of a barn or other agricultural building(e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious area*, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- Institutional, includes hospitals, prisons, schools and colleges
- Industrial facilities, includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's and water treatment plants
- Office complexes
- Sports complexes
- Racetracks, includes racetracks with earthen (dirt) surface
- Road construction or reconstruction
- Parking lot construction or reconstruction
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- All other construction activities that include the construction or reconstruction of *impervious area* or *alter the hydrology from pre to post development* conditions, and are not listed in Table 1

APPENDIX C**Watersheds Where Enhanced Phosphorus Removal Standards Are Required**

Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual (“Design Manual”).

- Entire New York City Watershed located east of the Hudson River - Figure 1
- Onondaga Lake Watershed - Figure 2
- Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed – Figure 4
- Kinderhook Lake Watershed – Figure 5

Figure 1 - New York City Watershed East of the Hudson




Figure 2 - Onondaga Lake Watershed



Figure 3 - Greenwood Lake Watershed




Figure 4 - Oscawana Lake Watershed





Figure 5: Kinderhook Lake Watershed



APPENDIX D

Watersheds where *owners or operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C

XII. APPENDIX E

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual (“Design Manual”), dated January 2015.

| COUNTY | WATERBODY | COUNTY | WATERBODY |
|-------------|--|------------|---------------------------------------|
| Albany | Ann Lee (Shakers) Pond, Stump Pond | Greene | Sleepy Hollow Lake |
| Albany | Basic Creek Reservoir | Herkimer | Steele Creek tribs |
| Allegheny | Amity Lake, Saunders Pond | Kings | Hendrix Creek |
| Bronx | Van Cortlandt Lake | Lewis | Mill Creek/South Branch and tribs |
| Broome | Whitney Point Lake/Reservoir | Livingston | Conesus Lake |
| Broome | Fly Pond, Deer Lake | Livingston | Jaycox Creek and tribs |
| Broome | Minor Tribs to Lower Susquehanna (north) | Livingston | Mill Creek and minor tribs |
| Cattaraugus | Allegheny River/Reservoir | Livingston | Bradner Creek and tribs |
| Cattaraugus | Case Lake | Livingston | Christie Creek and tribs |
| Cattaraugus | Linlyco/Club Pond | Monroe | Lake Ontario Shoreline, Western |
| Cayuga | Duck Lake | Monroe | Mill Creek/Blue Pond Outlet and tribs |
| Chautauqua | Chautauqua Lake, North | Monroe | Rochester Embayment - East |
| Chautauqua | Chautauqua Lake, South | Monroe | Rochester Embayment - West |
| Chautauqua | Bear Lake | Monroe | Unnamed Trib to Honeoye Creek |
| Chautauqua | Chadakoin River and tribs | Monroe | Genesee River, Lower, Main Stem |
| Chautauqua | Lower Cassadaga Lake | Monroe | Genesee River, Middle, Main Stem |
| Chautauqua | Middle Cassadaga Lake | Monroe | Black Creek, Lower, and minor tribs |
| Chautauqua | Findley Lake | Monroe | Buck Pond |
| Clinton | Great Chazy River, Lower, Main Stem | Monroe | Long Pond |
| Columbia | Kinderhook Lake | Monroe | Cranberry Pond |
| Columbia | Robinson Pond | Monroe | Mill Creek and tribs |
| Dutchess | Hillside Lake | Monroe | Shipbuilders Creek and tribs |
| Dutchess | Wappinger Lakes | Monroe | Minor tribs to Irondequoit Bay |
| Dutchess | Fall Kill and tribs | Monroe | Thomas Creek/White Brook and tribs |
| Erie | Green Lake | Nassau | Glen Cove Creek, Lower, and tribs |
| Erie | Scajaquada Creek, Lower, and tribs | Nassau | LI Tribs (fresh) to East Bay |
| Erie | Scajaquada Creek, Middle, and tribs | Nassau | East Meadow Brook, Upper, and tribs |
| Erie | Scajaquada Creek, Upper, and tribs | Nassau | Hempstead Bay |
| Erie | Rush Creek and tribs | Nassau | Hempstead Lake |
| Erie | Ellicott Creek, Lower, and tribs | Nassau | Grant Park Pond |
| Erie | Beeman Creek and tribs | Nassau | Beaver Lake |
| Erie | Murder Creek, Lower, and tribs | Nassau | Camaans Pond |
| Erie | South Branch Smoke Cr, Lower, and tribs | Nassau | Halls Pond |
| Erie | Little Sister Creek, Lower, and tribs | Nassau | LI Tidal Tribs to Hempstead Bay |
| Essex | Lake George (primary county: Warren) | Nassau | Massapequa Creek and tribs |
| Genesee | Black Creek, Upper, and minor tribs | Nassau | Reynolds Channel, east |
| Genesee | Tonawanda Creek, Middle, Main Stem | Nassau | Reynolds Channel, west |
| Genesee | Oak Orchard Creek, Upper, and tribs | Nassau | Silver Lake, Lofts Pond |
| Genesee | Bowen Brook and tribs | Nassau | Woodmere Channel |
| Genesee | Bigelow Creek and tribs | Niagara | Hyde Park Lake |
| Genesee | Black Creek, Middle, and minor tribs | Niagara | Lake Ontario Shoreline, Western |
| Genesee | LeRoy Reservoir | Niagara | Bergholtz Creek and tribs |
| Greene | Schoharie Reservoir | Oneida | Ballou, Nail Creeks |
| | | Onondaga | Ley Creek and tribs |
| | | Onondaga | Onondaga Creek, Lower and tribs |

APPENDIX E

List of 303(d) segments impaired by pollutants related to construction activity, cont'd.

| COUNTY | WATERBODY | COUNTY | WATERBODY |
|--------------|--|-------------|--|
| Onondaga | Onondaga Creek, Middle and tribs | Suffolk | Great South Bay, West |
| Onondaga | Onondaga Creek, Upp, and minor tribs | Suffolk | Mill and Seven Ponds |
| Onondaga | Harbor Brook, Lower, and tribs | Suffolk | Moriches Bay, East |
| Onondaga | Ninemile Creek, Lower, and tribs | Suffolk | Moriches Bay, West |
| Onondaga | Minor tribs to Onondaga Lake | Suffolk | Quantuck Bay |
| Onondaga | Onondaga Creek, Lower, and tribs | Suffolk | Shinnecock Bay (and Inlet) |
| Ontario | Honeoye Lake | Sullivan | Bodine, Montgomery Lakes |
| Ontario | Hemlock Lake Outlet and minor tribs | Sullivan | Davies Lake |
| Ontario | Great Brook and minor tribs | Sullivan | Pleasure Lake |
| Orange | Monhagen Brook and tribs | Sullivan | Swan Lake |
| Orange | Orange Lake | Tompkins | Cayuga Lake, Southern End |
| Orleans | Lake Ontario Shoreline, Western | Tompkins | Owasco Inlet, Upper, and tribs |
| Oswego | Pleasant Lake | Ulster | Ashokan Reservoir |
| Oswego | Lake Neatahwanta | Ulster | Esopus Creek, Upper, and minor tribs |
| Putnam | Oscawana Lake | Ulster | Esopus Creek, Lower, Main Stem |
| Putnam | Palmer Lake | Ulster | Esopus Creek, Middle, and minor tribs |
| Putnam | Lake Carmel | Warren | Lake George |
| Queens | Jamaica Bay, Eastern, and tribs (Queens) | Warren | Tribs to L.George, Village of L George |
| Queens | Bergen Basin | Warren | Huddle/Finkle Brooks and tribs |
| Queens | Shellbank Basin | Warren | Indian Brook and tribs |
| Rensselaer | Nassau Lake | Warren | Hague Brook and tribs |
| Rensselaer | Snyders Lake | Washington | Tribs to L.George, East Shr Lk George |
| Richmond | Grasmere, Arbutus and Wolfes Lakes | Washington | Cossayuna Lake |
| Rockland | Congers Lake, Swartout Lake | Washington | Wood Cr/Champlain Canal, minor tribs |
| Rockland | Rockland Lake | Wayne | Port Bay |
| Saratoga | Ballston Lake | Wayne | Marbletown Creek and tribs |
| Saratoga | Round Lake | Westchester | Lake Katonah |
| Saratoga | Dwaas Kill and tribs | Westchester | Lake Mohegan |
| Saratoga | Tribs to Lake Lonely | Westchester | Lake Shenorock |
| Saratoga | Lake Lonely | Westchester | Reservoir No.1 (Lake Isle) |
| Schenectady | Collins Lake | Westchester | Saw Mill River, Middle, and tribs |
| Schenectady | Duane Lake | Westchester | Silver Lake |
| Schenectady | Mariaville Lake | Westchester | Teatown Lake |
| Schoharie | Engleville Pond | Westchester | Truesdale Lake |
| Schoharie | Summit Lake | Westchester | Wallace Pond |
| Schuyler | Cayuta Lake | Westchester | Peach Lake |
| St. Lawrence | Fish Creek and minor tribs | Westchester | Mamaroneck River, Lower |
| St. Lawrence | Black Lake Outlet/Black Lake | Westchester | Mamaroneck River, Upp, and tribs |
| Steuben | Lake Salubria | Westchester | Sheldrake River and tribs |
| Steuben | Smith Pond | Westchester | Blind Brook, Lower |
| Suffolk | Millers Pond | Westchester | Blind Brook, Upper, and tribs |
| Suffolk | Mattituck (Marratooka) Pond | Westchester | Lake Lincolndale |
| Suffolk | Tidal tribs to West Moriches Bay | Westchester | Lake Meahaugh |
| Suffolk | Canaan Lake | Wyoming | Java Lake |
| Suffolk | Lake Ronkonkoma | Wyoming | Silver Lake |
| Suffolk | Beaverdam Creek and tribs | | |
| Suffolk | Big/Little Fresh Ponds | | |
| Suffolk | Fresh Pond | | |
| Suffolk | Great South Bay, East | | |
| Suffolk | Great South Bay, Middle | | |

Note: The list above identifies those waters from the final New York State "2014 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy", dated January 2015, that are impaired by silt, sediment or nutrients.

LIST OF NYS DEC REGIONAL OFFICES

| <u>Region</u> | <u>COVERING THE FOLLOWING COUNTIES:</u> | <u>DIVISION OF ENVIRONMENTAL PERMITS (DEP) PERMIT ADMINISTRATORS</u> | <u>DIVISION OF WATER (DOW) WATER (SPDES) PROGRAM</u> |
|----------------------|---|--|--|
| 1 | NASSAU AND SUFFOLK | 50 CIRCLE ROAD STONY BROOK, NY 11790 TEL. (631) 444-0365 | 50 CIRCLE ROAD STONY BROOK, NY 11790-3409 TEL. (631) 444-0405 |
| 2 | BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND | 1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4997 | 1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4933 |
| 3 | DUTCHESS, ORANGE, PUTNAM, ROCKLAND, SULLIVAN, ULSTER AND WESTCHESTER | 21 SOUTH PUTT CORNERS ROAD NEW PALTZ, NY 12561-1696 TEL. (845) 256-3059 | 100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505 |
| 4 | ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE | 1150 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2069 | 1130 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2045 |
| 5 | CLINTON, ESSEX, FRANKLIN, FULTON, HAMILTON, SARATOGA, WARREN AND WASHINGTON | 1115 STATE ROUTE 86, Po Box 296 RAY BROOK, NY 12977-0296 TEL. (518) 897-1234 | 232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 TEL. (518) 623-1200 |
| 6 | HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE | STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245 | STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554 |
| 7 | BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS | 615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438 | 615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500 |
| 8 | CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES | 6274 EAST AVON-LIMA ROAD AVON, NY 14414-9519 TEL. (585) 226-2466 | 6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466 |
| 9 | ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING | 270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165 | 270 MICHIGAN AVE. BUFFALO, NY 14203-2999 TEL. (716) 851-7070 |



Department of
Environmental
Conservation

FACT SHEET

For

**NEW YORK STATE
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
SPDES GENERAL PERMIT
FOR STORMWATER DISCHARGES
from
CONSTRUCTION ACTIVITY**

Permit No. GP-0-15-002

Issued Pursuant to Article 17, Titles 7, 8 and Article 70
of the Environmental Conservation Law

January 2015

Page left intentionally blank

INTRODUCTION

The New York State Department of Environmental Conservation (NYSDEC) has renewed the SPDES General Permit for Stormwater Discharges from Construction Activity as GP-0-15-002. The new general permit is effective on January 29, 2015. GP-0-15-002 replaces the previous general permit, GP-0-10-001 which expires on January 28, 2015.

The SPDES General Permit for Stormwater Discharges from Construction Activity (GP-0-15-002) is a five (5) year permit intended to cover discharges of stormwater to surface waters of the State from construction activities as defined in 40 CFR Part 122.26(b)(14)(x) and (b)(15)(i - ii). This general permit may also authorize discharges of stormwater to groundwater in cases where the NYSDEC has determined that a permit is necessary.

Pursuant to Section 402 of the Clean Water Act ("CWA"), stormwater discharges from certain construction activities (including discharges through a municipal separate storm sewer system) are unlawful unless they are authorized by a National Pollutant Discharge Elimination System (NPDES) permit or by a state permit program. New York's State Pollutant Discharge Elimination System (SPDES) is a NPDES-approved program with permits issued in accordance with the Environmental Conservation Law ("ECL"). An owner or operator of a construction activity must obtain permit coverage through either an individual SPDES permit which address the stormwater discharges or obtain coverage under the SPDES General Permit for Stormwater Discharges from Construction Activity (GP-0-15-002) prior to the commencement of construction activity.

GENERAL CHANGES

Addition of EPA's Construction and Development Effluent Guidelines (ELGs):

Part I.B.1 of the general permit contains new source performance standards (ELGs) as required by 40 CFR 450.21. The ELGs apply primarily to the selection, design, and implementation of the erosion and sediment controls (i.e. during construction controls) to be used on the site. These are technology based effluent limitations that represent the degree of reduction attainable by the application of best practicable technology currently available. These non-numeric effluent limits require an owner or operator to ensure that water quality standards are being met and the discharge of pollutants are minimized through the selection, design and implementation of erosion and sediment control measures. As newly defined in the general permit, the term "minimize" means to reduce and/or eliminate to the extent achievable using control measures that are technologically available and economically achievable (BAT) and practicable (BPT) in light of best industry practice. The control measures specified in the New York State Standards & Specifications for Erosion & Sediment Control ("Blue Book") have been determined to be technologically available and economically achievable and practicable. The erosion and sediment control measures documented in the Stormwater Pollution Prevention Plan (SWPPP) must be installed and implemented to achieve the effluent limits contained in Part I.B.

Addition of Sizing Criteria from the New York State Stormwater Management Design Manual ("Design Manual"): Part I.C. of the general permit specifies the criteria for post construction stormwater management practices.

Performance Criteria - Part I.C.1 clarifies when deviations from the Design Manual are allowed. The general permit specifies that where post construction stormwater management practices are not designed in conformance with the *performance criteria* contained in the Design Manual, the owner or operator must demonstrate that the deviation or alternative design is equivalent to the Design Manual. The general permit defines *performance criteria* to be that criteria listed under "required elements" in sections in Chapters 5, 6 and 10 of the Design Manual. The general permit defines *equivalent (equivalence)* to mean that the practice or measure meets all performance, longevity, maintenance and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

Sizing Criteria - Part I.C.2 requires that post-construction stormwater management practices must meet the applicable sizing criteria contained in Part I.C.2(a),(b),(c) or (d) of the general permit. The sizing criteria are defined as the criteria included in Chapters 4, 9 and 10 of the Design Manual (i.e. WQv, RRv, CPv, Qp and Qf). Associated changes to the Design Manual were also made to ensure consistency between the general permit and Design Manual and to provide clarifications to the requirements. Deviations from the sizing criteria are

not allowed. If an owner cannot meet the required sizing criteria they would need to apply for coverage under an individual SPDES permit. The Department has been applying this criterion in the review of the Notice of Intent (NOI) since the Phase II program went into effect in 2003.

Discharges to Impaired Waters: For construction sites that directly discharge to one of the 303(d) segments listed in Appendix E¹ or is located in one of the watersheds listed in Appendix C, the general permit now requires more frequent inspections by a qualified inspector (see Part IV.C.2.e.) and shortened timeframes for stabilization of exposed soils (see Part I.B.1.b.) to ensure that discharges to impaired waters are in compliance with the terms and conditions of the general permit. The Department believes that this additional oversight will provide the protection necessary for impaired waters that will allow construction activities to be covered under the General Permit rather than excluding them from eligibility. This is consistent with how EPA addressed this issue in their 2012 Construction General Permit (“CGP”). The Department expects that compliance with the conditions and effluent limitations in the general permit will result in stormwater discharges being controlled as necessary to meet applicable water quality standards for ALL waters.

Authorization Period using eNOI: The general permit modifies Part II.B.3(a) and (b) to reflect that electronic filing of the NOI will be authorized within 5 business days from the date DEC receives a complete NOI for projects that conform to the New York State Standards and Specifications for Erosion and Sediment Control, dated August 2005; and the New York State Stormwater Management Design Manual, dated January 2015 (“technical standards”) for projects that require post-construction stormwater management practices pursuant to Part III.C of the general permit. The timeframe for authorization of coverage for paper NOIs has been increased from 5 to 10 business days for projects that conform to the technical standards. No changes proposed for projects that deviate from the technical standards (60 business days)

State Historic Preservation Act (SHPA) Review Process/Consultation with Office of Parks Recreation & Historic Preservation (OPRHP): A Letter of Resolution (LOR) has been finalized with OPRHP on the general permit that satisfies DEC’s obligation under the NYS Historic Preservation Act, Section 14.09, 9 NYCRR 428.4 for both the renewal and implementation of the general permit. The LOR formalizes and fine tunes a process for owners/operators to identify and address potential impacts on archeological and historic resources well in advance of submission of the NOI. Construction activities that have the potential to affect historic and/or archeological resources are not eligible for coverage under the general permit unless there is documentation that such impacts have been resolved prior to submission of the NOI. The general permit requires that documentation demonstrating that potential impacts will be avoided or mitigated are in place at the time the NOI is submitted. Part I.F.8 of

¹ Appendix E of the general permit has been updated to list the 2014 303(d) waterbodies impaired by silt, sediment or nutrients.

the general permit specifies the documentation necessary to demonstrate eligibility. The NOI will require the owner/operator to specify the documentation used to demonstrate that potential impacts will be avoided or mitigated and certify that the documentation demonstrating eligibility is available upon request and will be maintained on site. Part II.C.2 specifies that the required documentation must be maintained on-site and available for inspection along with the SWPPP documents. Part VII.F of the general permit requires that the owner or operator provide copies of the documentation demonstrating eligibility to DEC within a reasonable specified time period of a written request. The LOR identifies certain categories of projects as exempt from SHPA review.(see Attachment 2 of the LOR). All other projects will be required to follow DEC's screening and consultation process that was developed with OPRHP. The final LOR (including attachments) and supporting guidance documents (i.e. Flow Charts) will be available on the following Department webpage:
<http://www.dec.ny.gov/chemical/43133.html>.

Watersheds Where Enhanced Phosphorus Removal Standards are Required: The Total Maximum Daily Load (TMDL) for Phosphorus in Kinderhook Lake was approved by EPA in September 2011. The approved report specifies that all new development throughout the watershed will be covered by enhanced phosphorus design requirements when GP-0-10-001 is renewed in 2015 as GP-0-15-002. In order to ensure compliance with the requirements necessary to implement this TMDL, the general permit adds the Kinderhook Lake Watershed to the list of watersheds specified in Appendix C where application of the Enhanced Phosphorus Removal Standards (Chapter 10 of the New York State Stormwater Management Design Manual) is required.

Trained Contractor Inspections: Part IV.B of the general permit has been updated to specify that the "Trained Contractor" shall perform the required maintenance inspections of the erosion and sediment controls being used on the site. This inspection requirement applies to all construction projects that are subject to the general permit.

Attachment A

BMP Construction Inspection Checklist

Infiltration Basin Construction Inspection Checklist

Project:
 Location:
 Site Status:

Date:

Time:

Inspector:

| CONSTRUCTION SEQUENCE | SATISFACTORY/ UNSATISFACTORY | COMMENTS |
|--------------------------------------|---------------------------------|----------|
| 1. Pre-Construction | | |
| Runoff diverted | | |
| Soil permeability tested | | |
| Groundwater / bedrock depth | | |
| 2. Excavation | | |
| Size and location | | |
| Side slopes stable | | |
| Excavation does not compact subsoils | | |
| 3. Embankment | | |
| Barrel | | |
| Anti-seep collar or Filter diaphragm | | |
| Fill material | | |

| CONSTRUCTION SEQUENCE | SATISFACTORY/ UNSATISFACTORY | COMMENTS |
|---|---------------------------------|----------|
| 4. Final Excavation | | |
| Drainage area stabilized | | |
| Sediment removed from facility | | |
| Basin floor tilled | | |
| Facility stabilized | | |
| 5. Final Inspection | | |
| Pretreatment facility in place | | |
| Inlets / outlets | | |
| Contributing watershed stabilized before flow is routed to the facility | | |

Comments:

Actions to be Taken:

Bioretention Construction Inspection Checklist

Project:

Location:

Site Status:

Date:

Time:

Inspector:

| CONSTRUCTION SEQUENCE | SATISFACTORY/ UNSATISFACTORY | COMMENTS |
|--|---------------------------------|----------|
| 1. Pre-Construction | | |
| Pre-construction meeting | | |
| Runoff diverted | | |
| Facility area cleared | | |
| If designed as exfilter, soil testing for permeability | | |
| Facility location staked out | | |
| 2. Excavation | | |
| Size and location | | |
| Lateral slopes completely level | | |
| If designed as exfilter, ensure that excavation does not compact subsoils. | | |
| Longitudinal slopes within design range | | |

| CONSTRUCTION SEQUENCE | SATISFACTORY / UNSATISFACTORY | COMMENTS |
|---|----------------------------------|----------|
| 3. Structural Components | | |
| Stone diaphragm installed correctly | | |
| Outlets installed correctly | | |
| Underdrain | | |
| Pretreatment devices installed | | |
| Soil bed composition and texture | | |
| 4. Vegetation | | |
| Complies with planting specs | | |
| Topsoil adequate in composition and placement | | |
| Adequate erosion control measures in place | | |
| 5. Final Inspection | | |
| Dimensions | | |
| Proper stone diaphragm | | |
| Proper outlet | | |
| Soil/ filter bed permeability testing | | |
| Effective stand of vegetation and stabilization | | |
| Construction generated sediments removed | | |
| Contributing watershed stabilized before flow is diverted to the practice | | |

This image shows a single sheet of white paper with horizontal blue or grey ruling lines. The lines are evenly spaced and run across the width of the page. There are approximately 20 lines visible. The paper has a slight shadow on the right side, suggesting it's resting on a surface.

[illegible]

Attachment B

BMP Maintenance Inspection Checklist

Infiltration Basin Operation, Maintenance, and Management Inspection Checklist

Project:
Location:
Site Status:

Date:

Time:

Inspector:

| MAINTENANCE ITEM | SATISFACTORY / UNSATISFACTORY | COMMENTS |
|--|----------------------------------|----------|
| 1. Debris Cleanout (Monthly) | | |
| Basin surface clear of debris | | |
| Inflow pipes clear of debris | | |
| Overflow spillway clear of debris | | |
| Inlet area clear of debris | | |
| 2. Basin Sediment (Annual) | | |
| Obviously trapping sediment | | |
| Greater than 50% of storage volume remaining | | |
| 3. Dewatering (Monthly) | | |
| Basin dewateres between storms | | |
| 4. Sediment Cleanout of Basin (Annual) | | |
| No evidence of sedimentation in basin | | |
| Sediment accumulation doesn't yet require cleanout | | |
| 5. Inlets (Annual) | | |

| MAINTENANCE ITEM | SATISFACTORY / UNSATISFACTORY | COMMENTS |
|--|----------------------------------|----------|
| Good condition | | |
| No evidence of erosion | | |
| 6. Outlet/Overflow Spillway (Annual) | | |
| Good condition, no need for repair | | |
| No evidence of erosion | | |
| 7. Basin Surface Repairs (Annual) | | |
| Surface of basin clean | | |
| Top layer of basin does not need replacement | | |
| Basin does not need rehabilitation | | |

Comments:

Actions to be Taken:

Bioretention Operation, Maintenance and Management Inspection Checklist

Project:
Location:
Site Status:

Date:

Time:

Inspector:

| MAINTENANCE ITEM | SATISFACTORY / UNSATISFACTORY | COMMENTS |
|--|----------------------------------|----------|
| 1. Debris Cleanout (Monthly) | | |
| Bioretention and contributing areas clean of debris | | |
| No dumping of yard wastes into practice | | |
| Litter (branches, etc.) have been removed | | |
| 2. Vegetation (Monthly) | | |
| Plant height not less than design water depth | | |
| Fertilized per specifications | | |
| Plant composition according to approved plans | | |
| No placement of inappropriate plants | | |
| Grass height not greater than 6 inches | | |
| No evidence of erosion | | |
| 3. Check Dams/Energy Dissipaters/Sumps (Annual, After Major Storms) | | |
| No evidence of sediment buildup | | |

| MAINTENANCE ITEM | SATISFACTORY / UNSATISFACTORY | COMMENTS |
|---|----------------------------------|----------|
| Sumps should not be more than 50% full of sediment | | |
| No evidence of erosion at downstream toe of drop structure | | |
| 4. Dewatering (Monthly) | | |
| Dewaterers between storms | | |
| No evidence of standing water | | |
| 5. Sediment Deposition (Annual) | | |
| Swale clean of sediments | | |
| Sediments should not be > 20% of swale design depth | | |
| 6. Outlet/Overflow Spillway (Annual, After Major Storms) | | |
| Good condition, no need for repair | | |
| No evidence of erosion | | |
| No evidence of any blockages | | |
| 7. Integrity of Filter Bed (Annual) | | |
| Filter bed has not been blocked or filled inappropriately | | |

Comments:

Actions to be Taken:



Attachment C

Soil Report



United States
Department of
Agriculture

NRCS

Natural
Resources
Conservation
Service

A product of the National
Cooperative Soil Survey,
a joint effort of the United
States Department of
Agriculture and other
Federal agencies, State
agencies including the
Agricultural Experiment
Stations, and local
participants

Custom Soil Resource Report for **Westchester County, New York**



June 18, 2015

Preface

Soil surveys contain information that affects land use planning in survey areas. They highlight soil limitations that affect various land uses and provide information about the properties of the soils in the survey areas. Soil surveys are designed for many different users, including farmers, ranchers, foresters, agronomists, urban planners, community officials, engineers, developers, builders, and home buyers. Also, conservationists, teachers, students, and specialists in recreation, waste disposal, and pollution control can use the surveys to help them understand, protect, or enhance the environment.

Various land use regulations of Federal, State, and local governments may impose special restrictions on land use or land treatment. Soil surveys identify soil properties that are used in making various land use or land treatment decisions. The information is intended to help the land users identify and reduce the effects of soil limitations on various land uses. The landowner or user is responsible for identifying and complying with existing laws and regulations.

Although soil survey information can be used for general farm, local, and wider area planning, onsite investigation is needed to supplement this information in some cases. Examples include soil quality assessments (<http://www.nrcs.usda.gov/wps/portal/nrcs/main/soils/health/>) and certain conservation and engineering applications. For more detailed information, contact your local USDA Service Center (<http://offices.sc.egov.usda.gov/locator/app?agency=nrcs>) or your NRCS State Soil Scientist (http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/contactus/?cid=nrcs142p2_053951).

Great differences in soil properties can occur within short distances. Some soils are seasonally wet or subject to flooding. Some are too unstable to be used as a foundation for buildings or roads. Clayey or wet soils are poorly suited to use as septic tank absorption fields. A high water table makes a soil poorly suited to basements or underground installations.

The National Cooperative Soil Survey is a joint effort of the United States Department of Agriculture and other Federal agencies, State agencies including the Agricultural Experiment Stations, and local agencies. The Natural Resources Conservation Service (NRCS) has leadership for the Federal part of the National Cooperative Soil Survey.

Information about soils is updated periodically. Updated information is available through the NRCS Web Soil Survey, the site for official soil survey information.

The U.S. Department of Agriculture (USDA) prohibits discrimination in all its programs and activities on the basis of race, color, national origin, age, disability, and where applicable, sex, marital status, familial status, parental status, religion, sexual orientation, genetic information, political beliefs, reprisal, or because all or a part of an individual's income is derived from any public assistance program. (Not all prohibited bases apply to all programs.) Persons with disabilities who require alternative means

for communication of program information (Braille, large print, audiotape, etc.) should contact USDA's TARGET Center at (202) 720-2600 (voice and TDD). To file a complaint of discrimination, write to USDA, Director, Office of Civil Rights, 1400 Independence Avenue, S.W., Washington, D.C. 20250-9410 or call (800) 795-3272 (voice) or (202) 720-6382 (TDD). USDA is an equal opportunity provider and employer.

Contents

| | |
|---|----|
| Preface | 2 |
| How Soil Surveys Are Made | 5 |
| Soil Map | 7 |
| Soil Map..... | 8 |
| Legend..... | 9 |
| Map Unit Legend..... | 10 |
| Map Unit Descriptions..... | 10 |
| Westchester County, New York..... | 12 |
| CrC—Charlton-Chatfield complex, rolling, very rocky..... | 12 |
| CsD—Chatfield-Charlton complex, hilly, very rocky..... | 14 |
| CtC—Chatfield-Hollis-Rock outcrop complex, rolling..... | 16 |
| Uc—Udorthents, wet substratum..... | 18 |
| Uf—Urban land..... | 19 |
| UIC—Urban land-Charlton-Chatfield complex, rolling, very rocky..... | 20 |
| W—Water..... | 21 |
| References | 23 |

How Soil Surveys Are Made

Soil surveys are made to provide information about the soils and miscellaneous areas in a specific area. They include a description of the soils and miscellaneous areas and their location on the landscape and tables that show soil properties and limitations affecting various uses. Soil scientists observed the steepness, length, and shape of the slopes; the general pattern of drainage; the kinds of crops and native plants; and the kinds of bedrock. They observed and described many soil profiles. A soil profile is the sequence of natural layers, or horizons, in a soil. The profile extends from the surface down into the unconsolidated material in which the soil formed or from the surface down to bedrock. The unconsolidated material is devoid of roots and other living organisms and has not been changed by other biological activity.

Currently, soils are mapped according to the boundaries of major land resource areas (MLRAs). MLRAs are geographically associated land resource units that share common characteristics related to physiography, geology, climate, water resources, soils, biological resources, and land uses (USDA, 2006). Soil survey areas typically consist of parts of one or more MLRA.

The soils and miscellaneous areas in a survey area occur in an orderly pattern that is related to the geology, landforms, relief, climate, and natural vegetation of the area. Each kind of soil and miscellaneous area is associated with a particular kind of landform or with a segment of the landform. By observing the soils and miscellaneous areas in the survey area and relating their position to specific segments of the landform, a soil scientist develops a concept, or model, of how they were formed. Thus, during mapping, this model enables the soil scientist to predict with a considerable degree of accuracy the kind of soil or miscellaneous area at a specific location on the landscape.

Commonly, individual soils on the landscape merge into one another as their characteristics gradually change. To construct an accurate soil map, however, soil scientists must determine the boundaries between the soils. They can observe only a limited number of soil profiles. Nevertheless, these observations, supplemented by an understanding of the soil-vegetation-landscape relationship, are sufficient to verify predictions of the kinds of soil in an area and to determine the boundaries.

Soil scientists recorded the characteristics of the soil profiles that they studied. They noted soil color, texture, size and shape of soil aggregates, kind and amount of rock fragments, distribution of plant roots, reaction, and other features that enable them to identify soils. After describing the soils in the survey area and determining their properties, the soil scientists assigned the soils to taxonomic classes (units). Taxonomic classes are concepts. Each taxonomic class has a set of soil characteristics with precisely defined limits. The classes are used as a basis for comparison to classify soils systematically. Soil taxonomy, the system of taxonomic classification used in the United States, is based mainly on the kind and character of soil properties and the arrangement of horizons within the profile. After the soil scientists classified and named the soils in the survey area, they compared the

individual soils with similar soils in the same taxonomic class in other areas so that they could confirm data and assemble additional data based on experience and research.

The objective of soil mapping is not to delineate pure map unit components; the objective is to separate the landscape into landforms or landform segments that have similar use and management requirements. Each map unit is defined by a unique combination of soil components and/or miscellaneous areas in predictable proportions. Some components may be highly contrasting to the other components of the map unit. The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The delineation of such landforms and landform segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, onsite investigation is needed to define and locate the soils and miscellaneous areas.

Soil scientists make many field observations in the process of producing a soil map. The frequency of observation is dependent upon several factors, including scale of mapping, intensity of mapping, design of map units, complexity of the landscape, and experience of the soil scientist. Observations are made to test and refine the soil-landscape model and predictions and to verify the classification of the soils at specific locations. Once the soil-landscape model is refined, a significantly smaller number of measurements of individual soil properties are made and recorded. These measurements may include field measurements, such as those for color, depth to bedrock, and texture, and laboratory measurements, such as those for content of sand, silt, clay, salt, and other components. Properties of each soil typically vary from one point to another across the landscape.

Observations for map unit components are aggregated to develop ranges of characteristics for the components. The aggregated values are presented. Direct measurements do not exist for every property presented for every map unit component. Values for some properties are estimated from combinations of other properties.

While a soil survey is in progress, samples of some of the soils in the area generally are collected for laboratory analyses and for engineering tests. Soil scientists interpret the data from these analyses and tests as well as the field-observed characteristics and the soil properties to determine the expected behavior of the soils under different uses. Interpretations for all of the soils are field tested through observation of the soils in different uses and under different levels of management. Some interpretations are modified to fit local conditions, and some new interpretations are developed to meet local needs. Data are assembled from other sources, such as research information, production records, and field experience of specialists. For example, data on crop yields under defined levels of management are assembled from farm records and from field or plot experiments on the same kinds of soil.

Predictions about soil behavior are based not only on soil properties but also on such variables as climate and biological activity. Soil conditions are predictable over long periods of time, but they are not predictable from year to year. For example, soil scientists can predict with a fairly high degree of accuracy that a given soil will have a high water table within certain depths in most years, but they cannot predict that a high water table will always be at a specific level in the soil on a specific date.

After soil scientists located and identified the significant natural bodies of soil in the survey area, they drew the boundaries of these bodies on aerial photographs and identified each as a specific map unit. Aerial photographs show trees, buildings, fields, roads, and rivers, all of which help in locating boundaries accurately.


Soil Map

The soil map section includes the soil map for the defined area of interest, a list of soil map units on the map and extent of each map unit, and cartographic symbols displayed on the map. Also presented are various metadata about data used to produce the map, and a description of each soil map unit.

Custom Soil Resource Report Soil Map



Map Scale: 1:6,880 if printed on A landscape (11" x 8.5") sheet.



Map projection: Web Mercator Corner coordinates: WGS84 Edge tics: UTM Zone 18N WGS84

Custom Soil Resource Report


MAP LEGEND


Area of Interest (AOI)

 Area of Interest (AOI)

Soils

 Soil Map Unit Polygons

 Soil Map Unit Lines

 Soil Map Unit Points

Special Point Features

 Blowout

 Borrow Pit

 Clay Spot


 Closed Depression

 Gravel Pit

 Gravelly Spot


 Landfill

 Lava Flow

 Marsh or swamp

 Mine or Quarry

 Miscellaneous Water


 Perennial Water

 Rock Outcrop


 Saline Spot

 Sandy Spot

 Severely Eroded Spot

 Sinkhole


 Slide or Slip


 Sodic Spot

 Spoil Area

 Stony Spot


 Very Stony Spot

 Wet Spot

 Other

 Special Line Features

Water Features

 Streams and Canals


Transportation

 Rails


 Interstate Highways

 US Routes

 Major Roads

 Local Roads

Background

 Aerial Photography

MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:12,000.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service
Web Soil Survey URL: <http://websoilsurvey.nrcs.usda.gov>
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Westchester County, New York
Survey Area Data: Version 10, Sep 17, 2014

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Jul 21, 2014—Aug 27, 2014

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

Map Unit Legend

| Westchester County, New York (NY119) | | | |
|--------------------------------------|---|--------------|----------------|
| Map Unit Symbol | Map Unit Name | Acres in AOI | Percent of AOI |
| CrC | Charlton-Chatfield complex, rolling, very rocky | 7.8 | 7.3% |
| CsD | Chatfield-Charlton complex, hilly, very rocky | 0.0 | 0.0% |
| CtC | Chatfield-Hollis-Rock outcrop complex, rolling | 24.4 | 22.8% |
| Uc | Udorthents, wet substratum | 63.2 | 59.2% |
| Uf | Urban land | 0.0 | 0.0% |
| UIC | Urban land-Charlton-Chatfield complex, rolling, very rocky | 10.5 | 9.9% |
| W | Water | 0.9 | 0.8% |
| Totals for Area of Interest | | 106.8 | 100.0% |

Map Unit Descriptions

The map units delineated on the detailed soil maps in a soil survey represent the soils or miscellaneous areas in the survey area. The map unit descriptions, along with the maps, can be used to determine the composition and properties of a unit.

A map unit delineation on a soil map represents an area dominated by one or more major kinds of soil or miscellaneous areas. A map unit is identified and named according to the taxonomic classification of the dominant soils. Within a taxonomic class there are precisely defined limits for the properties of the soils. On the landscape, however, the soils are natural phenomena, and they have the characteristic variability of all natural phenomena. Thus, the range of some observed properties may extend beyond the limits defined for a taxonomic class. Areas of soils of a single taxonomic class rarely, if ever, can be mapped without including areas of other taxonomic classes. Consequently, every map unit is made up of the soils or miscellaneous areas for which it is named and some minor components that belong to taxonomic classes other than those of the major soils.

Most minor soils have properties similar to those of the dominant soil or soils in the map unit, and thus they do not affect use and management. These are called noncontrasting, or similar, components. They may or may not be mentioned in a particular map unit description. Other minor components, however, have properties and behavioral characteristics divergent enough to affect use or to require different management. These are called contrasting, or dissimilar, components. They generally are in small areas and could not be mapped separately because of the scale used. Some small areas of strongly contrasting soils or miscellaneous areas are identified by a special symbol on the maps. If included in the database for a given area, the contrasting minor components are identified in the map unit descriptions along with some characteristics of each. A few areas of minor components may not have been observed, and consequently they are not mentioned in the descriptions, especially

where the pattern was so complex that it was impractical to make enough observations to identify all the soils and miscellaneous areas on the landscape.

The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The objective of mapping is not to delineate pure taxonomic classes but rather to separate the landscape into landforms or landform segments that have similar use and management requirements. The delineation of such segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, however, onsite investigation is needed to define and locate the soils and miscellaneous areas.

An identifying symbol precedes the map unit name in the map unit descriptions. Each description includes general facts about the unit and gives important soil properties and qualities.

Soils that have profiles that are almost alike make up a *soil series*. Except for differences in texture of the surface layer, all the soils of a series have major horizons that are similar in composition, thickness, and arrangement.

Soils of one series can differ in texture of the surface layer, slope, stoniness, salinity, degree of erosion, and other characteristics that affect their use. On the basis of such differences, a soil series is divided into *soil phases*. Most of the areas shown on the detailed soil maps are phases of soil series. The name of a soil phase commonly indicates a feature that affects use or management. For example, Alpha silt loam, 0 to 2 percent slopes, is a phase of the Alpha series.

Some map units are made up of two or more major soils or miscellaneous areas. These map units are complexes, associations, or undifferentiated groups.

A *complex* consists of two or more soils or miscellaneous areas in such an intricate pattern or in such small areas that they cannot be shown separately on the maps. The pattern and proportion of the soils or miscellaneous areas are somewhat similar in all areas. Alpha-Beta complex, 0 to 6 percent slopes, is an example.

An *association* is made up of two or more geographically associated soils or miscellaneous areas that are shown as one unit on the maps. Because of present or anticipated uses of the map units in the survey area, it was not considered practical or necessary to map the soils or miscellaneous areas separately. The pattern and relative proportion of the soils or miscellaneous areas are somewhat similar. Alpha-Beta association, 0 to 2 percent slopes, is an example.

An *undifferentiated group* is made up of two or more soils or miscellaneous areas that could be mapped individually but are mapped as one unit because similar interpretations can be made for use and management. The pattern and proportion of the soils or miscellaneous areas in a mapped area are not uniform. An area can be made up of only one of the major soils or miscellaneous areas, or it can be made up of all of them. Alpha and Beta soils, 0 to 2 percent slopes, is an example.

Some surveys include *miscellaneous areas*. Such areas have little or no soil material and support little or no vegetation. Rock outcrop is an example.

Westchester County, New York

CrC—Charlton-Chatfield complex, rolling, very rocky

Map Unit Setting

National map unit symbol: bd8f
Elevation: 100 to 1,000 feet
Mean annual precipitation: 46 to 50 inches
Mean annual air temperature: 46 to 52 degrees F
Frost-free period: 115 to 215 days
Farmland classification: Not prime farmland

Map Unit Composition

Charlton and similar soils: 50 percent
Chatfield and similar soils: 30 percent
Minor components: 20 percent
Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Charlton

Setting

Landform: Hills, ridges, till plains
Landform position (two-dimensional): Shoulder
Landform position (three-dimensional): Crest
Down-slope shape: Convex
Across-slope shape: Convex
Parent material: Acid loamy till derived mainly from schist, gneiss, or granite

Typical profile

H1 - 0 to 8 inches: loam
H2 - 8 to 24 inches: sandy loam
H3 - 24 to 60 inches: sandy loam

Properties and qualities

Slope: 2 to 15 percent
Depth to restrictive feature: More than 80 inches
Natural drainage class: Well drained
Capacity of the most limiting layer to transmit water (Ksat): Moderately high to high
(0.57 to 5.95 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Available water storage in profile: Moderate (about 7.5 inches)

Interpretive groups

Land capability classification (irrigated): None specified
Land capability classification (nonirrigated): 6s
Hydrologic Soil Group: B

Description of Chatfield

Setting

Landform: Hills, ridges
Landform position (two-dimensional): Shoulder
Landform position (three-dimensional): Crest
Down-slope shape: Convex

Custom Soil Resource Report

Across-slope shape: Convex

Parent material: Loamy till derived mainly from granite, gneiss, or schist

Typical profile

H1 - 0 to 7 inches: loam

H2 - 7 to 24 inches: flaggy silt loam

H3 - 24 to 28 inches: unweathered bedrock

Properties and qualities

Slope: 2 to 15 percent

Depth to restrictive feature: 20 to 40 inches to lithic bedrock

Natural drainage class: Well drained

Capacity of the most limiting layer to transmit water (Ksat): Low to high (0.01 to 5.95 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None

Frequency of ponding: None

Calcium carbonate, maximum in profile: 1 percent

Available water storage in profile: Low (about 3.2 inches)

Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 6s

Hydrologic Soil Group: B

Minor Components

Hollis

Percent of map unit: 5 percent

Rock outcrop

Percent of map unit: 5 percent

Sutton

Percent of map unit: 4 percent

Sun

Percent of map unit: 2 percent

Landform: Depressions

Leicester

Percent of map unit: 2 percent

Palms

Percent of map unit: 1 percent

Landform: Marshes, swamps

Carlisle

Percent of map unit: 1 percent

Landform: Swamps, marshes

CsD—Chatfield-Charlton complex, hilly, very rocky

Map Unit Setting

National map unit symbol: bd8g
Elevation: 100 to 1,000 feet
Mean annual precipitation: 46 to 50 inches
Mean annual air temperature: 46 to 52 degrees F
Frost-free period: 115 to 215 days
Farmland classification: Not prime farmland

Map Unit Composition

Chatfield and similar soils: 45 percent
Charlton and similar soils: 35 percent
Minor components: 20 percent
Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Chatfield

Setting

Landform: Hills, ridges
Landform position (two-dimensional): Backslope
Landform position (three-dimensional): Side slope
Down-slope shape: Convex
Across-slope shape: Convex
Parent material: Loamy till derived mainly from granite, gneiss, or schist

Typical profile

H1 - 0 to 7 inches: loam
H2 - 7 to 24 inches: flaggy silt loam
H3 - 24 to 28 inches: unweathered bedrock

Properties and qualities

Slope: 15 to 35 percent
Depth to restrictive feature: 20 to 40 inches to lithic bedrock
Natural drainage class: Well drained
Capacity of the most limiting layer to transmit water (Ksat): Low to high (0.01 to 5.95 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Calcium carbonate, maximum in profile: 1 percent
Available water storage in profile: Low (about 3.2 inches)

Interpretive groups

Land capability classification (irrigated): None specified
Land capability classification (nonirrigated): 7s
Hydrologic Soil Group: B

Description of Charlton

Setting

Landform: Hills, ridges, till plains

Landform position (two-dimensional): Backslope

Landform position (three-dimensional): Side slope

Down-slope shape: Convex

Across-slope shape: Convex

Parent material: Acid loamy till derived mainly from schist, gneiss, or granite

Typical profile

H1 - 0 to 8 inches: loam

H2 - 8 to 24 inches: sandy loam

H3 - 24 to 60 inches: sandy loam

Properties and qualities

Slope: 15 to 35 percent

Depth to restrictive feature: More than 80 inches

Natural drainage class: Well drained

Capacity of the most limiting layer to transmit water (Ksat): Moderately high to high
(0.57 to 5.95 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None

Frequency of ponding: None

Available water storage in profile: Moderate (about 7.5 inches)

Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 7s

Hydrologic Soil Group: B

Minor Components

Rock outcrop

Percent of map unit: 5 percent

Hollis

Percent of map unit: 5 percent

Sutton

Percent of map unit: 4 percent

Sun

Percent of map unit: 2 percent

Landform: Depressions

Leicester

Percent of map unit: 2 percent

Palms

Percent of map unit: 1 percent

Landform: Marshes, swamps

Carlisle

Percent of map unit: 1 percent

Landform: Marshes, swamps

CtC—Chatfield-Hollis-Rock outcrop complex, rolling

Map Unit Setting

National map unit symbol: bd8h
Elevation: 100 to 1,000 feet
Mean annual precipitation: 46 to 50 inches
Mean annual air temperature: 46 to 52 degrees F
Frost-free period: 115 to 215 days
Farmland classification: Not prime farmland

Map Unit Composition

Chatfield and similar soils: 30 percent
Hollis and similar soils: 30 percent
Rock outcrop: 20 percent
Minor components: 20 percent
Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Hollis

Setting

Landform: Hills, ridges
Landform position (two-dimensional): Shoulder
Landform position (three-dimensional): Crest
Down-slope shape: Convex
Across-slope shape: Convex
Parent material: A thin mantle of loamy till derived mainly from schist, granite, and gneiss

Typical profile

H1 - 0 to 1 inches: fine sandy loam
H2 - 1 to 16 inches: fine sandy loam
H3 - 16 to 20 inches: unweathered bedrock

Properties and qualities

Slope: 3 to 15 percent
Depth to restrictive feature: 10 to 20 inches to lithic bedrock
Natural drainage class: Somewhat excessively drained
Capacity of the most limiting layer to transmit water (Ksat): Very low (0.00 to 0.00 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Available water storage in profile: Very low (about 2.0 inches)

Interpretive groups

Land capability classification (irrigated): None specified
Land capability classification (nonirrigated): 6s
Hydrologic Soil Group: D

Description of Chatfield

Setting

Landform: Hills, ridges

Landform position (two-dimensional): Shoulder

Landform position (three-dimensional): Crest

Down-slope shape: Convex

Across-slope shape: Convex

Parent material: Loamy till derived mainly from granite, gneiss, or schist

Typical profile

H1 - 0 to 7 inches: loam

H2 - 7 to 24 inches: flaggy silt loam

H3 - 24 to 28 inches: unweathered bedrock

Properties and qualities

Slope: 3 to 15 percent

Depth to restrictive feature: 20 to 40 inches to lithic bedrock

Natural drainage class: Well drained

Capacity of the most limiting layer to transmit water (Ksat): Low to high (0.01 to 5.95 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None

Frequency of ponding: None

Calcium carbonate, maximum in profile: 1 percent

Available water storage in profile: Low (about 3.2 inches)

Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 6s

Hydrologic Soil Group: B

Description of Rock Outcrop

Properties and qualities

Slope: 3 to 15 percent

Depth to restrictive feature: 0 inches to lithic bedrock

Capacity of the most limiting layer to transmit water (Ksat): Low to very high (0.01 to 19.98 in/hr)

Interpretive groups

Land capability classification (irrigated): None specified

Land capability classification (nonirrigated): 6s

Minor Components

Charlton

Percent of map unit: 8 percent

Sutton

Percent of map unit: 5 percent

Leicester

Percent of map unit: 2 percent

Sun

Percent of map unit: 2 percent

Landform: Depressions

Unnamed soils, very shallow

Percent of map unit: 2 percent

Palms

Percent of map unit: 1 percent

Landform: Swamps, marshes

Uc—Udorthents, wet substratum

Map Unit Setting

National map unit symbol: bd7g

Elevation: 50 to 2,400 feet

Mean annual precipitation: 46 to 50 inches

Mean annual air temperature: 46 to 52 degrees F

Frost-free period: 115 to 215 days

Farmland classification: Not prime farmland

Map Unit Composition

Udorthents, wet substratum, and similar soils: 80 percent

Minor components: 20 percent

Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Udorthents, Wet Substratum

Typical profile

H1 - 0 to 4 inches: gravelly loam

H2 - 4 to 72 inches: very gravelly loam

Properties and qualities

Slope: 0 to 5 percent

Depth to restrictive feature: 40 to 60 inches to lithic bedrock

Natural drainage class: Somewhat poorly drained

*Capacity of the most limiting layer to transmit water (Ksat): Moderately low to high
(0.06 to 5.95 in/hr)*

Depth to water table: About 6 to 24 inches

Frequency of flooding: None

Frequency of ponding: None

Calcium carbonate, maximum in profile: 15 percent

Available water storage in profile: Low (about 4.6 inches)

Minor Components

Udorthents

Percent of map unit: 5 percent

Urban land

Percent of map unit: 5 percent

Paxton

Percent of map unit: 2 percent

Raynham

Percent of map unit: 2 percent

Fredon

Percent of map unit: 2 percent

Landform: Depressions

Ipswich

Percent of map unit: 2 percent

Landform: Tidal marshes

Hinckley

Percent of map unit: 2 percent

Uf—Urban land

Map Unit Setting

National map unit symbol: bd7j

Elevation: 50 to 2,400 feet

Mean annual precipitation: 46 to 50 inches

Mean annual air temperature: 46 to 52 degrees F

Frost-free period: 115 to 215 days

Farmland classification: Not prime farmland

Map Unit Composition

Urban land: 85 percent

Minor components: 15 percent

Estimates are based on observations, descriptions, and transects of the mapunit.

Minor Components

Udorthents

Percent of map unit: 5 percent

Udorthents, wet substratum

Percent of map unit: 2 percent

Unadilla

Percent of map unit: 2 percent

Chatfield

Percent of map unit: 2 percent

Sutton

Percent of map unit: 2 percent

Riverhead

Percent of map unit: 2 percent

UIC—Urban land-Charlton-Chatfield complex, rolling, very rocky

Map Unit Setting

National map unit symbol: bd7n
Elevation: 100 to 1,000 feet
Mean annual precipitation: 46 to 50 inches
Mean annual air temperature: 46 to 52 degrees F
Frost-free period: 115 to 215 days
Farmland classification: Not prime farmland

Map Unit Composition

Urban land: 40 percent
Charlton and similar soils: 20 percent
Chatfield and similar soils: 15 percent
Minor components: 25 percent
Estimates are based on observations, descriptions, and transects of the mapunit.

Description of Charlton

Setting

Landform: Till plains, hills, ridges
Landform position (two-dimensional): Shoulder
Landform position (three-dimensional): Crest
Down-slope shape: Convex
Across-slope shape: Convex
Parent material: Acid loamy till derived mainly from schist, gneiss, or granite

Typical profile

H1 - 0 to 8 inches: loam
H2 - 8 to 24 inches: sandy loam
H3 - 24 to 60 inches: sandy loam

Properties and qualities

Slope: 2 to 15 percent
Depth to restrictive feature: More than 80 inches
Natural drainage class: Well drained
Capacity of the most limiting layer to transmit water (Ksat): Moderately high to high
(0.57 to 5.95 in/hr)
Depth to water table: More than 80 inches
Frequency of flooding: None
Frequency of ponding: None
Available water storage in profile: Moderate (about 7.5 inches)

Description of Chatfield

Setting

Landform: Hills, ridges
Landform position (two-dimensional): Shoulder
Landform position (three-dimensional): Crest
Down-slope shape: Convex
Across-slope shape: Convex

Custom Soil Resource Report

Parent material: Loamy till derived mainly from granite, gneiss, or schist

Typical profile

H1 - 0 to 7 inches: loam

H2 - 7 to 24 inches: flaggy silt loam

H3 - 24 to 28 inches: unweathered bedrock

Properties and qualities

Slope: 2 to 15 percent

Depth to restrictive feature: 20 to 40 inches to lithic bedrock

Natural drainage class: Well drained

Capacity of the most limiting layer to transmit water (Ksat): Low to high (0.01 to 5.95 in/hr)

Depth to water table: More than 80 inches

Frequency of flooding: None

Frequency of ponding: None

Calcium carbonate, maximum in profile: 1 percent

Available water storage in profile: Low (about 3.2 inches)

Minor Components

Sutton

Percent of map unit: 5 percent

Udorthents

Percent of map unit: 5 percent

Leicester

Percent of map unit: 5 percent

Landform: Depressions

Rock outcrop

Percent of map unit: 5 percent

Hollis

Percent of map unit: 2 percent

Sun

Percent of map unit: 2 percent

Landform: Depressions

Palms

Percent of map unit: 1 percent

Landform: Marshes, swamps

W—Water

Map Unit Setting

National map unit symbol: bd7z

Mean annual precipitation: 46 to 50 inches

Mean annual air temperature: 46 to 52 degrees F

Frost-free period: 115 to 215 days

Custom Soil Resource Report

Farmland classification: Not prime farmland

Map Unit Composition

Water: 100 percent

Estimates are based on observations, descriptions, and transects of the mapunit.

References

American Association of State Highway and Transportation Officials (AASHTO). 2004. Standard specifications for transportation materials and methods of sampling and testing. 24th edition.

American Society for Testing and Materials (ASTM). 2005. Standard classification of soils for engineering purposes. ASTM Standard D2487-00.

Cowardin, L.M., V. Carter, F.C. Golet, and E.T. LaRoe. 1979. Classification of wetlands and deep-water habitats of the United States. U.S. Fish and Wildlife Service FWS/OBS-79/31.

Federal Register. July 13, 1994. Changes in hydric soils of the United States.

Federal Register. September 18, 2002. Hydric soils of the United States.

Hurt, G.W., and L.M. Vasilas, editors. Version 6.0, 2006. Field indicators of hydric soils in the United States.

National Research Council. 1995. Wetlands: Characteristics and boundaries.

Soil Survey Division Staff. 1993. Soil survey manual. Soil Conservation Service. U.S. Department of Agriculture Handbook 18. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_054262

Soil Survey Staff. 1999. Soil taxonomy: A basic system of soil classification for making and interpreting soil surveys. 2nd edition. Natural Resources Conservation Service, U.S. Department of Agriculture Handbook 436. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053577

Soil Survey Staff. 2010. Keys to soil taxonomy. 11th edition. U.S. Department of Agriculture, Natural Resources Conservation Service. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053580

Tiner, R.W., Jr. 1985. Wetlands of Delaware. U.S. Fish and Wildlife Service and Delaware Department of Natural Resources and Environmental Control, Wetlands Section.

United States Army Corps of Engineers, Environmental Laboratory. 1987. Corps of Engineers wetlands delineation manual. Waterways Experiment Station Technical Report Y-87-1.

United States Department of Agriculture, Natural Resources Conservation Service. National forestry manual. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/home/?cid=nrcs142p2_053374

United States Department of Agriculture, Natural Resources Conservation Service. National range and pasture handbook. <http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/landuse/rangepasture/?cid=stelprdb1043084>

Custom Soil Resource Report

United States Department of Agriculture, Natural Resources Conservation Service. National soil survey handbook, title 430-VI. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/scientists/?cid=nrcs142p2_054242

United States Department of Agriculture, Natural Resources Conservation Service. 2006. Land resource regions and major land resource areas of the United States, the Caribbean, and the Pacific Basin. U.S. Department of Agriculture Handbook 296. http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053624

United States Department of Agriculture, Soil Conservation Service. 1961. Land capability classification. U.S. Department of Agriculture Handbook 210. http://www.nrcs.usda.gov/Internet/FSE_DOCUMENTS/nrcs142p2_052290.pdf

Hydrologic Soil Group and Surface Runoff

This table gives estimates of various soil water features. The estimates are used in land use planning that involves engineering considerations.

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The four hydrologic soil groups are:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.

Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.

Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.

Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas.

Surface runoff refers to the loss of water from an area by flow over the land surface. Surface runoff classes are based on slope, climate, and vegetative cover. The concept indicates relative runoff for very specific conditions. It is assumed that the surface of the soil is bare and that the retention of surface water resulting from irregularities in the ground surface is minimal. The classes are negligible, very low, low, medium, high, and very high.

Report—Hydrologic Soil Group and Surface Runoff

Absence of an entry indicates that the data were not estimated. The dash indicates no documented presence.

| Hydrologic Soil Group and Surface Runoff—Westchester County, New York | | | |
|---|------------------|----------------|-----------------------|
| Map symbol and soil name | Pct. of map unit | Surface Runoff | Hydrologic Soil Group |
| CrC—Charlton-Chatfield complex, rolling, very rocky | | | |
| Charlton | 50 | — | B |
| Chatfield | 30 | — | B |

| Hydrologic Soil Group and Surface Runoff--Westchester County, New York | | | |
|--|------------------|----------------|-----------------------|
| Map symbol and soil name | Pct. of map unit | Surface Runoff | Hydrologic Soil Group |
| CsD—Chatfield-Charlton complex, hilly, very rocky | | | |
| Chatfield | 45 | — | B |
| Charlton | 35 | — | B |
| CtC—Chatfield-Hollis-Rock outcrop complex, rolling | | | |
| Chatfield | 30 | — | B |
| Hollis | 30 | — | D |
| Rock outcrop | 20 | — | — |
| Uc—Udorthents, wet substratum | | | |
| Udorthents, wet substratum | 80 | — | A/D |
| Uf—Urban land | | | |
| Urban land | 85 | — | — |
| UIC—Urban land-Charlton-Chatfield complex, rolling, very rocky | | | |
| Urban land | 40 | — | — |
| Charlton | 20 | — | B |
| Chatfield | 15 | — | B |
| W—Water | | | |
| Water | 100 | — | — |

Data Source Information

Soil Survey Area: Westchester County, New York

Survey Area Data: Version 10, Sep 17, 2014

■

Attachment D1

Existing and Proposed Drainage Maps

EXISTING DRAINAGE AREA
MAP

KHA PROJECT
112056005
JUNE 25, 2015
SCALE AS SHOWN
DESIGNED BY MWJ
DRAWN BY DAR
CHECKED BY MWJ

LICENSED PROFESSIONAL

Kimley-Horn
of New York, P.C.
© 2017 KIMLEY-HORN OF NEW YORK, P.C.
Engineering, Planning, and Environmental Consultants
1 N Lexington Ave, Suite 1575
White Plains, NY 914-368-9200

No.


- 1 REVISED LAYOUT TO PRESERVE EXISTING GOLD COURSE
- 2 DEIS COMPLETENESS
- 3 DEIS COMPLETENESS REVISION
- 4 DEIS COMPLETENESS REVISION


REVISIONS

DATE

BY

| | |
|----------|-----|
| 08/23/18 | MWJ |
| 10/20/17 | MWJ |
| 8/04/17 | MWJ |
| 9/28/16 | MWJ |






| | | | | | | | | | |
|----------------------|--|---|--|-------------------------------|--|---|---|--|--|
| SHEET NUMBER PR-1 | | VILLAGE OF MAMARONECK HAMPSHIRE RECREATION LLC PREPARED FOR HAMPSHIRE COUNTRY CLUB PLANNED RESIDENTIAL DEVELOPMENT (P.R.D.) NEW YORK | | PROPOSED DRAINAGE AREA MAP | | KHA PROJECT 112056005 JUNE 25, 2015 SCALE AS SHOWN DESIGNED BY MWJ DRAWN BY DAR CHECKED BY MWJ LICENSED PROFESSIONAL | © 2017 KIMLEY-HORN of New York, P.C. Engineering, Planning, and Environmental Consultants 1 N Lexington Ave, Suite 1575 White Plains, NY 914-368-9200 | No. 1 2 3 4 REVISIONS REVISED LAYOUT TO PRESERVE EXISTING GOLD COURSE DEIS COMPLETENESS DEIS COMPLETENESS REVISION DEIS COMPLETENESS REVISION | DATE 9/28/16 8/04/17 10/20/17 08/23/18 BY MWJ MWJ MWJ MWJ |
|----------------------|--|---|--|-------------------------------|--|---|---|--|--|



Attachment D2

Water Quality Map & Calculations



| | | | |
|--------------------------|--|--|--|
| SHEET NUMBER | | WQ-1 | |
| VILLAGE OF MAMARONECK | | HAMPSHIRE COUNTRY CLUB | |
| HAMPSHIRE RECREATION LLC | | PLANNED RESIDENTIAL DEVELOPMENT (P.R.D.) | |
| PREPARED FOR | | NEW YORK | |
| WATER QUALITY AREA MAP | | JUNE 25, 2015 | |
| KHA PROJECT | | SCALE AS SHOWN | |
| 112056005 | | DESIGNED BY MWJ | |
| LICENSED PROFESSIONAL | | DRAWN BY DAW | |
| | | CHECKED BY MWJ | |
| | | © 2017 KIMLEY-HORN OF NEW YORK, P.C. | |
| | | Engineering, Planning, and Environmental Consultants | |
| | | 1 N Lexington Ave, Suite 1575 | |
| | | White Plains, NY 914-368-9200 | |
| | | No. | |
| | | 4 | |
| | | DEIS COMPLETENESS REVISION | |
| | | 10/20/17 MWJ | |
| | | 8/04/17 MWJ | |
| | | 9/28/16 MWJ | |
| | | REVISIONS | |
| | | 1 | |
| | | REVISED LAYOUT TO PRESERVE EXISTING GOLD COURSE | |
| | | DATE | |
| | | BY | |

Plotted By: Cheong, Jason. Sheet Set: kha Layout: W3 Map August 24, 2018 01:42:25pm K:\MHP-Civil\112056005-Hampshire\CC\6. CAD\Drainage\26677.02-W3 Map.dwg
This document, together with the concepts and designs presented herein, is intended only for the specific purpose and client for which it was prepared. Review of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.

Water Quality Volume Calculations for Drainage Area 1, 1A & 2

Compute Water Quality Volumes (Drainage Area 1)

Required Water Quality Volume Calculations

$$\begin{aligned}
 P: & \quad 1.5 &= 90\% \text{ Rainfall Event Number from Figure \#1} \\
 Rv: & \quad 0.7045 &= 0.05 + 0.009(I) & \text{Use } Rv = \underline{0.7045} \\
 I: & \quad 6.000 &= \text{Impervious coverage area in acres} \\
 I: & \quad 72.7 &= \text{Impervious coverage percentage} \\
 A: & \quad 8.25 &= \text{Total Drainage Area (in acres)} \\
 \\
 WQv: & \quad 0.727 &= \text{Req'd Water Quality Volume (in ac-ft)} \\
 & &= \frac{(P)(Rv)(A)}{12}
 \end{aligned}$$

Water Quality Volume Required

| | | |
|----------------|-------|-------|
| Required WQv = | 0.727 | ac-ft |
|----------------|-------|-------|

Determine Pretreatment Water Quality Discharge (Q_{wq}) for Drainage Area 1

$$\begin{aligned}
 P &= 1.5 && \text{inch} \\
 Q_a &= WQv / \text{Area} \\
 Q_a &= 1.06 && \text{inch}
 \end{aligned}$$

$$\begin{aligned}
 CN &= 1000 / [10 + 5P + 10Q_a - 10(Q_a^2 + 1.25*Q_a*P)^{0.5}] \\
 CN &= 95.5
 \end{aligned}$$

$$\text{From TR-55, Table 4-1:} \quad I_a = 0.1 \quad I_a / P = 0.06667$$

$$\text{From TR-55, Exhibit 4-III:} \quad q_u = 650 \quad \text{csm/in}$$

$$\begin{aligned}
 Q_{wq} &= (q_u)(\text{Site Area, ac} / 640 \text{ ac} / \text{sq. mi})(Q_a) \\
 Q_{wq} &= 8.85 \quad \text{cfs}
 \end{aligned}$$

| | | |
|----------------------------|----|-----|
| Proposed Q _{wq} = | 14 | cfs |
| (Use CDS5653-10-C) | | |

100-Year By Pass Flow for CDS unit for Drainage Area 1

$$\begin{aligned}
 Q &= CIA \\
 &= 0.67 \times 9 \times 8.25 \\
 &= 49.7 \text{ cfs}
 \end{aligned}$$

| | | |
|---------------------------------------|--------|----|
| Proposed CDS 5653-10-C by pass flow = | 50 cfs | ok |
|---------------------------------------|--------|----|

Compute Water Quality Volumes (Drainage Area 1A)

Required Water Quality Volume Calculations

$$\begin{aligned} P: 1.5 &= 90\% \text{ Rainfall Event Number from Figure \#1} \\ Rv: 0.4400 &= 0.05 + 0.009(I) \quad \text{Use } Rv = 0.4400 \\ I: 1.430 &= \text{Impervious coverage area in acres} \\ I: 43.3 &= \text{Impervious coverage percentage} \\ A: 3.3 &= \text{Total Drainage Area (in acres)} \\ \\ WQv: 0.182 &= \text{Req'd Water Quality Volume (in ac-ft)} \\ &= \frac{(P)(Rv)(A)}{12} \end{aligned}$$

Water Quality Volume Required

| |
|----------------------------|
| Required WQv = 0.182 ac-ft |
|----------------------------|

Determine Pretreatment Water Quality Discharge (Q_{wq}) for Drainage Area 1A

$$\begin{aligned} P &= 1.5 \quad \text{inch} \\ Q_a &= WQv / \text{Area} \\ Q_a &= 0.66 \quad \text{inch} \end{aligned}$$

$$\begin{aligned} CN &= 1000 / [10 + 5P + 10Q_a - 10(Q_a^2 + 1.25*Q_a*P)^{0.5}] \\ CN &= 89.6 \end{aligned}$$

$$\text{From TR-55, Table 4-1:} \quad I_a = 0.222 \quad I_a / P = 0.148$$

$$\text{From TR-55, Exhibit 4-III:} \quad q_u = 610 \quad \text{csm/in}$$

$$\begin{aligned} Q_{wq} &= (q_u)(\text{Site Area, ac} / 640 \text{ ac/sq. mi})(Q_a) \\ Q_{wq} &= 2.08 \quad \text{cfs} \end{aligned}$$

| |
|---|
| Proposed Q _{wq} = 2.5 cfs (Use CDS3025-6-C) |
|---|

100-Year By Pass Flow for CDS unit for Drainage Area 1A

$$\begin{aligned} Q &= CIA \\ &= 0.53 \times 9 \times 3.3 \\ &= 15.7 \text{ cfs} \end{aligned}$$

| |
|---|
| Proposed CDS 3025-6-C by pass flow = 20 cfs |
|---|

 ok

Compute Water Quality Volumes (Drainage Area 2)

Required Water Quality Volume Calculations

$$\begin{aligned} P: 1.5 &= 90\% \text{ Rainfall Event Number from Figure \#1} \\ Rv: 0.6475 &= 0.05 + 0.009(I) \quad \text{Use } Rv = \underline{0.6475} \\ I: 2.025 &= \text{Impervious coverage area in acres} \\ I: 66.4 &= \text{Impervious coverage percentage} \\ A: 3.05 &= \text{Total Drainage Area (in acres)} \\ \\ WQv: 0.247 &= \text{Req'd Water Quality Volume (in ac-ft)} \\ &= \frac{(P)(Rv)(A)}{12} \end{aligned}$$

Water Quality Volume Required

| |
|----------------------------|
| Required WQv = 0.247 ac-ft |
|----------------------------|

Determine Pretreatment Water Quality Discharge (Q_{wq}) for Drainage Area 2

$$\begin{aligned} P &= 1.5 \quad \text{inch} \\ Q_a &= WQv / \text{Area} \\ Q_a &= 0.97 \quad \text{inch} \end{aligned}$$

$$\begin{aligned} CN &= 1000 / [10 + 5P + 10Q_a - 10(Q_a^2 + 1.25*Q_a*P)^{0.5}] \\ CN &= 94.5 \end{aligned}$$

$$\text{From TR-55, Table 4-1:} \quad I_a = 0.11 \quad I_a / P = 0.07333$$

$$\text{From TR-55, Exhibit 4-III:} \quad q_u = 650 \quad \text{csm/in}$$

$$\begin{aligned} Q_{wq} &= (q_u)(\text{Site Area, ac} / 640 \text{ ac} / \text{sq. mi})(Q_a) \\ Q_{wq} &= 3.01 \quad \text{cfs} \end{aligned}$$

| |
|---|
| Proposed Q _{wq} = 4.5 cfs (Use CDS4030-8-C) |
|---|

100-Year By Pass Flow for CDS unit for Drainage Area 2

$$\begin{aligned} Q &= CIA \\ &= 0.64 \times 9 \times 3.05 \\ &= 17.6 \text{ cfs} \end{aligned}$$

| |
|---|
| Proposed CDS 4030-8-C by pass flow = 30 cfs |
|---|

 ok

Total Required Water Quality Volume for Drainage Area 1, 1A and 2

| | |
|-------------|-------------|
| Total WQv = | 1.155 ac-ft |
|-------------|-------------|

Infiltration Basin Design for Drainage Area 1, 1A and 2

| Contour Elev. (ft) | Contour Area | | | | Depth (ft) | Volume Provided (ft ³) | Volume Provided (ac-ft) | Cummulative Volume Provided (ac-ft) |
|--------------------|-----------------------------|----------------------------|---------------|--------------|------------|------------------------------------|-------------------------|-------------------------------------|
| | Proposed (ft ²) | Average (ft ²) | Proposed (ac) | Average (ac) | | | | |
| 2 | 10300 | 12200 | 0.2365 | 0.2801 | 2 | 24400 | 0.5601 | 0.5601 |
| 4 | 14100 | | 0.3237 | | | | | |
| 6 | 18100 | | 0.4155 | | | | | |

| | | |
|----------------|-----|----|
| WQ elevation = | 5.6 | ft |
|----------------|-----|----|

| | |
|-----------------------------|----|
| WQv Provided > WQv Required | OK |
|-----------------------------|----|

Dewatering within 48 hours

Percolation rate at Basin = 3"/hour = 0.25 ft/hour

Depth of water quality elavation = 3.6 ft

| | |
|--|------------|
| Time for completely dewater the pond = | 14.40 hour |
|--|------------|

 (OK)
Emergency Weir Design

100-year Flow, Q100 = 83.00

Weir to convey the larger storm

Width of weir = 30 ft.

$$Q_{es} = CLH^{3/2}$$

$$83.00 = 3.1 * L * (H_p^{1.5})$$

$$H_p = 0.93 \text{ ft}$$

$$\text{Top of Weir} = 5.6 \text{ ft}$$

$$\text{Design High Water Elevation} = \text{Weir} + H_p$$

$$= 5.6 + 0.93$$

$$= 6.5$$

$$\text{Top of Basin Berm Elevation} = 7.0$$

Water Quality Volume Calculations for Drainage Area 3 & 4

Compute Water Quality Volumes (Drainage Area 3)

Required Water Quality Volume Calculations

P: 1.5 = 90% Rainfall Event Number from Figure #1
Rv: 0.4654 = $0.05 + 0.009(I)$
I: 1.200 = Impervious coverage area in acres
I: 46.2 = Impervious coverage percentage
A: 2.6 = Total Drainage Area (in acres)

Use Rv = 0.4654

WQv: 0.151 = Req'd Water Quality Volume (in ac-ft)
= $\frac{(P)(Rv)(A)}{12}$

Water Quality Volume Required

| | | |
|----------------|-------|-------|
| Required WQv = | 0.151 | ac-ft |
|----------------|-------|-------|

Determine Pretreatment Water Quality Discharge (Q_{wq}) for Drainage Area 3

P = 1.5 inch
Q_a = WQv / Area
Q_a = 0.70 inch

CN = $1000 / [10 + 5P + 10Q_a - 10(Q_a^2 + 1.25*Q_a*P)^{0.5}]$
CN = 90.3

From TR-55, Table 4-1: I_a = 0.222 I_a / P = 0.148

From TR-55, Exhibit 4-III: q_u = 610 csm/in

Q_{wq} = (q_u)(Site Area, ac/ 640 ac/ sq. mi)(Q_a)

Q_{wq} = 1.73 cfs

| | | |
|----------------------------|-----|-----|
| Proposed Q _{wq} = | 2.5 | cfs |
| (Use CDS3025-6-C) | | |

100-Year By Pass Flow for CDS unit for Drainage Area 3

Q = CIA
= 0.55 x 9 x 2.6
= 12.9 cfs

| | | |
|--------------------------------------|--------|----|
| Proposed CDS 3025-6-C by pass flow = | 20 cfs | ok |
|--------------------------------------|--------|----|

Compute Water Quality Volumes (Drainage Area 4)

Required Water Quality Volume Calculations

$$\begin{aligned} P: 1.5 &= 90\% \text{ Rainfall Event Number from Figure \#1} \\ Rv: 0.4408 &= 0.05 + 0.009(I) & \text{Use } Rv = 0.4408 \\ I: 1.650 &= \text{Impervious coverage area in acres} \\ I: 43.4 &= \text{Impervious coverage percentage} \\ A: 3.8 &= \text{Total Drainage Area (in acres)} \\ \\ WQv: 0.209 &= \text{Req'd Water Quality Volume (in ac-ft)} \\ &= \frac{(P)(Rv)(A)}{12} \end{aligned}$$

Water Quality Volume Required

| |
|----------------------------|
| Required WQv = 0.209 ac-ft |
|----------------------------|

Determine Pretreatment Water Quality Discharge (Qwq) for Drainage Area 4

$$\begin{aligned} P &= 1.5 \text{ inch} \\ Q_a &= WQv / \text{Area} \\ Q_a &= 0.66 \text{ inch} \end{aligned}$$

$$\begin{aligned} CN &= 1000 / [10 + 5P + 10Q_a - 10(Q_a^2 + 1.25*Q_a*P)^{0.5}] \\ CN &= 89.6 \end{aligned}$$

$$\text{From TR-55, Table 4-1: } I_a = 0.222 \quad I_a / P = 0.148$$

$$\text{From TR-55, Exhibit 4-III: } q_u = 610 \text{ csm/in}$$

$$\begin{aligned} Q_{wq} &= (q_u)(\text{Site Area, ac} / 640 \text{ ac/sq. mi})(Q_a) \\ Q_{wq} &= 2.39 \text{ cfs} \end{aligned}$$

| |
|--|
| Proposed $Q_{wq} = 2.5 \text{ cfs}$ (Use CDS3025-6-C) |
|--|

100-Year By Pass Flow for CDS unit for Drainage Area 4

$$\begin{aligned} Q &= CIA \\ &= 0.54 \times 9 \times 3.8 \\ &= 18.5 \text{ cfs} \end{aligned}$$

| |
|---|
| Proposed CDS 3025-6-C by pass flow = 20 cfs |
|---|

 ok

Total Required Water Quality Volume for Drainage Area 3 and 4

| | |
|-------------|-------------|
| Total WQv = | 0.361 ac-ft |
|-------------|-------------|

Infiltration Basin Design for Drainage Area 3 and 4

| Contour Elev. (ft) | Contour Area | | | | Depth (ft) | Volume Provided (ft ³) | Volume Provided (ac-ft) | Cumulative Volume Provided (ac-ft) |
|--------------------|-----------------------------|----------------------------|---------------|--------------|------------|------------------------------------|-------------------------|------------------------------------|
| | Proposed (ft ²) | Average (ft ²) | Proposed (ac) | Average (ac) | | | | |
| 0 | 8600 | 9900 | 0.1974 | 0.2273 | 2 | 19800 | 0.4545 | 0.4545 |
| 2 | 11200 | | 0.2571 | | | | | |

| | | |
|----------------|-----|----|
| WQ elevation = | 1.6 | ft |
|----------------|-----|----|

| | |
|-----------------------------|----|
| WQv Provided > WQv Required | OK |
|-----------------------------|----|

Dewatering within 48 hours

Percolation rate at Basin = 0.5"/hour = 0.0417 ft/hour

Depth of water quality elavation = 1.6 ft

| | | |
|--|------------|------|
| Time for completely dewater the pond = | 38.37 hour | (ok) |
|--|------------|------|

Emergency Weir Design

100-year Flow, Q100 = 31.50

Weir to convey the larger storm

Width of weir = 30 ft.

$$Q_{es} = CLH^{3/2}$$

$$31.50 = 3.1 * L * (H_p^{1.5})$$

$$H_p = 0.49 \text{ ft}$$

$$\text{Top of Weir} = 1.5 \text{ ft}$$

$$\text{Design High Water Elevation} = \text{Weir} + H_p$$

$$= 1.5 + 0.49$$

$$= 2.0$$

$$\text{Top of Bioretention Berm Elevation} = 2.5$$

Water Quality Volume Calculations for Drainage Area 5

Compute Water Quality Volumes (Drainage Area 5)

Required Water Quality Volume Calculations

$$\begin{aligned}
 P: & \quad 1.5 &= 90\% \text{ Rainfall Event Number from Figure \#1} \\
 Rv: & \quad 0.6408 &= 0.05 + 0.009(I) & \text{Use } Rv = \underline{0.6408} \\
 I: & \quad 1.070 &= \text{Impervious coverage area in acres} \\
 I: & \quad 65.6 &= \text{Impervious coverage percentage} \\
 A: & \quad 1.63 &= \text{Total Drainage Area (in acres)} \\
 \\
 WQv: & \quad 0.131 &= \text{Req'd Water Quality Volume (in ac-ft)} \\
 & &= \frac{(P)(Rv)(A)}{12}
 \end{aligned}$$

Water Quality Volume Required

| |
|-----------------------------------|
| Required WQv = 0.131 ac-ft |
|-----------------------------------|

Pretreatment for Drainage Area 5

Provide 1 ft wide stone diaphragm for water quality pretreatment

Bioretention Design

Determine Size of Bioretention Filter Area

$$\begin{aligned}
 A_f &= \text{Surface area of filter bed (ft}^2\text{)} \\
 A_f &= (WQ_v)(d_f)/[(k)(h_f+d_f)(t_f)] \\
 \\
 WQ_v &= 0.131 \quad \text{ac-ft} \\
 WQ_v &= 5687.3 \quad \text{ft}^3 \\
 \\
 d_f: & \quad 2.5 &= \text{Filter bed depth in feet} \\
 k: & \quad 0.65 &= \text{Coefficient of permeability of filter media (ft/day)} \\
 h_f: & \quad 0.25 &= \text{Average height of water above filter bed (ft)} \\
 t_f: & \quad 2 &= \text{Design filter bed drain time (days) (2 days is recommended)}
 \end{aligned}$$

$$\begin{aligned}
 A_f &= (WQ_v)(d_f)/[(k)(h_f+d_f)(t_f)] \\
 A_f &= \underline{\underline{3977.1}} \quad \text{ft}^2
 \end{aligned}$$

| |
|---|
| Filter Area Provided = 4100 ft² |
|---|

Set Design Elevation and Dimensions

Filter Bed Elevation = 3 ft
 Filter Bed Area = 4100 sq ft
 Side Slope of Bioretention = 1 on 2
 Top berm elevation = 4.2 ft

Overdrain Design to Convey Larger Storm

10-year Flow, Q_{10} = 6.85 cfs (from Rational method)

Weir to convey the larger storm

Width of weir = 15 ft.

$$Q_{es} = CLH^{3/2}$$

$$6.85 = 3.1 \cdot L \cdot (H_p)^{1.5}$$

$$H_p = 0.28 \text{ ft}$$

$$\text{Top of Weir} = 3.5 \text{ ft}$$

$$\text{Design High Water Elevation} = \text{Catch Basin Elev.} + H_p$$

$$= 3.5 + 0.28$$

$$= 3.8$$

$$\text{Top of Bioretention Berm Elevation} = 4.2$$

Water Quality Volume Calculations for Drainage Area 6

Compute Water Quality Volumes (Drainage Area 6)

Required Water Quality Volume Calculations

$$\begin{aligned}
 P: & \quad 1.5 & = 90\% \text{ Rainfall Event Number from Figure \#1} \\
 Rv: & \quad 0.5923 & = 0.05 + 0.009(I) & \quad \text{Use } Rv = \underline{0.5923} \\
 I: & \quad 0.470 & = \text{Impervious coverage area in acres} \\
 I: & \quad 60.3 & = \text{Impervious coverage percentage} \\
 A: & \quad 0.78 & = \text{Total Drainage Area (in acres)} \\
 \\
 WQv: & \quad 0.058 & = \text{Req'd Water Quality Volume (in ac-ft)} \\
 & & = \frac{(P)(Rv)(A)}{12}
 \end{aligned}$$

Water Quality Volume Required

| |
|-----------------------------------|
| Required WQv = 0.058 ac-ft |
|-----------------------------------|

Pretreatment for Drainage Area 6

Provide 1 ft wide stone diaphragm for water quality pretreatment

Bioretention Design

Determine Size of Bioretention Filter Area

$$\begin{aligned}
 A_f &= \text{Surface area of filter bed (ft}^2\text{)} \\
 A_f &= (WQ_v)(d_f)/[(k)(h_f+d_f)(t_f)]
 \end{aligned}$$

$$\begin{aligned}
 WQ_v &= 0.058 & \text{ac-ft} \\
 WQ_v &= 2515.6 & \text{ft}^3
 \end{aligned}$$

$$\begin{aligned}
 d_f: & \quad 2.5 & = \text{Filter bed depth in feet} \\
 k: & \quad 0.65 & = \text{Coefficient of permeability of filter media (ft/day)} \\
 h_f: & \quad 0.25 & = \text{Average height of water above filter bed (ft)} \\
 t_f: & \quad 2 & = \text{Design filter bed drain time (days) (2 days is recommended)}
 \end{aligned}$$

$$\begin{aligned}
 A_f &= (WQ_v)(d_f)/[(k)(h_f+d_f)(t_f)] \\
 A_f &= \underline{1759.2} & \text{ft}^2
 \end{aligned}$$

| |
|---|
| Filter Area Provided = 1800 ft² |
|---|

Set Design Elevation and Dimensions

$$\begin{aligned}
 \text{Filter Bed Elevation} &= 3 \text{ ft} \\
 \text{Filter Bed Area} &= 1800 \text{ sq ft} \\
 \text{Side Slope of Bioretention} &= 1 \text{ on } 2 \\
 \text{Top berm elevation} &= 4.2 \text{ ft}
 \end{aligned}$$

Overdrain Design to Convey Larger Storm

10-year Flow, Q_{10} = 3.74 cfs (from Rational method)

Weir to convey the larger storm

Width of weir = 15 ft.

$$Q_{es} = CLH^{3/2}$$

$$3.74 = 3.1 \cdot L \cdot (H_p)^{1.5}$$

$$H_p = 0.19 \text{ ft}$$

$$\text{Top of Weir} = 3.5 \text{ ft}$$

$$\text{Design High Water Elevation} = \text{Catch Basin Elev.} + H_p$$

$$= 3.5 + 0.19$$

$$= 3.7$$

$$\text{Top of Bioretention Berm Elevation} = 4.2$$

Water Quality Volume Calculations for Drainage Area 7

Compute Water Quality Volumes (Drainage Area 7)

Required Water Quality Volume Calculations

$$\begin{aligned}
 P: & \quad 1.5 & = 90\% \text{ Rainfall Event Number from Figure \#1} \\
 Rv: & \quad 0.4517 & = 0.05 + 0.009(I) & \quad \text{Use } Rv = \underline{0.4517} \\
 I: & \quad 0.183 & = \text{Impervious coverage area in acres} \\
 I: & \quad 44.6 & = \text{Impervious coverage percentage} \\
 A: & \quad 0.41 & = \text{Total Drainage Area (in acres)} \\
 \\
 WQv: & \quad 0.023 & = \text{Req'd Water Quality Volume (in ac-ft)} \\
 & & = \frac{(P)(Rv)(A)}{12}
 \end{aligned}$$

Water Quality Volume Required

| | | |
|----------------|-------|-------|
| Required WQv = | 0.023 | ac-ft |
|----------------|-------|-------|

Pretreatment for Drainage Area 6

Provide 1 ft wide stone diaphragm for water quality pretreatment

Bioretention Design

Determine Size of Bioretention Filter Area

$$\begin{aligned}
 A_f &= \text{Surface area of filter bed (ft}^2\text{)} \\
 A_f &= (WQ_v)(d_f)/[(k)(h_f+d_f)(t_f)]
 \end{aligned}$$

$$\begin{aligned}
 WQ_v &= 0.023 & \text{ac-ft} \\
 WQ_v &= 1008.4 & \text{ft}^3
 \end{aligned}$$

$$\begin{aligned}
 d_f: & \quad 2.5 & = \text{Filter bed depth in feet} \\
 k: & \quad 0.65 & = \text{Coefficient of permeability of filter media (ft/day)} \\
 h_f: & \quad 0.25 & = \text{Average height of water above filter bed (ft)} \\
 t_f: & \quad 2 & = \text{Design filter bed drain time (days) (2 days is recommended)}
 \end{aligned}$$

$$\begin{aligned}
 A_f &= (WQ_v)(d_f)/[(k)(h_f+d_f)(t_f)] \\
 A_f &= \underline{705.2} & \text{ft}^2
 \end{aligned}$$

| | | |
|------------------------|-----|-----------------|
| Filter Area Provided = | 710 | ft ² |
|------------------------|-----|-----------------|

Set Design Elevation and Dimensions

$$\begin{aligned}
 \text{Filter Bed Elevation} &= 2 \text{ ft} \\
 \text{Filter Bed Area} &= 710 \text{ sq ft} \\
 \text{Side Slope of Bioretention} &= 1 \text{ on } 2 \\
 \text{Top berm elevation} &= 3.0 \text{ ft}
 \end{aligned}$$

Overdrain Design to Convey Larger Storm

10-year Flow, Q_{10} = 1.23 cfs (from Rational method)

Weir to convey the larger storm

Width of weir = 10 ft.

$$Q_{es} = CLH^{3/2}$$

$$1.23 = 3.1 \cdot L \cdot (H_p)^{1.5}$$

$$H_p = 0.12 \text{ ft}$$

$$\text{Top of Weir} = 2.5 \text{ ft}$$

$$\text{Design High Water Elevation} = \text{Catch Basin Elev.} + H_p$$

$$= 2.5 + 0.12$$

$$= 2.6$$

$$\text{Top of Bioretention Berm Elevation} = 4.0$$



Attachment E

CDS Inspection and Maintenance Manual

CDS® Inspection and Maintenance Guide



Maintenance

The CDS system should be inspected at regular intervals and maintained when necessary to ensure optimum performance. The rate at which the system collects pollutants will depend more heavily on site activities than the size of the unit. For example, unstable soils or heavy winter sanding will cause the grit chamber to fill more quickly but regular sweeping of paved surfaces will slow accumulation.

Inspection

Inspection is the key to effective maintenance and is easily performed. Pollutant transport and deposition may vary from year to year and regular inspections will help ensure that the system is cleaned out at the appropriate time. At a minimum, inspections should be performed twice per year (e.g. spring and fall) however more frequent inspections may be necessary in climates where winter sanding operations may lead to rapid accumulations, or in equipment washdown areas. Installations should also be inspected more frequently where excessive amounts of trash are expected.

The visual inspection should ascertain that the system components are in working order and that there are no blockages or obstructions in the inlet and separation screen. The inspection should also quantify the accumulation of hydrocarbons, trash, and sediment in the system. Measuring pollutant accumulation can be done with a calibrated dipstick, tape measure or other measuring instrument. If absorbent material is used for enhanced removal of hydrocarbons, the level of discoloration of the sorbent material should also be identified during inspection. It is useful and often required as part of an operating permit to keep a record of each inspection. A simple form for doing so is provided.

Access to the CDS unit is typically achieved through two manhole access covers. One opening allows for inspection and cleanout of the separation chamber (cylinder and screen) and isolated sump. The other allows for inspection and cleanout of sediment captured and retained outside the screen. For deep units, a single manhole access point would allow both sump cleanout and access outside the screen.

The CDS system should be cleaned when the level of sediment has reached 75% of capacity in the isolated sump or when an appreciable level of hydrocarbons and trash has accumulated. If absorbent material is used, it should be replaced when significant discoloration has occurred. Performance will not be impacted until 100% of the sump capacity is exceeded however it is recommended that the system be cleaned prior to that for easier removal of sediment. The level of sediment is easily determined by measuring from finished grade down to the top of the sediment pile. To avoid underestimating the level of sediment in the chamber, the measuring device must be lowered to the top of the sediment pile carefully. Particles at the top of the pile typically offer less resistance to the end of the rod than consolidated particles toward the bottom of the pile. Once this measurement is recorded, it should be compared to the as-built drawing for the unit to determine whether the height of the sediment pile off the bottom of the sump floor exceeds 75% of the total height of isolated sump.

Cleaning

Cleaning of a CDS system should be done during dry weather conditions when no flow is entering the system. The use of a vacuum truck is generally the most effective and convenient method of removing pollutants from the system. Simply remove the manhole covers and insert the vacuum hose into the sump. The system should be completely drained down and the sump fully evacuated of sediment. The area outside the screen should also be cleaned out if pollutant build-up exists in this area.

In installations where the risk of petroleum spills is small, liquid contaminants may not accumulate as quickly as sediment. However, the system should be cleaned out immediately in the event of an oil or gasoline spill should be cleaned out immediately. Motor oil and other hydrocarbons that accumulate on a more routine basis should be removed when an appreciable layer has been captured. To remove these pollutants, it may be preferable to use absorbent pads since they are usually less expensive to dispose than the oil/water emulsion that may be created by vacuuming the oily layer. Trash and debris can be netted out to separate it from the other pollutants. The screen should be power washed to ensure it is free of trash and debris.

Manhole covers should be securely seated following cleaning activities to prevent leakage of runoff into the system from above and also to ensure that proper safety precautions have been followed. Confined space entry procedures need to be followed if physical access is required. Disposal of all material removed from the CDS system should be done in accordance with local regulations. In many jurisdictions, disposal of the sediments may be handled in the same manner as the disposal of sediments removed from catch basins or deep sump manholes.



| CDS Model | Diameter | | Distance from Water Surface to Top of Sediment Pile | | Sediment Storage Capacity | |
|-----------|----------|-----|---|-----|---------------------------|-----|
| | ft | m | ft | m | yd3 | m3 |
| CDS2015-4 | 4 | 1.2 | 3.0 | 0.9 | 0.9 | 0.7 |
| CDS2015 | 5 | 1.5 | 3.0 | 0.9 | 1.3 | 1.0 |
| CDS2020 | 5 | 1.5 | 3.5 | 1.1 | 1.3 | 1.0 |
| CDS2025 | 5 | 1.5 | 4.0 | 1.2 | 1.3 | 1.0 |
| CDS3020 | 6 | 1.8 | 4.0 | 1.2 | 2.1 | 1.6 |
| CDS3030 | 6 | 1.8 | 4.6 | 1.4 | 2.1 | 1.6 |
| CDS3035 | 6 | 1.8 | 5.0 | 1.5 | 2.1 | 1.6 |
| CDS4030 | 8 | 2.4 | 4.6 | 1.4 | 5.6 | 4.3 |
| CDS4040 | 8 | 2.4 | 5.7 | 1.7 | 5.6 | 4.3 |
| CDS4045 | 8 | 2.4 | 6.2 | 1.9 | 5.6 | 4.3 |
| CDS5640 | 10 | 3.0 | 6.3 | 1.9 | 8.7 | 6.7 |
| CDS5653 | 10 | 3.0 | 7.7 | 2.3 | 8.7 | 6.7 |
| CDS5668 | 10 | 3.0 | 9.3 | 2.8 | 8.7 | 6.7 |
| CDS5678 | 10 | 3.0 | 10.3 | 3.1 | 8.7 | 6.7 |

Table 1: CDS Maintenance Indicators and Sediment Storage Capacities



Support

- Drawings and specifications are available at www.contechstormwater.com.
- Site-specific design support is available from our engineers.

©2014 Contech Engineered Solutions LLC

Contech Engineered Solutions LLC provides site solutions for the civil engineering industry. Contech's portfolio includes bridges, drainage, sanitary sewer, stormwater, earth stabilization and wastewater treatment products. For information, visit www.ContechES.com or call 800.338.1122

NOTHING IN THIS CATALOG SHOULD BE CONSTRUED AS AN EXPRESSED WARRANTY OR AN IMPLIED WARRANTY OF MERCHANTABILITY OR FITNESS FOR ANY PARTICULAR PURPOSE. SEE THE CONTECH STANDARD CONDITION OF SALES (VIEWABLE AT WWW.CONTECHES.COM/COS) FOR MORE INFORMATION.

The product(s) described may be protected by one or more of the following US patents: 5,322,629; 5,624,576; 5,707,527; 5,759,415; 5,788,848; 5,985,157; 6,027,639; 6,350,374; 6,406,218; 6,641,720; 6,511,595; 6,649,048; 6,991,114; 6,998,038; 7,186,058; 7,296,692; 7,297,266; 7,517,450 related foreign patents or other patents pending.

CDS Inspection & Maintenance Log

CDS Model: _____ Location: _____

| Date | Water depth to sediment ¹ | Floatable Layer Thickness ² | Describe Maintenance Performed | Maintenance Personnel | Comments |
|------|--------------------------------------|--|--------------------------------|-----------------------|----------|
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |


1. The water depth to sediment is determined by taking two measurements with a stadia rod: one measurement from the manhole opening to the top of the sediment pile and the other from the manhole opening to the water surface. If the difference between these measurements is less than the values listed in table 1 the system should be cleaned out. **Note: to avoid underestimating the volume of sediment in the chamber, the measuring device must be carefully lowered to the top of the sediment pile.**
2. For optimum performance, the system should be cleaned out when the floating hydrocarbon layer accumulates to an appreciable thickness. In the event of an oil spill, the system should be cleaned immediately.

■

Attachment F

Erosion and Sediment Control Plan

Plotted By: Cheong, Jason Sheet Set: KHA Layout: C-3 Erosion & Sediment Control Plan August 27, 2018 11:09:53am K:\WHP_Civil\12050605_Hampshire\12050605_Hampshire\12050605_Hampshire\12050605_Hampshire.dwg This document, together with the concepts and designs presented herein, is intended only for the specific purpose and client for which it was prepared. Reuse of any information contained herein without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc.



HAMPSHIRE COUNTRY CLUB
PLANNED RESIDENTIAL DEVELOPMENT (P.R.D.)
PREPARED FOR
HAMPSHIRE RECREATION LLC
VILLAGE OF MAMARONECK
NEW YORK

EROSION & SEDIMENT
CONTROL PLAN

KHA PROJECT
112056005
JUNE 25, 2015
SCALE AS SHOWN
DESIGNED BY MWJ
DRAWN BY DAR
CHECKED BY MWJ

LICENSED PROFESSIONAL

Kimley-Horn
of New York, P.C.
© 2017 KIMLEY-HORN OF NEW YORK, P.C.
Engineering, Planning, and Environmental Consultants
1 N. Lexington Ave., Suite 1575
White Plains, NY 914-368-9200

| No. | REVISIONS | DATE | BY |
|-----|---|--------------|----|
| 4 | DEIS COMPLETENESS REVISION | 08/23/18 MWJ | |
| 3 | DEIS COMPLETENESS REVISION | 10/20/17 MWJ | |
| 2 | DEIS COMPLETENESS | 8/04/17 MWJ | |
| 1 | REVISED LAYOUT TO PRESERVE EXISTING GOLD COURSE | 9/28/16 MWJ | |




Attachment G

Phasing Plan



Attachment H

Channel Improvement Details



REV

Channel Improvement Details

6/08

N.T.S.

Source:

LD_170



Attachment I

Percolation Test Data



| | | | | |
|---------------------------|------------------------|-----------------------|------|--|
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| No. | Revision | Date | App. | |
| Designed by <u>JG</u> | Drawn by <u>JG</u> | Checked by <u>MWJ</u> | | |
| CAD checked by <u>MWJ</u> | Approved by <u>MWJ</u> | | | |
| Scale 1"=10' | Date September 8, 2014 | | | |

Project Title
Hampshire Country Club
Planned Residential
Development (P.R.D.)

Village of Mamaroneck, NY

Issued for
VILLAGE REVIEW

NOT FOR CONSTRUCTION

Drawing Title

Existing Conditions Plan
(Percolation Test Location)

Drawing Number _____

EX-1

Steel of

Michael W. Junghans
N.Y. Professional Engineer
NY Lic. No. 072072

Project Number
28677.02

NY Lic. No. 072072

28622.02 EXISTING CONDITIONS DRAWING

REFERENCES

1. PROPERTY BOUNDARIES, MEET AND BOUND WERE OBTAINED FROM SURVEY LAST UPDATED ON APRIL 14, 2010 (HIGHER SURVEY) BY RICHARD A. SPINELLI TOPOGRAPHIC FROM EASTERN TOPOGRAPHICS WOLFBOURG, NH FROM PHOTO DATE: 07 AUG 2014 (3.2 CM GSD), COMPILATION DATE: 08 SEPT 2014
GROUND CONTROL BY: VANESSE HANSEN BRUSTLIN, INC USING DIGITAL TERRAIN MODELING (DTM) METHODS WITH KLI SOFTWARE. DIGITAL FILE NAME: 17203412.D
2. BUILDING CORNERS AS SHOWN REPRESENT ROOF LINES AS COLLECTED FROM AERIAL PHOTOGRAPHY.

Development Site: Hampshire Country Club (T/V/C): Village of Hamden County: Westchester

Date: 10/4/17 Tests Conducted By: DR

Weather Conditions: Sunny

Existing
grade
②
(Test Performed)

| Test Hole No. | Test Hole Depth (inches) | Lot No. | Soil Profile Description and Groundwater Depth (if identified) | Presoaking Date & Time | Time | Percolation Test | | | | | |
|---------------|--------------------------|---------|--|------------------------|--------|------------------|----------------------------|---|---|---|---|
| | | | | | | 1 | 2 | 3 | 4 | 5 | 6 |
| 0' | B-3 | 24" | Test Start Stop Δ | Deep T: 4.5' | End | 0-2.5 | Dark Black Clay | | | | |
| | | | 1 12" 10:42 11:42 | GW: 28" | Begin | 2.5-4.5 | Grey Clay w/ trace of sand | | | | |
| | | | 2 12" 11:43 12:43 | | Result | | | | | | |
| 0' | B-2 | 24" | 1 11.5" 10:45 11:45 | Deep T: 4' | End | 0-2 | Brown Sandy Loam | | | | |
| | | | 2 11.5" 11:46 12:47 | GW: 3' | Begin | 2-4 | Grey Clay w/ trace of sand | | | | |
| | | | 3 12" 12:48 1:48 | | Result | | | | | | |
| 2' | B-1 | 24" | 1 12" 11:06 12:07 | Deep T: 5' | End | 0-2 | Brown Sandy Loam | | | | |
| | | | 2 9.5" 12:08 1:08 | GW: None | Begin | 2-5 | Grey Clay w/ trace of sand | | | | |
| | | | 3 10" 1:09 2:09 | | Result | | | | | | |
| 1.5' | B-4 | 24" | 1 11.5" 11:53 12:53 | Deep T: 5' | End | 0-3 | Sandy Loam Clay | | | | |
| | | | 2 11.5" 12:54 1:54 | GW: 5' | Begin | 3-5 | Grey Clay w/ trace of silt | | | | |
| | | | 3 11.5" 1:55 2:55 | | Result | | | | | | |
| | | | | | End | | | | | | |
| | | | | | Begin | | | | | | |
| | | | | | Result | | | | | | |
| | | | | | End | | | | | | |
| | | | | | Begin | | | | | | |
| | | | | | Result | | | | | | |

Begin time, end time, and result in minutes for a water elevation change from 6" to 5" above the bottom of the test hole.